

BATON ROUGE SSO PROGRAM
2002 CONSENT DECREE



2004 ANNUAL REPORT

January 30, 2005

**BATON ROUGE SSO PROGRAM
2002 CONSENT DECREE**

2004 ANNUAL REPORT

January 30, 2005



Department of Public Works

City of Baton Rouge
Parish of East Baton Rouge

Post Office Box 1471
Baton Rouge, Louisiana
70821

January 29, 2005

CERTIFIED – RETURN RECEIPT REQUESTED

Chief,
Water Enforcement Branch (6EN-W)
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
1445 Ross Avenue
Dallas, Texas 75202-2733

Re: City of Baton Rouge and Parish of East Baton Rouge
Consent Decree-Civil Action No. 01-978-B-M3
Annual Report - **Period Ending December 31, 2004**

Gentlemen:

Pursuant to Paragraph 52 of the Consent Decree, the City of Baton Rouge and Parish of East Baton Rouge hereby submits the Annual Report covering activities for the year ending December 31, 2004. This report addresses the following items:


- Remedial Measures Action Plan (RMAP)
- Treatment Facility Assessment
- Environmental Results Monitoring (ERM)
- Interim Relief Measures Activities
- Outreach and Public Awareness Program
- Plan Modification Needs
- Stipulated Penalties

These items are described in Sections XII, XIII, XIV, XVI, XV and XXI of the Consent Decree.

I certify that the information contained in or accompanying this document is true, accurate and complete. As to identified portions of this document for which I cannot personally verify their

truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate and complete.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeff Broussard". The signature is fluid and cursive, with a large, sweeping flourish at the end.

Jeff Broussard
Deputy Director

Cc: Honorable Melvin L. "Kip" Holden, Mayor-President
Mr. Walter Monsour, Chief Administrative Officer
Mr. Bruce Hammatt, LDEQ
Chief, Environmental Enforcement Section, US DOJ
Mr. Carlos Zequeira, (6RC-EA)
Ms. Vivian Hare, (6EN-WC)
Ms. Peggy Hatch, LDEQ
Representative William Daniel
Mr. Mark LeBlanc
Mr. Jim Thompson
Mr. Bryan Harmon
Mr. Richard Wright
Mr. Robert Groht
Mr. David Ratcliff
Mr. Bill McHie, MWH

Table of Contents

	Page
I Remedial Measures Action Plan (RMAP)	1
II Treatment Facility Assessment.....	6
III Environmental Results Monitoring (ERM).....	7
IV Interim Relief Measures Activities	9
V Outreach and Public Awareness Program	10
VI Plan Modification Needs	11
VII Stipulated Penalties.....	12

APPENDIX A – First and Second RMAP Schedule (revised November 2004)

APPENDIX B – Municipal Water Pollution Prevention (MWPP) Environmental Audit Report

APPENDIX C – Environmental Results Monitoring – Monitoring Summary & Laboratory Report

APPENDIX D – Interim Relief Measures Documentation

APPENDIX E – Outreach and Awareness Program Documentation

LIST OF TABLES

Table Number	Title	Page
1	First RMAP Project Status (original)	2
2	Second RMAP Project Status (original)	3-4
3	First RMAP Project Status (revised 12/03)	4
4	Second RMAP Project Status (revised 12/03)	5-6
5	Infiltration & Inflow Reduction Activities	6
6	WQ Sampling Results for Phase I, 5 th Quarter	8
7	WQ Sampling Results for Phase I, 6 th Quarter	8
8	Monthly Average BOD/TSS Percent Removal	10
9	Summary of Stipulated Penalties for Submittal/Construction Milestones	13
10	Summary of Stipulated Penalties for Non-Compliance Items	14

LIST OF FIGURES

Figure Number	Title
1	Water Quality Sampling Locations

Baton Rouge Consent Decree 2004 Annual Report

This Annual Report covering the period from January 1, 2004 to December 31, 2004 is submitted in accordance with Paragraph 52 of the Consent Decree. The report addresses all items identified in Consent Decree Exhibit I regarding the Annual Report format and content.

I Remedial Measures Action Plan (RMAP)

The City/Parish identified a comprehensive remedial action plan for the collection system during consent decree negotiations, identified as Alternative I (the original SSO Plan) in the Consent Decree. Shortly thereafter, a VE study was commissioned to explore cost-saving alternatives, and the VE study identified seven options of the original SSO Plan for further considerations. Three of those options (3, 4 and 7) were considered equivalent low-cost options. Through a series of Metro Council and public meetings, Option 7, the Composite Plan, was selected.

The First RMAP, submitted on January 10, 2001, consists of the projects common to the three lowest cost VE options. Table 1 lists the projects in the First RMAP and identifies the status of each project based on the original schedule. The Second RMAP, submitted on November 19, 2002, consists of the projects required to complete the selected overall remedial action plan, Option 7. Table 2 lists the projects in the Second RMAP and identifies the status of each project based on the original schedule. As the planning and design activities for the RMAPs have progressed, it has become apparent that modifications to the projects and schedule are necessary, for the following reasons:

1. To provide for logical construction and start-up sequencing, some projects have been recombined with other projects, and therefore some project numbers have been deleted.
2. To reflect delays in permitting and implementation of Ballasted Flocculation Units for treatment plants.
3. To add new projects to replace existing projects, accomplishing the same objectives for either less money or for other operational advantages.
4. Some rehabilitation projects, like N-12 & N-99 have been divided into smaller construction projects.
5. Tunnel projects T-01 through T-17 have been regrouped to reflect current Tunnel routing.

The proposed modifications will not affect the consent decree RMAP milestone date for completion of all construction by January 1, 2015. A written request with proposed RMAP modifications for review and approval was submitted on December 3, 2004. While the proposed modifications are being reviewed, we wanted to provide information in this annual report on the status of projects based on the proposed schedule. This will provide a better picture of the current projects and status.

Table 3 is the revised First RMAP, which lists the current status of the projects with revised descriptions and construction schedule dates. Table 4 is the revised Second RMAP, which lists the current status of the projects with revised description and construction schedule dates.

The updated implementation schedules for the revised First and Second RMAP projects, indicating total project time (design and construction), are presented in Appendix A. The City/Parish met with EPA and LDEQ at EPA Region 6 offices on May 25, 2004 for a program status presentation. That presentation included an update of the status of current RMAP projects.

The Consent Decree RMAP milestone dates are as follows:

	<u>Consent Decree Date</u>	<u>Actual Date</u>
Start construction of 1 st RMAP remedial measures	January 15, 2001	January 10, 2001
Submit 2 nd RMAP schedule	December 1, 2002	November 20, 2002
Complete construction of 1 st RMAP remedial measures	May 4, 2007	
Complete construction of 33% of total RMAP	July 1, 2007	
Complete construction of 66% of total RMAP	July 1, 2011	
Complete construction of 100% of the total RMAP	January 1, 2015	

The City/Parish was in compliance with Section XII Collection System Remedial Program during this reporting period. There were no problems encountered in the Collection System Remedial Program during this reporting period and non-compliance is not anticipated during the next reporting period. There is a need to modify the projects and schedule for the first and second RMAPs, as previously mentioned.

Table 1
First RMAP Project Status (original)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
N-01 Choctaw Basin Return System ¹	0%	01/01/03		10/19/04		
N-02 PS 49/52 Area Upgrades	100%	03/10/03		06/25/04		
N-04 PS 47 Area Upgrades	0%	04/07/03		07/23/04		
N-05 PS 24 Area Upgrades	100%	02/09/04		05/27/05		
N-06 PS 43 Area Upgrades ¹	25%	10/22/01		11/08/02		
N-07 PS 39/55 Area Upgrades	5%	04/07/03		07/23/04		
N-09 PS 44/46 Area Upgrades	100%	02/09/04	12/01/03	05/27/05		5%
N-10 PS 240 Area Upgrades	95%	11/12/01		02/28/03		
N-11 PS 65 Area Upgrades	20%	11/12/01		02/28/03		
N-12 North Sewer Rehab Projects ²	0%	01/21/02		11/07/03		
N-13 North Choctaw Basin System	0%	03/18/02		01/02/04		
N-99 Further Investigations (North Area) ²	100%	N/A	N/A	N/A	N/A	N/A
C-03 PS 2 Area Rehabilitation	100%	11/21/01	03/04/02	02/28/03	09/28/02	100%
S-01B SWWTP-Influent Pump Station	100%	10/16/00	01/10/01	08/02/02	04/14/03	100%
S-08 Industriplex Area Upgrades	95%	03/20/01		07/08/02		
S-11 PS 40 Area Upgrades	100%	11/12/01	08/06/03	02/28/03	12/22/03	100%
S-14 Kleinpeter Area Upgrades	0%	02/15/02		03/06/03		
S-16 PS 136 Area Upgrades	95%	04/09/01		01/24/03		
S-99 Further Investigations (South Area)	100%	10/01/01	07/5/02	09/26/03	05/22/03	100%

¹ Project deleted

² Project separated into smaller scopes/projects (Project number & description may be changed or re-used)

³ Project combined with others (Project number & description may be changed or re-used)

⁴ Project description may have changed

⁵ New Project

Table 2
Second RMAP Project Status (original)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
BFU1 Ballasted Flocculation Unit for N-08	0%	03/02/04		06/15/05		
BFU2 Ballasted Flocculation Unit for N-03	0%	04/12/05		01/27/07		
BFU3 Ballasted Flocculation Unit for C-02	0%	03/25/08		01/09/10		
BFU4 Ballasted Flocculation Unit for SWWTP	0%	03/01/05		06/14/06		
N-03 North Park Area Upgrades	0%	04/12/05		01/27/07		
N-08 PS 45 Area Upgrades	0%	01/16/04		04/30/05		
C-01 PS 59 Area Upgrades	0%	03/27/07		01/10/09		
C-02 PS 23/PS 60 Area Upgrades	0%	03/25/08		01/09/10		
C-04 PS 4 Area Upgrades	0%	01/14/11		04/28/12		
C-05 PS 5 Area Upgrades	0%	12/23/09		01/06/11		
C-06 PS 15/PS 48 Area Upgrades	0%	01/16/12		04/30/13		
C-07 PS 1 Area Upgrades	0%	01/13/09		04/28/10		
S-01A PS 58 Area Upgrades	0%	01/15/08		04/29/09		
S-02 East Highland Road Area Upgrades	0%	01/13/09		04/28/10		
S-03 PS 58 Area Upgrades #1 ⁴	0%	12/23/09		01/06/11		
S-04 PS 66 Area Upgrades	0%	12/22/10		01/05/12		
S-05 PS 58 Area Upgrades #2 ⁴	0%	01/16/12		04/30/13		
S-06 PS 31 Area Upgrades	0%	01/15/10		04/30/11		
S-07 PS 944 Area Upgrades	0%	12/20/07		01/02/09		
S-09 Gardere/GSRI Area Upgrades	0%	12/20/07		01/02/09		
S-10 Tiger Bend/Antioch Area Upgrades	0%	01/17/11		05/01/12		
S-12 PS 177 Area Upgrades	0%	12/19/08		01/02/10		
S-13 PS 170/PS274 Area Upgrades	0%	12/19/08		01/02/10		
S-15 Hoo Shoo Too & Jefferson Hwy Area Upgrades	0%	12/20/07		01/02/09		
S-17 South Siegen Area Upgrades	0%	01/15/08		04/29/09		
S-18 PS 40 Area Upgrades	0%	01/15/08		04/29/09		
S-19 PS 53 Area Upgrades ⁴	0%	01/14/09		04/29/10		
S-20 PS 56 Area Upgrades ⁴	0%	01/13/09		04/28/10		
S-21 BPS 100 Area Upgrades	0%	01/16/12		04/30/13		
S-22 BPS 508 Area Upgrades	0%	01/15/13		04/30/14		
S-23 PS 120 Area Upgrades ⁴	0%	01/14/11		04/28/12		
S-24 PS 50 Area Upgrades #2 ⁴	0%	01/14/11		04/28/12		
S-25 PS 236 Area Upgrades	0%	01/15/10		04/30/11		
T-01 SWWTP Tunnel Pump Station	5%	05/10/04		08/17/06		
T-02 CWWTP Tunnel Pump Station	5%	05/10/04		02/16/06		
T-03 Tunnel - CWWTP to PS 2	5%	11/10/04		08/09/06		
T-04 Tunnel - SWWTP to Highland	5%	11/11/04		11/16/06		
T-05 Bluebonnet Tunnel Highland - South of I-10	0%	05/10/05		11/27/07		
T-06 Brightside/Perkins/Ben Hur Tunnel	0%	05/09/07		07/22/09		
T-07 Southeast Baton Rouge Minor Tunnels	0%	11/10/06		02/18/10		

Table 2 (continued)
Second RMAP Project Status (original)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
T-08 Old Hammond Highway Minor Tunnels ^{1,3}	0%	05/11/09		06/20/11		
T-09 Tunnels South of Old Hammond to Bluebonnet ^{1,3}	0%	05/10/05		12/30/08		
T-10 Tunnels North of PS 2, Central Service Area ^{1,3}	0%	02/08/08		05/20/11		
T-11 Perkins Road Tunnel, Pecue to Bluebonnet ^{1,3}	0%	11/09/05		03/19/08		
T-12 Highland Road Tunnel West of Gardere ^{1,3}	0%	05/10/05		02/19/08		
T-13 Pecue Lane Tunnel ^{1,3}	0%	05/09/06		10/21/08		
T-14 Sherwood Forest Boulevard Tunnel ^{1,3}	0%	08/11/08		03/08/11		
T-15 Tunnels South of PS 2 in Central Area ^{1,3}	0%	05/09/07		04/08/09		
T-16 Tunnel Tie-ins (Phases 1, 2, & 3) ^{1,3}	0%	05/26/08		02/21/13		
T-17 Highland Road East Tunnels ^{1,3}	0%	11/09/05		12/30/09		
T-18 Pump Station Demolition (Phases 1 & 2) ^{1,3}	0%	03/26/12		07/16/14		

¹ Project deleted

² Project separated into smaller scopes/projects (Project number & description may be changed or re-used)

³ Project combined with others (Project number & description may be changed or re-used)

⁴ Project description may have changed

⁵ New Project

Table 3
First RMAP Project Status (proposed revision)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
N-02 PS 49/52 Area Upgrades	100%	04/16/04	05/24/04	04/12/05		19%
N-05 PS 24 Area Upgrades	100%	04/12/04	05/17/04	04/14/05		75%
N-09 PS 44/46 Area Upgrades	100%	02/09/04	12/01/03	05/27/05		89%
N-10 PS 240 Area Upgrades	100%	05/24/04	08/30/04	05/26/05		8%
N-11 PS 65 Area Upgrades	50%	03/28/05		03/30/06		
N-12 North Area Lateral Rehabilitation	50%	09/17/04		03/15/06		
N-14 Bellingrath Rehabilitation	100%	12/09/03	12/09/03	12/07/04		86%
N-15 Frenchtown Road Rehabilitation	100%	04/23/04	05/24/04	04/25/05		47%
N-23 North Area Comp. Rehabilitation	100%	08/10/04	08/30/04	08/09/05		64%
N-31 PS 45 Area Rehabilitation	100%	05/09/00	05/09/00	01/23/01	01/23/01	100%
N-99 Further Investigations (North Area)	100%	N/A	N/A	N/A	N/A	N/A
C-03 PS 2 Area Rehabilitation	100%	11/21/01	03/04/02	02/28/03	09/28/02	100%
S-01B SWWTP-Influent Pump Station	100%	10/16/00	01/10/01	08/02/02	04/14/03	100%
S-08 Industriplex Area Upgrades	95%	06/16/04		12/11/05		
S-11 PS 40 Area Upgrades	100%	11/12/01	08/06/03	02/28/03	12/22/03	100%
S-14 Kleinpeter Area Upgrades	95%	03/15/05		12/14/05		
S-16 PS 136 Area Upgrades	95%	05/20/04		11/14/05		
S-99 Further Investigations (South Area)	100%	10/01/01	07/5/02	09/26/03	05/22/03	100%

Table 4
Second RMAP Project Status (proposed revision)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
NBFU Ballasted Flocculation Unit for N-08	0%	07/24/05		07/24/08		
CBFU Ballasted Flocculation Unit for C-02	0%	05/30/07		12/03/08		
SBFU Ballasted Flocculation Unit for SWWTP	0%	12/17/05		12/22/07		
N-01 Choctaw Area Pump Station	0%	12/07/05		06/04/07		
N-03 North Park Area Upgrades	0%	08/27/06		11/04/08		
N-04 PS 47 Area Upgrades	0%	06/09/07		06/09/08		
N-07 PS 39/55 Area Upgrades	5%	03/05/06		03/05/07		
N-08 PS 45 Area Upgrades	0%	05/11/07		11/04/08		
N-13 North Choctaw Area Upgrades	0%	08/22/05		08/27/07		
N-16 Annual Rehabilitation Contract #1	100%	01/19/04	01/19/04	12/30/06		33%
N-17 Annual Rehabilitation Contract #2	100%	07/10/04	07/16/04	12/31/07		7%
N-18 Annual Rehabilitation Contract #3	100%	10/09/04	09/27/04	12/31/07		13%
N-19 Annual Rehabilitation Contract #4	100%	01/03/05		12/31/07		
N-20 North Area Influent Forcemain	0%	08/02/06		08/06/08		
N-21 North Area Influent Pump Station	0%	02/10/07		08/06/08		
C-01 PS 59 Area Upgrades	0%	08/01/07		02/05/09		
C-02 PS 23/PS 60 Area Upgrades	0%	11/29/07		06/05/09		
C-04 PS 4 Area Upgrades	0%	06/28/11		06/26/12		
C-05 PS 5 Area Upgrades	0%	06/29/10		03/31/11		
C-06 PS 15/PS 48 Area Upgrades	0%	06/26/12		06/25/13		
C-07 PS 1 Area Upgrades	0%	06/30/09		07/02/10		
S-01A PS 58 Area Upgrades #1	0%	01/24/08		01/25/09		
S-02 East Highland Road Area Upgrades	0%	11/25/08		11/27/09		
S-03 PS 58 Area Upgrades #2	0%	06/01/10		06/02/11		
S-04 PS 66 Area Upgrades	0%	11/30/10		11/30/11		
S-05 South Choctaw Area Upgrades #2	0%	11/15/05		11/20/07		
S-06 PS 31 Area Upgrades	0%	12/01/09		12/03/10		
S-07 PS 944 Area Upgrades	0%	05/27/08		05/29/09		
S-09 Gardere/GSRI Area Upgrades	0%	05/27/08		05/29/09		
S-10 Tiger Bend/Antioch Area Upgrades	0%	05/31/11		05/29/12		
S-12 PS 177 Area Upgrades	0%	05/26/09		05/28/10		
S-13 PS 170/PS274 Area Upgrades	0%	05/26/09		05/28/10		
S-15 Hoo Shoo Too & Jefferson Hwy Area Upgrades	0%	03/24/09		12/23/09		
S-17 South Siegen Area Upgrades	0%	04/01/08		04/03/09		
S-18 PS 40 Area Upgrades	0%	05/27/08		05/29/09		
S-19 PS 53 Area Upgrades	0%	05/26/09		05/28/10		
S-20 PS 56 Area Upgrades	0%	05/26/09		05/28/10		
S-21 BPS 100 Area Upgrades	0%	03/27/12		03/26/16		
S-22 BPS 508 Area Upgrades	0%	09/11/12		09/10/12		
S-23 PS 120 Area Upgrades	0%	05/31/11		05/29/12		
S-24 PS 50 Area Upgrades #2	0%	05/29/07		05/30/08		
S-25 PS 236 Area Upgrades	0%	05/18/10		11/10/11		
T-01 SWWTP Tunnel Pump Station	5%	05/18/05		05/13/07		

Table 4 (continued)
Second RMAP Project Status (proposed revision)

Project Description	Design Status	Construction				Percent Complete
		Start Date		Completion Date		
		Sched.	Actual	Sched.	Actual	
T-02 CWWTP Tunnel Pump Station	5%	05/18/05		08/14/06		
T-03 Central Service Area Trunk Tunnels	5%	06/22/05		01/11/10		
T-04 South Service Area Trunk Tunnels	5%	06/23/05		12/30/10		
T-05 Bluebonnet/Airline Tunnels	0%	10/26/06		03/26/11		
T-06 Airline Extension Tunnels	0%	12/12/07		12/12/10		
T-07 Old Hammond Tunnels	0%	06/12/07		06/20/12		

In accordance with Paragraph 35 of the Consent Decree, the City/Parish shall spend at least \$3 million per year for sewer repairs, sewer rehabilitation, and other capital needs related to reduction of Infiltration and Inflow ("I & I") into the North, Central, and South Plant Collection Systems. The following table identifies the funds expended during 2004 to meet this requirement.

Table 5
Infiltration & Inflow Reduction Activities

PROJECT	DESCRIPTION	2003 % COMPLETE	ACTUAL % COMPLETE	CONSTRUCTION COST/BID	EXPENDITURES 2004
02-WWC-RBL1	Annual Lining Project (Yr. 3)	100%	100%	\$1,000,000.00	\$999,855.00
02-CDR-02	Annual Point Repair Project (Yr. 2)	100%	100%	\$1,500,000.00	\$1,487,601.20
03-CDR-06	Annual Manhole Rehab. Project (Yr. 1)	100%	100%	\$769,540.00	\$472,775.22
04-CDR-01	Annual Parishwide Point Repair Project (Yr. 1)	100%	100%	\$1,000,000.00	\$539,371.23
TOTAL EXPENDITURES IN 2004				\$4,269,540.00	\$3,499,602.65

II Treatment Facility Assessment

The Treatment Facility Assessment was submitted March 26, 2002. In the Treatment Facility Assessment, all process units and conveyance elements were determined to have capacity for current and projected design flows at all three WWTPs. Also, all WWTPs have the ability to meet their permit effluent limits. Based on these findings, no WWTP facility improvements or expansion are required. The Treatment Facility Assessment also indicated that the monthly Operators Process Control meetings currently led by Dr. John J. Sansalone of LSU are having a beneficial impact on plant performance.

The City/Parish submitted a Municipal Water Pollution Prevention (MWPP) Environmental Audit Reports on May 25, 2004, July 21, 2004 and October 18, 2004 (see Appendix B). This report contains an evaluation and rating for influent loadings, plant performance, overflows & bypasses, treatment plant age, sludge disposal, new development in collection system, and

operator certification training for the North, South and Central Wastewater Treatment Plants. The MWPP audit rated the treatment plants on the above factors for the year following the entry into the Consent Decree. The actions that will be taken to maintain compliance and prevent effluent violations are presented in a MWPP Resolution, which was submitted along with the audit. Some of those actions include implementation of aggressive process control strategies recommended by Louisiana State University Civil & Environmental Engineering Department and managing a project to reduce the high concentration of hydrogen sulfide at the treatment plants.

III Environmental Results Monitoring (ERM)


The objective of the ERM program is to measure the environmental impacts of the SSO Program by monitoring sewage indicating pollutants in major receiving waters prior to and following completion of remedial measures within each drainage basin. The four sampling locations, identified in Figure 1, include all major tributaries in East Baton Rouge Parish, which enter the Amite River System – and eventually Lake Ponchartrain.

Two Phase I Baseline Monitoring events were conducted during the 2004 reporting period. Reports identifying the rain event characteristics, sampling procedures, and summary of the laboratory results for each monitoring event are provided in Appendix C. Water quality samples were analyzed for the parameters established in the ERM plan; Fecal Coliform, Fecal Streptococcus, and Enterococcus.

Laboratory results for each parameter during each event are also provided in Appendix C. According to the water quality criteria set forth in LAC 33.IX.11, the fecal coliform content of a stream designated for primary contact recreation shall not exceed 200 col/100 ml. During the non-recreational period of November 1 through April 30, fecal coliform content should not exceed 1,000 col/100 ml. Water quality criteria for fecal streptococcus and enterococcus are not available.

Summary of Water Quality Sampling Events

On December 29, 2003, the City/Parish conducted the fifth quarterly Phase I Baseline Monitoring event. This rain event was short-duration, high-intensity event, with peak intensity occurring between 8:00 a.m. and 9:00a.m. The end of rainfall occurred at approximately 1 p.m. Sampling at the four designated sites occurred between the hours of 3:50 p.m. and 4:35 p.m. Results of laboratory analysis are summarized in Table 6, which shows that the fecal coliform criterion was exceeded in three of the four sample locations. Further analysis of these results will be made following future water quality sampling events.



ERM Results - Ph. 1, Qtr. 4
 Figure 1 - Sampling Locations

Table 6
WQ Sampling Results for Phase I, 5th Quarter

Parameter	Sampling Location			
	1-Comite River	2-Jones Creek	3-Ward Creek	4-Bayou Fountain
Fecal Coliform	>1600	>1600	110	>1600
Fecal Streptococcus	ND	ND	ND	ND
Enterococcus	ND	ND	ND	ND
ND= None detected (<2 colonies/100 ml)				

On February 6, 2004, the City/Parish conducted the sixth quarterly Phase I Baseline Monitoring event. This rain event was a drenching, long-duration rain event, with continuous rainfall occurring over a 24-hour period. The highest intensity occurred during the evening hours of February 5. The end of rainfall occurred at approximately midnight of February 6. Sampling at the four designated sites occurred between the hours of 8:45 a.m. and 9:30 a.m. on February 6. Results of laboratory analyses are summarized in Table 7, which shows that the fecal coliform criterion was **not exceeded** in all four-sample locations. Further analysis of these results will be made following future water quality sampling events.

Table 7
WQ Sampling Results for Phase I, 6th Quarter

Parameter	Sampling Location			
	1-Comite River	2-Jones Creek	3-Ward Creek	4-Bayou Fountain
Fecal Coliform	188	188	900	350
Fecal Streptococcus	ND	ND	ND	ND
Enterococcus	ND	ND	ND	ND
ND = None detected (<2 colonies/100 ml)				

IV Interim Relief Measures Activities

Paragraph 39 of the Consent Decree provides interim effluent limits of 75% removal of BOD and TSS (based on 30-day average removal rates), until completion of all RMAP construction projects, as an interim relief to the 85% removal requirement of the three WWTP NPDES permits. During 2004 the North and Central WWTPs have been in compliance with the 75% interim effluent limits for removal of TSS. In fact, the Central WWTP met the permit limit of 85% removal of TSS the entire year. Both the North WWTP and the Central WWTP were in compliance with the 75% interim effluent limits for the removal of BOD eleven months out of twelve months in 2004, as illustrated by Table 8.

The South WWTP has been in compliance with the 75% interim effluent limit for TSS all year. However, it did not meet the 75% interim effluent limit for BOD for 9 months of the year. The South WWTP is experiencing operational difficulties related to snail infestation and failures of the trickling filter distributor arms. The snail screening system was put into operation in August 2004, but problems with the controls were immediately encountered and delayed full operation of the system for two additional months.

Replacing the distributors at the four South WWTP trickling filters was completed in March 2004. The contract replacing the remaining four defective trickling filter distributors started construction in November 2004 and is scheduled for completion in June 2005 as documented in appendix D. Presently, these four, smaller, older trickling filters and their associated clarifiers are out of service. Once these trickling filters are fully operational, the BOD removal will improve.

In August 2004, a side-by-side pilot test of two Ballasted Flocculation Systems was conducted at the South WWTP under a grant from the U. S. Corps of Engineers. A Design Engineer has been selected and a contract negotiated for the South WWTP Ballasted Flocculation Unit. However, the Notice To Proceed is being held pending the outcome of the Permit Modification Application to allow a ballasted flocculation unit to handle wet weather flows above the currently permitted level.

The Central WWTP has one defective trickling filter distributor, refurbishing on that distributor started construction in November 2004 and is scheduled for completion in April 2005 as document in Appendix D. When all three trickling filters are back in service the reliability BOD removal will improve.

Table 8
Monthly Average Percent Removal

	Jan.	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.
North Plant- LA0036439												
BOD	74	76	78	77	81	75	81	83	83	82	79	77
TSS	82	80	86	78	82	84	83	87	86	85	81	82
Central Plant- LA0036421												
BOD	80	70	83	82	82	86	85	88	86	85	79	78
TSS	90	87	90	90	90	92	92	92	92	90	90	89
South Plant- LA0036412												
BOD	67	66	80	80	77	68	72	72	72	67	73	66
TSS	80	84	89	90	87	82	86	82	82	82	82	80

V Outreach and Public Awareness Program

During this reporting period various meetings were held with the Mayor and Metropolitan Council as well as in various Metropolitan Council Districts regarding the SSO Program status. During the City/Parish budgeting process this year, the Mayor-President presented information about the Sanitary Sewer Overflow Program (SSO) and the Consent Decree. In November 2004 the City/Parish was granted a \$25,000,000 dollar SRLF loan from the Louisiana Department of Environmental Quality (LDEQ) for certain RMAP projects. In addition to these funds, the LDEQ will also provide the City/Parish a loan in the amount of \$15,000,000 dollars per program year at an interest rate of 3.95% if funding is available.

A series of workshops/seminars occurred during this reporting period. The City/Parish has quarterly meeting with the Citizen Advisory Committee, in which the Committee is informed about the SSO program's progress schedules and other sewer related programs and functions. In March 2004, the City/Parish made a presentation at the North American Society for Trenchless Technology Conference and participated in the annual Trenchless Technology Roundtable Discussion with other municipalities from around the country. The City/Parish also held an informational meeting with the Greater Baton Rouge Federation of Civic Associations in August 2004. Members of various Civic Associations, located across the Greater Baton Rouge area, attended this meeting. The topic of discussion was a SSO program overview and a question and answer section in which members of the associations could voice their concerns. During this reporting period, the City/Parish also met with the City of Zachary's Rotary Club to discuss the SSO projects that would have an impact on their community.

With the completion of the SEP projects in 2004, the City/Parish developed a Sewer Tie-in Program, which enables the homeowner to abandon their old septic tank at a fixed price. The City/Parish, through negotiations with several plumbing contractors, developed an agreement between the homeowners and contractors to waive all City/Parish permit fees in order to keep the

septic tank abandonment fees to a minimum. In order to assist low income homeowners, the City/Parish, with funding from of a Community Development Block Grant (CDBG), pays for the septic tank abandonment fees after the homeowner has met the program guidelines (see Appendix E). The information handed out at the public meeting (see attachment) was placed on the program website for public access. The information presented in this section demonstrates that the City/Parish has been in compliance with Section XV Outreach and Public Awareness Program during the reporting period.

<u>Activity</u>	<u>Date / Status</u>
1. Provide Program informational brochures on SSO Plan	July 2001
2. Neighborhood meetings in various Metropolitan Council Districts	ongoing
3. Meet with Mayor and the Metropolitan Council members on program status	ongoing
4. Develop information program on the Consent Decree and the Sewer Improvement Program	ongoing
5. Post Consent Decree and overflow information on City-Parish website	June 2002
6. Public appearances by DPW Director	ongoing
7. Provide SCIP and SSO CAP information in the Mayor-President's Budget Message	Nov 2004
8. Sewer Tie-In Program	Jan 2004
9. Provide fact sheet about the SEPs on City-Parish website	Dec 2002
10. Consent Decree copies made available	ongoing
11. SRF Loan Program	Nov 2004

VI Plan Modification Needs

The City/Parish has not identified any deficiencies in the Cross Connection Elimination Plan or the Preventive Maintenance Program. However the Remedial Measures Action Plan (RMAP) and the Sanitary Sewer Overflow Response Plan (SSORP) are both being revised and will be submitted for approval during the First Quarter of 2004. The Sanitary Sewer Overflow Response Plan (SSORP) needs to be revised to include updating of the overflow response procedures, regulatory agency notification plan, general forms, and to include additional definitions. The Remedial Measures Action Plan (RMAP) needs to be revised to provide for logical construction and start-up sequencing by combining some projects with others, adding new projects to replace existing, and to break projects into smaller construction projects. These changes will not affect the final Consent Decree RMAP construction date of January 1, 2015.

VII Stipulated Penalties

Table 11 presents a summary of submittal and construction milestone dates subject to stipulated penalties in accordance with Section XXI of the consent decree. As of December 31, 2004 the City/Parish has not missed any submittal or construction milestone deadlines, and therefore is not subject to any stipulated penalties due to milestone dates.

Non-compliance items, which are subject to stipulated penalties in accordance with Section XXI of the consent decree, are identified in each consent decree quarterly report. A summary of non-compliance items and associated stipulated penalties reported in quarterly reports for the year 2004 are presented in Table 12.

Table 9
Summary of Stipulated Penalties for Submittal/Construction Milestones

Stipulated Penalties	Deadline	Completion	Total Owed*	Total Paid*
Past Stipulated Penalties	15-Apr-02	12-Apr-02	\$216,000	\$216,000
Failure to Submit Timely Reports				
Quarterly Reports	7 th Report	31-Jan-04	30-Jan-04	
	8 th Report	30-Apr-04	23-Apr-04	
	9 th Report	31-July-04	26-July-04	
	10 th Report	31-Oct-04	27-Oct-04	
Annual Reports	2004 Report	31-Jan-04	24-Jan-04	
Collection System PMP Plan		30-Mar-01	29-Mar-01	
Treatment Facility Assessment Report		30-Mar-02	26-Mar-02	
SEP Completion Report		15-Sep-04	10-Sep-04	
Failure to Submit Timely and Complete 2nd RMAP	1-Dec-02	20-Nov-02		
Failure to Meet RMAP and Construction Milestones				
Start of Construction		15-Jan-01	10-Jan-01	
1st RMAP Construction Complete		4-May-07		
1st & 2nd RMAP at 33%		1-July -07		
1st & 2nd RMAP at 66%		1-July -11		
2nd RMAP Design Completion		3-June-13		
Completion of all Construction		1-Jan-15		
Failure to Meet SEP Milestone Dates				
Donwood/Oak Manor Project	(start construction)	14-Mar-03	21-Feb-03	
	(end construction)	14-Mar-04	04-Sept-03	
Pleasant Hills/Green Acres Project	(start construction)	14-Jun-03	27-Jun-03	
	(end construction)	14-Jun-04	30-Jul-04	
Sharon Hills/Cedar Glen/Pleasant Hills Project	(start construction)	14-Mar-03	27-Jun-03	
	(end construction)	14-Aug-04	30-Jul-04	
Stumberg Lane Project	(start construction)	14-Mar-03	28-Mar-03	
	(end construction)	14-Mar-04	15-Sept-03	
Total			\$216,000	\$216,000

Table 10
Summary of Stipulated Penalties for Non-Compliance Items

Stipulated Penalties	# of Occurrences	Per Occurrence	Total
Failure to Seal/Eliminate New Cross Connections			
Unauthorized Discharges			
Less Than 1 million gallons and Non-Compliance	2	\$5,000	\$10,000
Less Than 1 million gallons and Compliance (Post-remedial)	N/A	N/A	
1 million gallons or more	4	\$5,000	\$20,000
Non-compliant Discharges			
Daily Maximum Limits			
Weekly Average Limits	15	\$1,000	\$15,000
Monthly (30-day Average) Limits	31	\$2,500	\$77,500
		Total	\$122,500

Appendix A

Forecast Start	Forecast Finish	% Comp	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
+ 10-RMP-S10 / Tiger Bend / Antloch Area Upgrades																			
15JAN10	29MAY12	0																	
+ 08-RMP-S12 / PS 177 Area Upgrades																			
15JAN08	28MAY10	0																	
+ 08-RMP-S13 / PS 170 & 274 Area Upgrades																			
15JAN08	28MAY10	0																	
+ 08-RMP-S15 / Hoo Shoo Too/Jefferson Hwy Upgrds																			
07JAN08	23DEC09	0																	
+ 07-RMP-S17 / South Seigen Area Upgrades																			
15JAN07	03APR09	0																	
+ 07-RMP-S18 / PS 40 & 57 Area Upgrades																			
15JAN07	29MAY09	0																	
+ 08-RMP-S19 / PS 53 Area Upgrades #1																			
15JAN08	28MAY10	0																	
+ 08-RMP-S20 / PS 53 Area Upgrades #2																			
15JAN08	28MAY10	0																	
+ 11-RMP-S21 / BPS 100 Area Upgrades																			
15JAN11	26MAR13	0																	
+ 11-RMP-S22 / BPS 508 Area Upgrades																			
04JUL11	10SEP13	0																	
+ 10-RMP-S23 / PS 101 / 21 Area Upgrades																			
15JAN10	29MAY12	0																	
+ 05-RMP-S24 / PS 50 Area Upgrades																			
11NOV05	29JUL08	0																	
+ 08-RMP-S25 / PS 236 Area Upgrades																			
02JUN08	10NOV11	0																	
+ 04-RMP-S26 / Magnolia Pointe Area Upgrades																			
24MAY04A	17FEB06	31																	
+ 03-RMP-T01 / SWWTP Tunnel Pump Station																			
28FEB03A	25NOV07	32																	
+ 03-RMP-T02 / CWWTP Tunnel Pump Station																			
28FEB03A	25MAY07	36																	
+ 03-RMP-T03 / Central Service Area Trunk Tunnels																			
28FEB03A	06OCT10	19																	
+ 03-RMP-T04 / South Service Area Trunk Tunnels																			
28FEB03A	02APR11	18																	
+ 04-RMP-T05 / Bluebonnet / Airline Tunnels																			
05AUG05	27MAR11	0																	
+ 06-RMP-T06 / Airline Extension Tunnels																			
01MAR06	12DEC10	0																	
+ 07-RMP-T07 / Old Hammond Tunnels																			
05AUG05	23MAY12	0																	

Start Date 01JAN99 SSOP
 Finish Date 31DEC14
 Data Date 12NOV04
 Run Date 11JAN05 08:39

EBR Department of Public Works
 SSO Consent Decree Projects
 Summary Schedule
 By Project
 (RMAP 1 and RMAP 2)

Forecast Start	Forecast Finish	% Comp	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
RMAP 1																			
+ 01-RMP-C03 / PS2 Area Rehabilitation																			
21AUG01A	28SEP02A	100																	
+ 01-RMP-N02 / PS49 & 52 Area Upgrades																			
13NOV01A	19JAN05	93																	
+ 01-RMP-N05 / PS 24 & 43 Area Upgrades																			
17MAY01A	04FEB05	93																	
+ 01-RMP-N09 / PS 44 & 46 Area Upgrades																			
13NOV01A	11FEB05	92																	
+ 01-RMP-N10 / PS 240 & 45 Area Upgrades																			
17MAY01A	25JUN05	83																	
+ 01-RMP-N11 / PS 65 Area Upgrades																			
17MAY01A	11FEB07	4																	
+ 03-RMP-N12 North Area Lateral Rehab																			
15NOV03A	06OCT06	36																	
+ 03-RMP-N14 Bellingrath Area Rehab																			
11JUN03A	24NOV04	97																	
+ 03-RMP-N15 Frenchtown Rd Area Rehab																			
11AUG03A	18MAY05	66																	
+ 04-RMP-N22 Choctaw Area Storage																			
14OCT04A	06APR07	2																	
+ 03-RMP-N23 Scottlandville Area Rehab																			
27OCT03A	26MAY05	61																	
+ 00-RMP-N31 / PS 45 Area Rehab																			
21JAN00A	23JAN01A	100																	
+ 99-RMP-N99 / North Area Investigations																			
01JAN01A	31DEC03A	100																	
+ 99-RMP-S01B / SWWTP Influent Pump Station																			
01NOV99A	14APR03A	100																	
+ 99-RMP-S08 / Industriplex Area Upgrade																			
23SEP99A	23SEP06	73																	
+ 99-RMP-S11 / PS 211 Area Upgrades																			
24FEB03A	22DEC03A	100																	
+ 03-RMP-S14 / Kleinpeter Area Upgrades																			
17FEB03A	15MAY06	45																	
+ 99-RMP-S16 / PS 136 Area Wastewtr Upgrades																			
23SEP99A	10SEP06	74																	
RMAP2																			
+ 04-RMP-NBFS / North BFS Project																			
04NOV05	30APR09	0																	
+ 04-RMP-SBFS / South BFS for SWWTP																			
05MAR04A	17SEP08	7																	
+ 05-RMP-CBFS / Central BFS for CWWTP																			
04NOV05	29AUG09	0																	
+ 06-RMP-C01 / PS59 Area Upgrades																			
02JUN06	29AUG09	0																	
+ 06-RMP-C02 / PS 23 & 60 Area Upgrades																			
02JUN06	28DEC09	0																	

Start Date 01JAN99 SSOP
 Finish Date 31DEC14
 Data Date 12NOV04
 Run Date 11JAN05 08:39

EBR Department of Public Works
 SSO Consent Decree Projects
 Summary Schedule
 By Project
 (RMAP 1 and RMAP 2)

Forecast Start	Forecast Finish	% Comp	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
+ 10-RMP-C04 / PS 4 Area Upgrades																			
15JAN10	26JUN12	0																	
+ 09-RMP-C05 / PS5 Area Upgrades																			
15JAN09	31MAR11	0																	
+ 11-RMP-C06 / PS 15 / 48 / 60 Area Upgrades																			
15JAN11	25JUN13	0																	
+ 08-RMP-C07 / PS 1 / 2 / 10 Area Upgrades																			
15JAN08	02JUL10	0																	
+ 04-RMP-N01 / Choctaw Area Pump Station																			
14OCT04A	27NOV07	1																	
+ 04-RMP-N03 / North Park Area Upgrades																			
04FEB05	23JUL09	0																	
+ 06-RMP-N04 / PS47 Area Upgrades																			
02JUN06	21OCT09	0																	
+ 01-RMP-N07 / PS 39 & 55 Area Upgrades																			
30NOV01A	03MAR08	36																	
+ 99-RMP-N08 / PS 45 Area Upgrades																			
23SEP99A	23JUL09	3																	
+ 04-RMP-N13 / North Choctaw Area Upgrades																			
02JUN04A	03MAR08	7																	
+ 03-RMP-N16 Annual Rehab Contract #1																			
10JUL03A	30DEC06	39																	
+ 03-RMP-N17 Annual Rehab Contract #3																			
31JUL03A	15JAN08	24																	
+ 03-RMP-N18 Annual Rehab Contract #4																			
12JAN04A	15JAN08	14																	
+ 03-RMP-N19 Annual Rehab Contract #5																			
02JAN04A	31DEC07	15																	
+ 05-RMP-N20 North Area Influent Forcemain																			
04FEB05	23APR09	0																	
+ 05-RMP-N21 North Area Influent PS																			
04FEB05	23APR09	0																	
+ 06-RMP-S01A / PS 58 Area Upgrades #1																			
03NOV06	17APR09	0																	
+ 07-RMP-S02 / East Highland Area Upgrades																			
13JUL07	27NOV09	0																	
+ 09-RMP-S03 / PS 58 Area Upgrades #2																			
15JAN09	02JUN11	0																	
+ 09-RMP-S04 / PS 66 Area Upgrades																			
17JUL09	30NOV11	0																	
+ 04-RMP-S05 / South Choctaw Area Upgrades																			
01JUN04A	29APR08	6																	
+ 08-RMP-S06 / PS 31 Area Upgrades																			
18JUL08	03DEC10	0																	
+ 07-RMP-S07 / PS 944 Area Upgrades																			
15JAN07	29MAY09	0																	
+ 07-RMP-S09 / Gardere/GSRI Area Upgrades																			
15JAN07	29MAY09	0																	

Start Date 01JAN99 SSOP
 Finish Date 31DEC14
 Data Date 12NOV04
 Run Date 11JAN05 08:39

EBR Department of Public Works
 SSO Consent Decree Projects
 Summary Schedule
 By Project
 (RMAP 1 and RMAP 2)


Appendix B



Department of Public Works

City of Baton Rouge
Parish of East Baton Rouge

Post Office Box 1471
Baton Rouge, Louisiana
70821



DC

May 25, 2004

COPY

Department of Environmental Quality
Office of Water Resources
ATTN: Permits
Post Office Box 82215
Baton Rouge, Louisiana 70884-2215

Re: Municipal Water Pollution Prevention (MWPP) Environmental Audit Report

NPDES PERMIT NUMBER:
LA0036439 AI# 4843

Dear Sirs:

As required by your office, we are submitting the annual Municipal Water Pollution Prevention Environmental Audit report along with the MWPP Resolution. This report represents our North Wastewater Treatment Plant.

If you have any questions concerning this matter, please contact Mr. Charles O'Brien of my staff at (225) 389-3240.

Sincerely yours,

Fred E. Raiford III
Director of Public Works

FR/MO/pas

- xc: Jerome Klier, Deputy Director of Public Works
- ~~Kent Mudd~~, Special Projects Engineer - DPW
- Robert Groht, Jr., Wastewater Treatment Plant Manager
- Bob Wilks, Wastewater Treatment Process Control Supervisor
- Walter Jenkins, Assistant WW Treatment Plant Manager
- Garcia Dialekwa, Wastewater Laboratory Supervisor

Attachment(s):

COPY



Department of Public Works

City of Baton Rouge
Parish of East Baton Rouge

Post Office Box 1471
Baton Rouge, Louisiana
70821

May 25, 2004

Department of Environmental Quality
Office of Water Resources
ATTN: Permits
Post Office Box 82215
Baton Rouge, Louisiana 70884-2215

Re: Municipal Water Pollution Prevention (MWPP) Environmental Audit Report

NPDES PERMIT NUMBER:
LA0036439 AI# 4843

Dear Sirs:

As required by your office, we are submitting the annual Municipal Water Pollution Prevention Environmental Audit report along with the MWPP Resolution. This report represents our North Wastewater Treatment Plant.

If you have any questions concerning this matter, please contact Mr. Charles O'Brien of my staff at (225) 389-3240.

Sincerely yours,

Fred E. Raiford III
Director of Public Works

FR/MO/pas

xc: Jerome Klier, Deputy Director of Public Works
Kent Mudd, Special Projects Engineer - DPW
Robert Groht, Jr., Wastewater Treatment Plant Manager
Bob Wilks, Wastewater Treatment Process Control Supervisor
Walter Jenkins, Assistant WW Treatment Plant Manager
Garcia Dialekwa, Wastewater Laboratory Supervisor

Attachment(s):

LOUISIANA

MUNICIPAL WATER POLLUTION PREVENTION

MWPP



Facility Name:

NORTH TREATMENT PLANT

LWDPS Permit Number:

NPDES Permit Number:

LA0036439 AI# 4843

Address:

55 MILLS AVENUE

BATON ROUGE

LOUISIANA

Parish:

EAST BATON ROUGE

(Person Completing Form) Name:

CHARLES M. O'BRIEN

Title:

ASSISTANT WW LAB SUPERVISOR

Date Completed:

MAY 25, 2004

Instructions to the Operator-in-Charge

- 1. Complete only the sections of the Environmental Audit which apply to your wastewater treatment system. Leave sections that do not apply blank and enter a "0" for the point value.**
- 2. Parts 1 through 7 contain questions for which points may be generated. These points are intended to communicate to the department and the governing body or owner what actions will be necessary to prevent effluent violations. Place the point totals from parts 1 through 7 on the Point Calculation page.**
- 3. Add up the point totals.**
- 4. Submit the Environmental Audit to the governing body or owner for their review and approval.**
- 5. The governing body must pass a resolution which contains the following items:**
 - a. The resolution or letter must acknowledge the governing body or owner has reviewed the Environmental Audit.**
 - b. The resolution must indicate specific actions, if any, will be taken to maintain compliance and prevent effluent violations. Proposed actions should address the parts where maximum or close to maximum points were generated in the Environmental Audit.**
 - c. The resolution should provide any other information the governing body deems appropriate.**

PART 1: INFLUENT FLOW/LOADINGS

Part 1: Influent Flow/Loadings (All plants)

A. List the average monthly volumetric flows and BOD loadings received at your facility during the last reporting year.

Col. 1 Average Monthly Flow (million gallons per day, MGD)		Col. 2 Average Monthly BOD ₅ Concentration (mg/l)		Col. 3 Average Monthly BOD ₅ Loading (pounds per day)
18.58	X	122	X 8.34 =	18,905
12.29	X	139	X 8.34 =	14,247
16.15	X	112	X 8.34 =	15,085
17.51	X	97	X 8.34 =	14,165
13.17	X	120	X 8.34 =	13,180
16.81	X	106	X 8.34 =	14,861
12.92	X	122	X 8.34 =	13,146
14.64	X	130	X 8.34 =	15,873
15.10	X	141	X 8.34 =	17,757
19.86	X	124	X 8.34 =	20,538
34.22	X	92	X 8.34 =	26,256
20.53	X	122	X 8.34 =	20,889

BOD loading = Average Monthly Flow (in MGD) x Average Monthly BOD concentration (in mg/l) x 8.34.

B. List the design flow and design BOD loading for your facility in the blanks below. If you are not aware of these design quantities, refer to your Operation and Maintenance Manual (O & M) or contact your consulting engineer.

Design Flow, MGD

54
75,210

X 0.90 =

48.60
67,689

Design BOD, lb/day

X 0.90 =

C. How many months did the monthly flow (Col. 1) to the wastewater treatment plant (WWTP) exceed 90% of design flow?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<u>0</u>	1	2	3	4	5	6	7	8	9	10	11	12	months
points	<u>0</u>	0	0	0	0	5	5	5	5	5	5	5	5	points

Write 0 or 5 in the C point total box C Point Total

D. How many months did the monthly flow (Col. 1) to the WWTP exceed the design flow?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<u>0</u>	1	2	3	4	5	6	7	8	9	10	11	12	months
points	<u>0</u>	5	5	10	10	15	15	15	15	15	15	15	15	points

Write 0, 5, 10, or 15 in the D point total box D Point Total

E. How many months did the monthly BOD loading (Col. 3) to the WWTP exceed 90% of the design loading?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<u>0</u>	1	2	3	4	5	6	7	8	9	10	11	12	months
points	<u>0</u>	0	5	5	5	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the E point total box E Point Total

F. How many times did the monthly BOD loading (Col. 3) to the WWTP exceed the design loading?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<u>0</u>	1	2	3	4	5	6	7	8	9	10	11	12	months
points	<u>0</u>	10	20	30	40	50	50	50	50	50	50	50	50	points

Write 0, 10, 20, 30, 40, or 50 in the F point total box F Point Total

G. Add together each point total for C through F and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 1 (max=80)

Also enter this value on the point calculation table on page 16.

Facility Name

LA0036439

NORTH PLANT

PART 2: EFFLUENT QUALITY/PLANT PERFORMANCE

A. List the monthly average effluent BOD and TSS concentrations produced by your facility during the last reporting year.

Month	Column 1 Avg. Monthly BOD (mg/l)	Column 2 Avg. Monthly TSS (mg/l)
APRIL	24	23
MAY	27	25
JUNE	20	21
JULY	16	13
AUGUST	18	17
SEPTEMBER	16	15
OCTOBER	20	18
NOVEMBER	21	20
DECEMBER	29	25
JANUARY	32	26
FEBRUARY	22	24
MARCH	27	21

B. List the monthly average permit limits for your facility in the blanks below.

	Permit Limit		90% of Permit Limit
BOD, mg/l	30	X 0.90 =	27
TSS, mg/l	30	X 0.90 =	27

C. Continuous Discharge to Surface Water

i. How many months did the effluent BOD concentration (Col. 1) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30 or 40 in the i point total box 10 i Point Total

ii. How many months did the effluent BOD concentration (Col. 1) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the ii point total box 5 ii Point Total

iii. How many months did the effluent TSS concentration (Col. 2) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30, or 40 in the iii point total box 0 iii Point Total

iv. How many months did the effluent TSS concentration (Col.2) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the iv point total box 0 iv Point Total

v. Add together each point total for i through iv and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 2 15 (max=100)
 Also enter this value on the point calculation table on page 16.

Facility Name

LA0036439 NORTH PLANT

D. Other Monitoring and Limits

i. At any time in the past year was there an exceedance of a permit limit for other pollutants such as: ammonia-nitrogen, phosphorus, pH, residual chlorine, or fecal coliform?

✓ Check one box Yes No If yes, please describe:

ii. At any time in the past year was there a "failure" of a Biomonitoring (Whole Effluent Toxicity) test of the effluent?

✓ Check one box Yes No If yes, please describe:

iii. At any time in the past year was there an exceedance of a permit limit for a toxic substance?

✓ Check one box Yes No If yes, please describe:

PART 3: AGE OF THE WASTEWATER TREATMENT FACILITIES

A. What year was the wastewater treatment plant constructed or last major expansion/improvements completed? 1998

Current Year - (Answer to A) = Age in years

2004 - 1998 = 6 years

Enter Age in Part C below.

B. Check the type of treatment facility that is employed:

		Factor
<u>X</u>	Mechanical Treatment Plant (Trickling filter, activated sludge, etc.) Specify Type <u>Trickling Filter</u>	<u>2.5</u>
_____	Aerated Lagoon	2.0
_____	Stabilization Pond	1.5
_____	Other (Specify) _____	1.0

C. Multiply the factor listed next to the type of facility your community employs by the age of your facility to determine the total point value of Part 3:

$$\text{TOTAL POINT VALUE FOR PART 3} = \frac{2.5}{\text{FACTOR}} \times \frac{6}{\text{AGE}} = \boxed{15} \quad (\text{max} = 50)$$

Also enter this value or 50, which ever is less, on the point calculation table on page 16.

D. Please attach a schematic of the treatment plant.

PART 4: OVERFLOWS AND BYPASSES

A. (1) List the number of times in the last year there was an overflow, bypass, or unpermitted discharge of untreated or incompletely treated wastewater due to heavy rain: 1
 (Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses, overflows, or unpermitted discharges shown in A (1) that were within the collection system and the number at the treatment plant.

Collection System 1 Treatment Plant 0

B. (1) List the number of times in the last year there was a bypass or overflow of untreated or incompletely treated wastewater due to equipment failure, either at the treatment plant or due to pumping problems in the collection system: 50
 (Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses or overflows shown in B (1) that were within the collection system and the number at the treatment plant.

Collection System 48 Treatment Plant 2

C. Specify whether the bypasses came from the city or village sewer system or from contract or tributary communities/sanitary districts, etc.

D. Add the point values circled for A and B and place the total in the box below.

TOTAL POINT VALUE FOR PART 4 55 (max=100)

Also enter this value on the point calculation table on page 16.

E. List the person responsible for reporting overflows, bypasses, or unpermitted discharges to State and Federal authorities:

CHARLES M. O'BRIEN, ASSISTANT WASTEWATER LABORATORY SUPERVISOR
 (225) 389-3240

Describe the procedure for gathering, compiling, and reporting:

THE PROCEDURE FOR GATHERING, COMPILING AND REPORTING IS SPECIFIED IN THE PERMIT.

PART 5: SLUDGE STORAGE AND DISPOSAL SITES

A. Sludge Storage

How many months of sludge storage capacity does your wastewater treatment facility have available, either on-site or off-site?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	2	3	4 to 5	>6	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the A point total box A Point Total

B. For how many months does your facility have access to (and approval for) sufficient land disposal sites to provide proper land disposal?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	6 to 11	12 to 23	24 to 35	>36	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the B point total box B Point Total

C. Add together the A and B point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 5 (max=100)

Also enter this value on the point calculation table on page 16.

PART 6: NEW DEVELOPMENT

A. Please provide the following information for the total of all sewer line extensions which were installed during the last year.

Design Population: 400
 Design Flow: 0.16 MGD
 Design BOD₅: 190 mg/l

B. Has an industry (or other development) moved into the community or expanded production in the past year, such that either flow or pollutant loadings to the sewerage system were significantly increased (5% or greater)?

(Circle One) No = 0 points Yes = 15 points

Describe: _____

List any new pollutants: _____

C. Is there any development (industrial, commercial, or residential) anticipated in the next 2-3 years, such that either flow or pollutant loadings to the sewerage system could significantly increase?

(Circle One) No = 0 points Yes = 15 points

Describe: _____

List any new pollutants that you anticipate: _____

D. Add together the point value circled in B and C and place the sum in the blank below.

TOTAL POINT VALUE FOR PART 6 0 (max=30)

Also enter this value on the point calculation table on page 16.

PART 7: OPERATOR CERTIFICATION AND EDUCATION

- A. What was the name of the operator-in-charge for the reporting year? GERALD SPRULL Name
- B. What is his/her certification number? 10-560 Cert. #
- C. What level of certification is the operator-in-charge required to have to operate the wastewater treatment plant? WASTEWATER TRMT. IV Level Required
- D. What is the level of certification of the operator-in-charge? WASTEWATER TRMT. IV Level Certified
- E. Was the operator-in-charge of the report year certified at least at the grade level required in order to operate this plant? Check one box yes = 0 points no = 50 points
Write 0 or 50 in the E point total box E Point Total
- F. Has the operator-in-charge maintained recertification requirements during the reporting year? Check one box yes no
- G. How many hours of continuing education has the operator-in-charge completed over the last two calendar years? Check one box 12 hours or more = 0 points Less than 12 hours = 50 points
Write 0 or 50 in the G point total box G Point Total
- H. Is there a written policy regarding continuing education and training for wastewater treatment plant employees? Check one box yes no

Explain:

16 HOURS OF TRAINING IN WASTEWATER TREATMENT EVERY TWO YEARS.

- I. What percentage of the continuing education expenses of the operator-in-charge were paid for:
By the permittee? 100%
By the operator? 0
- J. Add together the E and G point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 7 (max=100)

Also enter this value on the point calculation table on page 16.

PART 8: FINANCIAL STATUS

- A. Are User-Charge Revenues sufficient to cover operation and maintenance expenses?
✓ Check one box Yes No If no, how are O & M costs being financed?
Explain:

SAME AS B

- B. What financial resources do you have available to pay for your wastewater improvements and reconstruction needs?

WASTEWATER IMPROVEMENTS AND RECONSTRUCTION NEEDS ARE FUNDED FROM FOUR MAIN REVENUE SOURCES. THEY ARE A ONE HALF PERCENT SALES & USE TAX, SEWER USER FEES, SEWER IMPACT FEES, AND A \$4 MILLION SUBSIDY FROM THE GENERAL FUND SUPPORTED FROM GAMING REVENUES.

PART 9: SUBJECTIVE EVALUATION

A. Collection System Maintenance

1. Describe what sewer system maintenance work has been done in the last year.

SEE ATTACHMENT

2. Describe what lift station work has been done in the last year.

ROUTINE MAINTENANCE

3. What collection system improvements does the community have under consideration for the next 5 years?

SEE ATTACHMENT

B. If you have ponds, please answer the following questions:

- 1. Do you have duckweed buildup in your ponds? Yes No
- 2. Do you mow your dikes regularly (at least monthly), to the waters edge? Yes No
- 3. Do you have bushes or trees growing on the dikes or in the ponds? Yes No
- 4. Do you have excess sludge buildup (> 1 foot) on the bottom of any of your ponds? Yes No
- 5. Do you exercise all of your valves? Yes No
- 6. Are your control manholes in good structural shape? Yes No
- 7. Do you maintain at least three feet of freeboard in all your ponds? Yes No
- 8. Do you visit your pond system, at least weekly? Yes No

LA0036439 NORTH PLANT

LA MWPP ENVIRONMENTAL AUDIT

PART 9: SUBJECTIVE EVALUATION

A1. AS PART OF THE CONSENT DECREE, OPERATION AND MAINTENANCE OF THE NORTH TREATMENT PLANT COLLECTION AREA IS PERFORMED AND REPORTED ON A QUARTERLY BASIS. THE FOLLOWING TABLE IS A BREAKDOWN/SUMMARY OF ACTIVITIES PERFORMED WITHIN THE NORTH TREATMENT PLANT COLLECTION SYSTEM AREA DURING THE REPORTING PERIOD.

NORTH TREATMENT AREA
MONITORING PERIOD (4/03 – 3/04)

LINE CLEANING	23%
CCTV INSPECTIONS	19%
SMOKE TESTING	25%
DYE TESTING	2%
MANHOLE INSPECTION	4%
LINE REPAIRED	6%
MANHOLE REHABILITATION	0.5%
FORCEMAIN-INSPECTIONS	104%
REPAIRED	7%
AIR RELEASE VALVES-INSPECTIONS	189%
REPAIRED	29%
WET WELL CLEANED	79%
PUMP STATIONS-REPAIRED	11%

A3. DURING THE NEXT 5 YEARS APPROXIMATELY 20 PROJECTS IN THE NORTH TREATMENT PLANT COLLECTION AREA (RELATED TO THE SSO CONSENT DECREE PROGRAM) ARE SCHEDULED TO BE IMPLEMENTED. THE PROJECTS WILL INCLUDE PUMPSTATION UPGRADES, FORCEMAIN IMPROVEMENTS, GRAVITY SEWERS, STORAGE AND WET WEATHER TREATMENT FACILITIES. ADDITIONALLY, ANNUAL CONTRACTS FOR SEWER REHABILITATION INCLUDING LINING, POINT REPAIR, UPSIZING, AND OTHER REHABILITATION METHODS WILL ALSO BE IMPLEMENTED.

Facility Name

LA0036439 NORTH PLANT

C. Treatment Plants

1. Have the influent and effluent flow meters been calibrated in the last year? Yes No

Influent flow meter calibration date(s):

Effluent flow meter calibration date(s):

gravity 6/17/03	12/15/03	forcemain 6/17/03	6/18/03	10/03/03
--------------------	----------	----------------------	---------	----------

2. What problems, if any, have been experienced over the last year that have threatened treatment?

Increase in snails at trickling filters.
Loss of digester treatment capacity due to sand, snails and debris from collection system during high flows.

3. Is your community presently involved in formal planning for treatment facility upgrading?

Yes No If yes, describe:

--

D. Preventive Maintenance

1. Does your plant have a written plan for preventive maintenance on major equipment items?

Yes No If yes, describe:

Weekly, monthly and semi-annual preventive maintenance sheets that reflect type and frequency as specified in the O&M manuals. A new computer program will manage the maintenance and preventive maintenance of plant equipment and spare parts.

2. Does this preventive maintenance program depict frequency of intervals, types of lubrication, and other preventive maintenance tasks necessary for each piece of equipment? Yes No
3. Are these preventive maintenance tasks, as well as equipment problems, being recorded and filed so future maintenance problems can be assessed properly? Yes No

E. Sewer Use Ordinance

1. Does your community have a sewer use ordinance that limits or prohibits the discharge of excessive conventional pollutants (BOD, TSS, or pH) or toxic substances to the sewer from industries, commercial users, and residences?

Yes No If yes, describe:

Sewer User Fee Ordinance (No. 7853) limits the discharge of BOD & TSS to 200 mg/l and 250 mg/l respectively. Any discharge above these limits is surcharged at a rate of 2% of the monthly sewer user fee for each limit of 10 mg/l. Pretreatment ordinance (No. 9195) limits the discharge of heavy metals, chemicals and toxic substances.

2. Has it been necessary to enforce? Yes No If yes, describe:

The Sewer User Fee Ordinance is strictly enforced by City-Parish and self monitoring sampling. The same apply to the Pretreatment Ordinance. Enforce mechanisms include discharge permits, surcharges, letter and notice of violations, administrative orders, water termination and fines.

- F. Any additional comments about your treatment plant or collection system? (Attach additional sheet if necessary.)

NO

POINT CALCULATION TABLE

Fill in the values from parts 1 through 7 in the columns below. Add the numbers in the left column to determine the point total that the wastewater system has generated for the previous year.

Actual Values	Actual Values	Maximum
Part 1: Influent Flow/Loadings	<u>0</u>	80 Points
Part 2: Effluent Quality/Plant Performance	<u>15</u>	100 Points
Part 3: Age of WWTT	<u>15</u>	50 Points
Part 4: Overflows and Bypasses	<u>55</u>	100 Points
Part 5: Ultimate Disposition of Sludge	<u>10</u>	100 Points
Part 6: New Development	<u>0</u>	30 Points
Part 7: Operator Certification Training	<u>0</u>	100 Points

TOTAL POINTS

95

ADOPTED
METROPOLITAN COUNCIL

JUN 09 2004

704

RESOLUTION 43338

Brian Maynard
COUNCIL ADMINISTRATOR TREASURER

REQUESTING APPROVAL FOR SUBMITTAL OF
THE LOUISIANA MUNICIPAL WATER
POLLUTION PREVENTION
(MWPP) ENVIRONMENTAL AUDIT REPORT FOR
THE NORTH WASTEWATER TREATMENT PLANT
TO DEQ FOR THE MONITORING PERIOD OF
APRIL 2003 THROUGH MARCH 2004.

BE IT RESOLVED by the Metropolitan Council of the Parish
of East Baton Rouge and City of Baton Rouge that the submittal of
the Louisiana Municipal Water Pollution Prevention (MWPP)
Environmental Audit Report for the North Wastewater Treatment Plant
to DEQ for the monitoring period of April 2003 through March, 2004,
is hereby approved.

CERTIFIED
A TRUE COPY

JUN 14 2004

Craig Coates
Assistant Council Administrator

ATTACHMENT 3

SAMPLE MWPP RESOLUTION

Resolved that the city/town of BATON ROUGE informs Louisiana Department of Environmental Quality that the following actions were taken by the CITY/PARISH METROPOLITAN COUNCIL (governing body).

1. Reviewed the Municipal Water Pollution Prevention Environmental Audit Report which is attached to this resolution.
2. Set forth the following actions necessary to maintain permit requirements contained in the Louisiana Water Discharge Permit System (LWDPS) number LA0036439 AI # 4843


(Please be specific in listing the actions that will be taken to address the problems identified in the audit report.)



- a. CURRENTLY, WE ARE OPERATING UNDER A CONSENT DECREE WHICH BECAME EFFECTIVE MARCH 14, 2002.
- b. IMPLEMENTATION OF AGGRESSIVE PROCESS CONTROL STRATEGIES RECOMMENDED BY LOUISIANA STATE UNIVERSITY CIVIL & ENVIRONMENTAL ENGINEERING DEPARTMENT.
- c. A PROJECT IS UNDERWAY TO REDUCE THE HIGH CONCENTRATION OF HYDROGEN SULFIDE (H₂S).

d.

etc.

Passed by a majority unanimous (circle one) vote of the CITY/PARISH METROPOLITAN COUNCIL, on June 9, 2004 (date).


Brian Mayers
Council Administrator/Treasurer
CLERK



LEGEND:
 ▲ 1" DIA TEMPORARY BENCHMARK ELEV 32.27 WEST SIDE OF SLAB FOR PROSLO, BLOCK 10R NO. 2

GENERAL NOTES:

1. LOCATION ELEVATIONS AND DIMENSIONS OF EXISTING UTILITIES, STRUCTURES, AND OTHER FEATURES ARE SHOWN ACCORDING TO THE BEST INFORMATION AVAILABLE AT THE TIME OF PREPARATION OF THESE PLANS, BUT DO NOT PURPORT TO BE ABSOLUTELY CORRECT. PRIOR TO CONSTRUCTION THE CONTRACTOR SHALL VERIFY AND AGREE TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES THAT OCCUR DUE TO CONSTRUCTION OPERATIONS. ANYTHING NOT SHOWN ON THESE DRAWINGS SHOULD BE BROUGHT TO THE ATTENTION OF THE ENGINEER AND SHALL NOT CONSTITUTE AN EXTRA UNLESS APPROVED BY THE ENGINEER.
2. THE CONTRACTOR SHALL CONTACT THE ENGINEER'S OFFICE IMMEDIATELY CONCERNING ANY CONFLICTS ARISING DURING CONSTRUCTION OF ANY IMPROVEMENTS SHOWN ON THESE DRAWINGS.
3. THE CONTRACTOR SHALL REPLACE ALL PAYING, STABILIZED EARTH, CURBS, DRIVEWAYS, SIDEWALKS, ETC., WITH THE SAME TYPE OF MATERIAL AND TO THE SAME CONDITION THAT WAS REMOVED OR DISTURBED DURING CONSTRUCTION AT NO ADDITIONAL COST TO THE OWNER.
4. ALL PROSPECTIVE BIDDERS ARE DIRECTED PRIOR TO BIDDING TO CONDUCT WHATEVER INVESTIGATIONS THEY MAY DEEM NECESSARY TO ARRIVE AT THEIR OWN CONCLUSIONS REGARDING THE ACTUAL CONDITIONS THAT WILL BE ENCOUNTERED, AND UPON WHICH THEIR BIDS WILL BE BASED.
5. TOPOGRAPHIC INFORMATION SHOWN WAS PROVIDED BY PROFESSIONAL ENGINEERING CONSULTANTS P.C.C., S.M. & BARRY & ASSOC. S.C.A.R.L. OR PERIODIC SURVEYING & SURVEYING.
6. FINISHED GRADE FOR GROUND ELEVATIONS ON DRAWINGS REFER TO GRADE AFTER BIDDING.
7. SPECIAL PIPE FOUNDATIONS, IF REQUIRED, SHALL BE DETERMINED IN THE FIELD AND THE TYPE REQUIRED WILL BE AS DIRECTED BY THE ENGINEER.
8. ALL PRESSURE PIPE JOINTS AND FITTINGS 4 INCHES IN DIAMETER AND LARGER SHALL HAVE RESTRAINED JOINTS IN ACCORDANCE WITH THE SPECIFICATIONS.
9. ALL FITTINGS 8 INCHES AND LARGER BY GRAVITY LINES SHALL HAVE RESTRAINED JOINTS IN ACCORDANCE WITH THE SPECIFICATIONS.
10. PIPES UNDERNEATH STRUCTURES AND SLABS SHALL HAVE 6 INCHES MINIMUM CONCRETE ENCASEMENT FOR PIPES 24 INCHES AND SMALLER, 8 INCHES MINIMUM CONCRETE ENCASEMENT FOR PIPES LARGER THAN 24 INCHES AND UP TO AND INCLUDING 36 INCHES, AND 9 INCHES MINIMUM CONCRETE ENCASEMENT FOR PIPES LARGER THAN 36 INCHES. CONCRETE ENCASEMENT SHALL EXTEND A MINIMUM OF 12 INCHES PAST EDGE OF STRUCTURE OR SLAB. (SEE NOTE # 8 FOR REINFORCEMENT REQUIREMENTS)
11. PIPES INSTALLED UNDERNEATH STRUCTURES AND ENCASED IN CONCRETE SHALL HAVE THE FOLLOWING REINFORCEMENT:
 - A. PROVIDE #5 @ 12" O.C. LONGITUDINALLY, WITH #5 STIRRUP BANDS AT 12" O.C.
 - B. SHOULD T.O.C. ENCASEMENT FALL WITHIN 3" FROM UNDERSIDE OF SLAB, THE STIRRUP BAND SHALL DOWEL INTO SLAB.
 - C. IF T.O.C. OF ENCASEMENT IS LOWER THAN 3" FROM UNDERSIDE OF SLAB, ENCASEMENT WILL BE A SEPARATE SECTION.
 - D. CONCRETE THICKNESS ENCASEMENT THE PIPE IS 6" MINIMUM.
 - E. REINFORCED CONCRETE ENCASEMENT SHALL EXTEND BEYOND THE OUTER FACE OF THE STRUCTURE AND SHALL TERMINATE AT THE FIRST JOINT WITHIN THE LENGTH OF THE PIPE.
12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACTUAL TIE-IN CONNECTIONS TO ALL WATER, RECLAIMED WATER, WASTEWATER, NATURAL GAS AND OTHER LINES AS INDICATED ON THE DRAWINGS.
13. ALL FITTINGS FOR PIPES 3" IN DIAMETER AND LARGER SHALL BE CAST NON-DUCTILE IRON, SHORT BODY WITH MECHANICAL JOINTS WITH HIGH STRENGTH DUCTILE CORROSION RESISTANT T-HOOD BOLTS, SUBJECT TO THE APPROVAL OF THE ENGINEER.
14. ALL GATE VALVES, WHEN SPECIFIED FOR SIZES 4" THROUGH 12" SHALL BE RESILIENT SEATED GATE VALVES IN CONFORMANCE WITH THE SPECIFICATIONS.
15. SOILS EXPLORATION WORK FOR THIS FACILITY WAS PERFORMED BY LOUIS J. CAROZZI & ASSOCIATES, SOIL EXPLORATION WORK IS SOLELY TO ASSIST BIDDING BY ASSESSING THE NATURE AND EXTENT OF TESTING PROCEDURES REQUIRED TO MAKE THEIR OWN DETERMINATION OF ACTUAL CONDITIONS WHICH WILL BE ENCOUNTERED DURING THE COURSE OF THE WORK. NO REPRESENTATION IS MADE OR WILL BE GIVEN BY THE ENGINEER CONCERNING ACTUAL CONDITIONS WHICH WILL BE ENCOUNTERED DURING THE COURSE OF THE WORK AND BIDDERS ARE DIRECTED PRIOR TO BIDDING TO CONDUCT WHATEVER INVESTIGATIONS THEY DEEM NECESSARY TO ARRIVE AT THEIR OWN CONCLUSIONS REGARDING SUCH CONDITIONS.
16. DURING EXCAVATIONS CONTRACTOR SHALL:
 - A. AS A MINIMUM, COMPLY WITH THE OSHA EXCAVATION SAFETY STANDARDS INCLUDING OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION EXCAVATION SAFETY STANDARDS 29 CFR 1926.650-652, AS AMENDED.
17. ALL FILL SHALL BE COMPACTED TO 90% OF ITS MAXIMUM MODIFIED PROCTOR DRY DENSITY IN ACCORDANCE WITH THE SPECIFICATIONS IN THE GEOTECHNICAL REPORT FOR COMPACTION OF CLAY SOILS, THE CLAY SHALL BE A CL MATERIAL.
18. MECHANICAL JOINTS SHOWN ON THE PLANS MAY, AT THE CONTRACTOR'S OPTION, BE SUBSTITUTED WITH PUSH-ON JOINT PIPE. ALL RESTRAINTS, THRUST BLOCKS AS SPECIFIED OR NOTED ON THE DRAWINGS STILL APPLY, REGARDLESS OF PIPE JOINTS TYPE USED.
19. LOCATIONS ARE TO OUTSIDE CORNER OF STRUCTURES OR CENTER OF MANHOLES OR OTHER CIRCULAR STRUCTURES UNLESS NOTED OTHERWISE.

PROJECT NO. 24340/1/2	SHEET NO. CN	PHASE-11B NWTP - EXISTING SITE PLAN CITY OF BATON ROUGE / PARISH OF EAST BATON ROUGE
PROFESSIONAL ENGINEERING CONSULTANTS CAMP DRESSER & MCKEE INC. CDM 2400 PINE BLVD. SUITE 200 BATON ROUGE, LA 70802 PHONE: (504) 735-1111 FAX: (504) 735-1112 WWW: WWW.CAMPDRESSER.COM		





Department of Public Works

City of Baton Rouge
Parish of East Baton Rouge

Post Office Box 1471
Baton Rouge, Louisiana
70821

COPY

July 21, 2004

Department of Environmental Quality
Office of Water Resources
ATTN: Permits
Post Office Box 82215
Baton Rouge, Louisiana 70884-2215

Re: Municipal Water Pollution Prevention (MWPP) Environmental Audit Report


LPDES PERMIT NUMBER:
LA0036412 AI# 4841

Dear Sirs:

As required by your office, we are submitting the annual Municipal Water Pollution Prevention Environmental Audit report along with the MWPP Resolution. This report represents our South Wastewater Treatment Plant for the monitoring period of June 1, 2003 through May 31, 2004.

If you have any questions concerning this matter, please contact Mr. Charles O'Brien of my staff at (225) 389-3240.

Sincerely yours,


Fred E. Raiford III
Director of Public Works

FR/MO/pas

xc: Jerome Klier, Deputy Director of Public Works
Kent Mudd, Special Projects Engineer - DPW
Robert Groht, Jr., Wastewater Treatment Plant Manager
Bob Wilks, Wastewater Treatment Process Control Supervisor
Walter Jenkins, Assistant WW Treatment Plant Manager
Garcia Dialekwa, Wastewater Laboratory Supervisor

Attachment(s):

LOUISIANA

MUNICIPAL WATER POLLUTION PREVENTION

MWPP



Facility Name:

SOUTH PLANT

LWDPS Permit Number:

NPDES Permit Number:

LA0036412 AI# 4841

Address:

2850 GARDERE LANE

BATON ROUGE

LOUISIANA

Parish:

EAST BATON ROUGE

(Person Completing Form) Name:

CHARLES M. O'BRIEN

Title:

ASSISTANT WW LAB SUPERVISOR

Date Completed:

JULY 21, 2004

Instructions to the Operator-in-Charge

- 1. Complete only the sections of the Environmental Audit which apply to your wastewater treatment system. Leave sections that do not apply blank and enter a "0" for the point value.**
- 2. Parts 1 through 7 contain questions for which points may be generated. These points are intended to communicate to the department and the governing body or owner what actions will be necessary to prevent effluent violations. Place the point totals from parts 1 through 7 on the Point Calculation page.**
- 3. Add up the point totals.**
- 4. Submit the Environmental Audit to the governing body or owner for their review and approval.**
- 5. The governing body must pass a resolution which contains the following items:**
 - a. The resolution or letter must acknowledge the governing body or owner has reviewed the Environmental Audit.**
 - b. The resolution must indicate specific actions, if any, will be taken to maintain compliance and prevent effluent violations. Proposed actions should address the parts where maximum or close to maximum points were generated in the Environmental Audit.**
 - c. The resolution should provide any other information the governing body deems appropriate.**

PART 1: INFLUENT FLOW/LOADINGS

Part 1: Influent Flow/Loadings (All plants)

A. List the average monthly volumetric flows and BOD loadings received at your facility during the last reporting year.

Col. 1 Average Monthly Flow (million gallons per day, MGD)		Col. 2 Average Monthly BOD ₅ Concentration (mg/l)		Col. 3 Average Monthly BOD ₅ Loading (pounds per day)
34.14	X	137	X 8.34 =	39,008
33.34	X	119	X 8.34 =	33,089
29.47	X	142	X 8.34 =	34,901
31.20	X	137	X 8.34 =	35,648
27.18	X	159	X 8.34 =	36,042
31.05	X	163	X 8.34 =	42,210
30.07	X	166	X 8.34 =	41,630
33.91	X	150	X 8.34 =	42,421
51.90	X	107	X 8.34 =	46,314
33.25	X	144	X 8.34 =	39,932
32.53	X	157	X 8.34 =	42,594
46.38	X	114	X 8.34 =	44,096

BOD loading = Average Monthly Flow (in MGD) x Average Monthly BOD concentration (in mg/l) x 8.34.

B. List the design flow and design BOD loading for your facility in the blanks below. If you are not aware of these design quantities, refer to your Operation and Maintenance Manual (O & M) or contact your consulting engineer.

Design Flow, MGD	54	X 0.90 =	48.60
Design BOD, lb/day	93,224	X 0.90 =	83,902

C. How many months did the monthly flow (Col. 1) to the wastewater treatment plant (WWTP) exceed 90% of design flow?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	0	0	5	5	5	5	5	5	5	5	5	points

Write 0 or 5 in the C point total box C Point Total

D. How many months did the monthly flow (Col. 1) to the WWTP exceed the design flow?
Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	15	15	15	15	15	15	15	15	points

Write 0, 5, 10, or 15 in the D point total box D Point Total

E. How many months did the monthly BOD loading (Col. 3) to the WWTP exceed 90% of the design loading?
Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	5	5	5	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the E point total box E Point Total

F. How many times did the monthly BOD loading (Col. 3) to the WWTP exceed the design loading?
Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	10	20	30	40	50	50	50	50	50	50	50	50	points

Write 0, 10, 20, 30, 40, or 50 in the F point total box F Point Total

G. Add together each point total for C through F and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 1 (max=80)

Also enter this value on the point calculation table on page 16.

PART 2: EFFLUENT QUALITY/PLANT PERFORMANCE

A. List the monthly average effluent BOD and TSS concentrations produced by your facility during the last reporting year.

Month	Column 1 Avg. Monthly BOD (mg/l)	Column 2 Avg. Monthly TSS (mg/l)
JUNE	39	32
JULY	40	34
AUGUST	32	31
SEPTEMBER	28	31
OCTOBER	36	32
NOVEMBER	36	36
DECEMBER	45	39
JANUARY	50	37
FEBRUARY	36	29
MARCH	29	20
APRIL	32	24
MAY	26	25

B. List the monthly average permit limits for your facility in the blanks below.

	Permit Limit		90% of Permit Limit
BOD, mg/l	30	X 0.90 =	27
TSS, mg/l	30	X 0.90 =	27

C. Continuous Discharge to Surface Water

i. How many months did the effluent BOD concentration (Col. 1) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30 or 40 in the i point total box i Point Total

ii. How many months did the effluent BOD concentration (Col. 1) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the ii point total box ii Point Total

iii. How many months did the effluent TSS concentration (Col. 2) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30, or 40 in the iii point total box iii Point Total

iv. How many months did the effluent TSS concentration (Col.2) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the iv point total box iv Point Total

v. Add together each point total for i through iv and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 2 (max=100)
 Also enter this value on the point calculation table on page 16.

Facility Name

LA0036412 SOUTH PLANT

D. Other Monitoring and Limits

i. At any time in the past year was there an exceedance of a permit limit for other pollutants such as: ammonia-nitrogen, phosphorus, pH, residual chlorine, or fecal coliform?

✓ Check one box Yes No If yes, please describe:

FECAL COLIFORM . _ 4/6-12/04 5,910 COL/100ML

ii. At any time in the past year was there a "failure" of a Biomonitoring (Whole Effluent Toxicity) test of the effluent?

✓ Check one box Yes No If yes, please describe:

iii. At any time in the past year was there an exceedance of a permit limit for a toxic substance?

✓ Check one box Yes No If yes, please describe:

PART 4: OVERFLOWS AND BYPASSES

A. (1) List the number of times in the last year there was an overflow, bypass, or unpermitted discharge of untreated or incompletely treated wastewater due to heavy rain: 56
 (Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses, overflows, or unpermitted discharges shown in A (1) that were within the collection system and the number at the treatment plant.

Collection System 56 Treatment Plant 0

B. (1) List the number of times in the last year there was a bypass or overflow of untreated or incompletely treated wastewater due to equipment failure, either at the treatment plant or due to pumping problems in the collection system: 109

(Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses or overflows shown in B (1) that were within the collection system and the number at the treatment plant.

Collection System 101 Treatment Plant 8

C. Specify whether the bypasses came from the city or village sewer system or from contract or tributary communities/sanitary districts, etc.

D. Add the point values circled for A and B and place the total in the box below.

TOTAL POINT VALUE FOR PART 4 100 (max=100)

Also enter this value on the point calculation table on page 16.

E. List the person responsible for reporting overflows, bypasses, or unpermitted discharges to State and Federal authorities:

CHARLES M. O'BRIEN, ASSISTANT WASTEWATER LABORATORY SUPERVISOR
 (225) 389-3240

Describe the procedure for gathering, compiling, and reporting:

THE PROCEDURE FOR GATHERING, COMPILING, AND REPORTING IS SPECIFIED IN THE PERMIT.

PART 6. NEW DEVELOPMENT

A. Please provide the following information for the total of all sewer line extensions which were installed during the last year.

Design Population: 1,652
 Design Flow: 0.69 MGD
 Design BOD₅: 190 mg/l

B. Has an industry (or other development) moved into the community or expanded production in the past year, such that either flow or pollutant loadings to the sewerage system were significantly increased (5% or greater)?

(Circle One) No = 0 points Yes = 15 points

Describe: _____

List any new pollutants: _____

C. Is there any development (industrial, commercial, or residential) anticipated in the next 2-3 years, such that either flow or pollutant loadings to the sewerage system could significantly increase?

(Circle One) No = 0 points Yes = 15 points

Describe: _____

List any new pollutants that you anticipate: _____

D. Add together the point value circled in B and C and place the sum in the blank below.

TOTAL POINT VALUE FOR PART 6 0 (max=30)

Also enter this value on the point calculation table on page 16.

Facility Name

LA0036412 SOUTH PLANT

PART 5: SLUDGE STORAGE AND DISPOSAL SITES

A. Sludge Storage

How many months of sludge storage capacity does your wastewater treatment facility have available, either on-site or off-site?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	2	3	4 to 5	>6	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the A point total box A Point Total

B. For how many months does your facility have access to (and approval for) sufficient land disposal sites to provide proper land disposal?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	6 to 11	12 to 23	24 to 35	>36	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the B point total box B Point Total

C. Add together the A and B point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 5 (max = 100)

Also enter this value on the point calculation table on page 16.

PART 7: OPERATOR CERTIFICATION AND EDUCATION

- A. What was the name of the operator-in-charge for the reporting year? HUGH TAYLOR Name
B. What is his/her certification number? 10-628 Cert. #
C. What level of certification is the operator-in-charge required to have to operate the wastewater treatment plant? WASTEWATER TRMT. IV Level Required
D. What is the level of certification of the operator-in-charge? WASTEWATER TRMT. IV Level Certified
E. Was the operator-in-charge of the report year certified at least at the grade level required in order to operate this plant?
F. Has the operator-in-charge maintained recertification requirements during the reporting year?
G. How many hours of continuing education has the operator-in-charge completed over the last two calendar years?
H. Is there a written policy regarding continuing education and training for wastewater treatment plant employees?

Explain:

REQUIREMENTS: FOR EACH TWO YEAR PERIOD, MUST COMPLETE 16 HOURS OF WASTEWATER TRAINING.

- I. What percentage of the continuing education expenses of the operator-in-charge were paid for:
By the permittee? 100%
By the operator? 0%

J. Add together the E and G point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 7 0 (max=100)

Also enter this value on the point calculation table on page 16.

PART 8: FINANCIAL STATUS

A. Are User-Charge Revenues sufficient to cover operation and maintenance expenses?
✓ Check one box Yes No If no, how are O & M costs being financed?

Explain:

SAME AS B.

B. What financial resources do you have available to pay for your wastewater improvements and reconstruction needs?

WASTEWATER IMPROVEMENTS AND RECONSTRUCTION NEEDS ARE FUNDED FROM FOUR MAIN REVENUE SOURCES. THEY ARE A ONE HALF PERCENT SALES & USE TAX, SEWER USER FEES, SEWER IMPACT FEES, AND A \$4 MILLION SUBSIDY FROM THE GENERAL FUND SUPPORTED FROM GAMING REVENUES.

PART 9: SUBJECTIVE EVALUATION

A. Collection System Maintenance

1. Describe what sewer system maintenance work has been done in the last year.

SEE ATTACHMENT

2. Describe what lift station work has been done in the last year.

ROUTINE MAINTENANCE

3. What collection system improvements does the community have under consideration for the next 5 years?

SEE ATTACHMENT

B. If you have ponds, please answer the following questions:

- | | |
|---|--|
| 1. Do you have duckweed buildup in your ponds? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Do you mow your dikes regularly (at least monthly), to the waters edge? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3. Do you have bushes or trees growing on the dikes or in the ponds? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 4. Do you have excess sludge buildup (> 1 foot) on the bottom of any of your ponds? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 5. Do you exercise all of your valves? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 6. Are your control manholes in good structural shape? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 7. Do you maintain at least three feet of freeboard in all your ponds? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 8. Do you visit your pond system, at least weekly? | <input type="checkbox"/> Yes <input type="checkbox"/> No |

LA0036412 SOUTH PLANT

LA MWPP ENVIRONMENTAL AUDIT

PART 9: SUBJECTIVE EVALUATION

A1. AS PART OF THE CONSENT DECREE, OPERATION AND MAINTENANCE OF THE SOUTH TREATMENT PLANT COLLECTION AREA IS PERFORMED AND REPORTED ON A QUARTERLY BASIS. THE FOLLOWING TABLE IS A BREAKDOWN/SUMMARY OF ACTIVITIES PERFORMED WITHIN THE SOUTH TREATMENT PLANT COLLECTION SYSTEM AREA DURING THE REPORTING PERIOD.

SOUTH TREATMENT AREA
MONITORING PERIOD (6/03 – 5/04)

LINE CLEANING	5%
CCTV INSPECTIONS	1%
SMOKE TESTING	5%
DYE TESTING	1%
MANHOLE INSPECTION	3%
LINE REPAIRED	5%
MANHOLE REHABILITATION	0.8%
FORCEMAIN-INSPECTIONS	46%
REPAIRED	9%
AIR RELEASE VALVES-INSPECTIONS	163%
REPAIRED	21%
WET WELL CLEANED	55%
PUMP STATIONS-REPAIRED	8%

A3. DURING THE NEXT 5 YEARS APPROXIMATELY 22 PROJECTS IN THE SOUTH TREATMENT PLANT COLLECTION AREA (RELATED TO THE SSO CONSENT DECREE PROGRAM) ARE SCHEDULED TO BE IMPLEMENTED. THE PROJECTS WILL INCLUDE PUMPSTATION UPGRADES, FORCEMAIN IMPROVEMENTS, GRAVITY SEWERS, STORAGE AND WET WEATHER TREATMENT FACILITIES. ADDITIONALLY, ANNUAL CONTRACTS FOR SEWER REHABILITATION INCLUDING LINING, POINT REPAIR, UPSIZING, AND OTHER REHABILITATION METHODS WILL ALSO BE IMPLEMENTED.

Facility Name

LA0036412 SOUTH PLANT

C. Treatment Plants

1. Have the influent and effluent flow meters been calibrated in the last year? Yes No

Influent flow meter calibration date(s):

Effluent flow meter calibration date(s):

11/20/03, 5/5/04

11/24/03, 5/10/04 / 11/20/03, 5/19/04

2. What problems, if any, have been experienced over the last year that have threatened treatment?

1. TRICKLING FILTERS #5-8, STRUCTURAL FAILURE
2. BAR SCREEN ON THE GRAVITY MAIN DAMAGED
3. TRICKLING FILTERS #1-4, DAMAGED GEAR BOX & VFD
4. PRIMARY EFFLUENT PUMP VFD AND CHECK VALVE FAILURE

3. Is your community presently involved in formal planning for treatment facility upgrading?

Yes No If yes, describe:

D. Preventive Maintenance

1. Does your plant have a written plan for preventive maintenance on major equipment items?

Yes No If yes, describe:

Weekly, monthly and semi-annually preventive maintenance sheets that reflect type and frequency as specified in the O & M manuals. A new computer program will manage the maintenance and preventive maintenance of plant equipment and spare parts.

2. Does this preventive maintenance program depict frequency of intervals, types of lubrication, and other preventive maintenance tasks necessary for each piece of equipment? Yes No

3. Are these preventive maintenance tasks, as well as equipment problems, being recorded and filed so future maintenance problems can be assessed properly? Yes No

E. Sewer Use Ordinance

1. Does your community have a sewer use ordinance that limits or prohibits the discharge of excessive conventional pollutants (BOD, TSS, or pH) or toxic substances to the sewer from industries, commercial users, and residences?

Yes No If yes, describe:

Sewer User Fee Ordinance (No. 7853) limits the discharge of BOD & TSS to 200 mg/l and 250 mg/l respectively. Any discharge above these limits is surcharged at a rate of 2% of the monthly sewer user fee for each limit of 10 mg/l. Pretreatment Ordinance (No. 9195) limits the discharge of heavy metals, chemicals and toxic substances.

2. Has it been necessary to enforce? Yes No If yes, describe:

The Sewer User Fee Ordinance is strictly enforced by City-Parish and self monitoring sampling. The same apply to the Pretreatment Ordinance. Enforcement mechanisms include discharge permits, surcharges, letter and notice of violations, administrative orders, water termination and fines.

F. Any additional comments about your treatment plant or collection system? (Attach additional sheet if necessary.)

NO

POINT CALCULATION TABLE

Fill in the values from parts 1 through 7 in the columns below. Add the numbers in the left column to determine the point total that the wastewater system has generated for the previous year.

Actual Values	Actual Values	Maximum
Part 1: Influent Flow/Loadings	<u>0</u>	80 Points
Part 2: Effluent Quality/Plant Performance	<u>100</u>	100 Points
Part 3: Age of WWTT	<u>15.0</u>	50 Points
Part 4: Overflows and Bypasses	<u>100</u>	100 Points
Part 5: Ultimate Disposition of Sludge	<u>10</u>	100 Points
Part 6: New Development	<u>0</u>	30 Points
Part 7: Operator Certification Training	<u>0</u>	100 Points

TOTAL POINTS

225

ATTACHMENT 3

SAMPLE MWPP RESOLUTION

Resolved that the city/town of BATON ROUGE informs Louisiana Department of Environmental Quality that the following actions were taken by the CITY/PARISH METROPOLITAN COUNCIL (governing body).

1. Reviewed the Municipal Water Pollution Prevention Environmental Audit Report which is attached to this resolution.
2. Set forth the following actions necessary to maintain permit requirements contained in the Louisiana Water Discharge Permit System (LWDPS) number LA0036412.


(Please be specific in listing the actions that will be taken to address the problems identified in the audit report.)

- a. CURRENTLY, WE ARE OPERATING UNDER A CONSENT DECREE WHICH BECAME EFFECTIVE MARCH 14, 2002.
- b. IMPLEMENTATION OF AGGRESSIVE PROCESS CONTROL STRATEGIES RECOMMENDED BY LOUISIANA STATE UNIVERSITY CIVIL & ENVIRONMENTAL ENGINEERING DEPARTMENT.
- c. A PROJECT IS UNDERWAY TO REDUCE THE HIGH CONCENTRATION OF HYDROGEN SULFIDE (H₂S).

d.

etc.

Passed by a majority unanimous (circle one) vote of the CITY/PARISH METROPOLITAN COUNCIL, Resolution 43483 on August 11, 2004 (date).


Brian Mayers
Council Administrator/Treasurer
CLERK

ADOPTED
METROPOLITAN COUNCIL

AUG 11 2004

892

RESOLUTION 43483



COUNCIL ADMINISTRATOR & TREASURER



REQUESTING APPROVAL FOR SUBMITTAL OF THE LOUISIANA MUNICIPAL WATER POLLUTION PREVENTION (MWPP) ENVIRONMENTAL AUDIT REPORT FOR THE SOUTH WASTEWATER TREATMENT PLANT TO THE DEPARTMENT OF ENVIRONMENTAL QUALITY (DEQ) FOR THE MONITORING PERIOD OF JUNE 1, 2003 THROUGH MAY 31, 2004.

BE IT RESOLVED by the Metropolitan Council of the Parish of East Baton Rouge and City of Baton Rouge that the submittal of the Louisiana Municipal Water Pollution Prevention (MWPP) Environmental Audit Report for the South Wastewater Treatment Plant to the Department of Environmental Quality (DEQ) for the monitoring period of June 1, 2003 through May 31, 2004, is hereby approved.

CERTIFIED
A TRUE COPY

AUG 13 2004


COUNCIL ADMINISTRATOR



- LEGEND**
- △ TBM TEMPORARY BENCHMARK ELEV 52.27 WEST SOE OF SLAB FOR TRICKLING FILTER NO. 2.
 - BENCHMARKS DRILLED IN 1901/77 AND 1943
 - ⊕ BENCHMARKS DRILLED IN 1900
 - ⊕ BENCHMARKS DRILLED IN 1934

- GENERAL NOTES**
1. LOCATION ELEVATIONS AND DIMENSIONS OF EXISTING UTILITIES, STRUCTURES, AND OTHER FEATURES ARE SHOWN ACCORDING TO THE BEST INFORMATION AVAILABLE AT THE TIME OF PREPARATION OF THESE PLANS. BUT DO NOT PURPORT TO BE ABSOLUTE. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL VERIFY AND AGREE TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES THAT OCCUR DUE TO CONSTRUCTION OPERATIONS. ANYTHING NOT SHOWN ON THESE DRAWINGS SHOULD BE BROUGHT TO THE ATTENTION OF THE ENGINEER AND SHALL NOT CONSTITUTE AN EXTRA, UNLESS APPROVED BY THE ENGINEER.
 2. THE CONTRACTOR SHALL CONTACT THE ENGINEER'S OFFICE IMMEDIATELY CONCERNING ANY CONFLICTS ARISING DURING CONSTRUCTION OF ANY IMPROVEMENTS SHOWN ON THESE DRAWINGS.
 3. THE CONTRACTOR SHALL REPLACE ALL PAVED, STABILIZED EARTH, CURBS, DRIVEWAYS, SIDEWALKS, ETC., WITH THE SAME TYPE OF MATERIAL, AND TO THE SAME CONDITION THAT WAS REMOVED OR DISTURBED DURING CONSTRUCTION AT NO ADDITIONAL COST TO THE OWNER.
 4. ALL PROSPECTIVE BIDDERS ARE DIRECTED, PRIOR TO BIDDING, TO CONDUCT WHATEVER INVESTIGATIONS THEY MAY DEEM NECESSARY TO ARRIVE AT THEIR OWN CONCLUSIONS REGARDING THE ACTUAL CONDITIONS THAT WILL BE ENCOUNTERED, AND UPON WHICH THEIR BIDS WILL BE BASED.
 5. TOPOGRAPHIC INFORMATION SHOWN WAS PROVIDED BY PROFESSIONAL ENGINEERING CONSULTANTS (PEEL, BRADSHAW & BARRY & ASSOC. CIVIL OR FERRIS ENGINEERING & SURVEYING).
 6. FINISHED GRADE FOR BOUND ELEVATIONS ON DRAWINGS REFER TO GRADE AFTER BIDDING.
 7. SPECIAL PIPE FOUNDATIONS, IF REQUIRED, SHALL BE DETERMINED IN THE FIELD AND THE TYPE REQUIRED WILL BE AS DIRECTED BY THE ENGINEER.
 8. ALL PRESSURE PIPE JOINTS AND FITTINGS 4 INCHES IN DIAMETER AND LARGER SHALL HAVE RESTRAINED JOINTS IN ACCORDANCE WITH THE SPECIFICATIONS.
 9. ALL FITTINGS 6 INCHES AND LARGER ON GRAVITY LINES SHALL HAVE RESTRAINED JOINTS IN ACCORDANCE WITH THE SPECIFICATIONS.
 10. PIPES UNDERGATH STRUCTURES AND SLABS SHALL HAVE 6 BORES MINIMUM CONCRETE ENCASEMENT FOR PIPES 24 INCHES AND SMALLER, 8 INCHES MINIMUM CONCRETE ENCASEMENT FOR PIPES LARGER THAN 24 INCHES AND UP TO AND INCLUDING 36 INCHES, AND 8 INCHES MINIMUM CONCRETE ENCASEMENT FOR PIPES LARGER THAN 36 INCHES. CONCRETE ENCASEMENT SHALL EXTEND A MINIMUM OF 12 BORES PAST EDGE OF STRUCTURE OR SLAB. SEE NOTE 8 FOR REINFORCEMENT REQUIREMENTS.
 11. PIPES INSTALLED UNDERGATH STRUCTURES AND ENCASED IN CONCRETE SHALL HAVE THE FOLLOWING REINFORCEMENT:
 - A. PROVIDE #3 @ 12" C/C LONGITUDINALLY, WITH #3 STIRRUP BANDS AT 12" C/C.
 - B. SHOULD F.O.C. ENCASEMENT FALL WITHIN 3" FROM UNDERSIDE OF SLAB, THE STIRRUP BAND SHALL BOWEL INTO SLAB.
 - C. IF C.O.C. OF ENCASEMENT IS LOWER THAN 3" FROM UNDERSIDE OF SLAB, ENCASEMENT WILL BE A SEPARATE SECTION.
 - D. CONCRETE THICKNESS ENCASEMENT THE PIPE IS 4" MINIMUM.
 - E. REINFORCED CONCRETE ENCASEMENT SHALL EXTEND BEYOND THE OUTER FACE OF THE STRUCTURE AND SHALL TERMINATE AT THE FIRST JOINT WITHIN THE LENGTH OF THE PIPE.
 12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACTUAL TIE-IN CONNECTIONS TO ALL WATER, RECLAIMED WATER, WASTEWATER, NATURAL GAS AND OTHER LINES AS INDICATED ON THE DRAWINGS.
 13. ALL FITTINGS FOR PIPES 3" IN DIAMETER AND LARGER SHALL BE CAST IRON/STEEL BOLL, SHORT BODY WITH MECHANICAL JOINTS, WITH HIGH STRENGTH CORTEX CORROSION RESISTANT T-HEAD BOLTS, SUBJECT TO THE APPROVAL OF THE ENGINEER.
 14. ALL GATE VALVES, WHERE SPECIFIED FOR SIZES 4" THROUGH 24" SHALL BE RECENTLY SEATED GATE VALVES IN CONFORMANCE WITH THE SPECIFICATIONS.
 15. SOILS EXPLORATION WORK FOR THIS PROJECT WAS PERFORMED BY LEWIS & CAMPBELL & ASSOCIATES. SOIL EXPLORATION WORK IS SOLELY TO ASSIST BIDDERS IN ASSESSING THE NATURE AND EXTENT OF TESTING PROCEDURES REQUIRED TO MAKE THEIR OWN DETERMINATION OF ACTUAL CONDITIONS PRESENT AND BEING ENCOUNTERED DURING THE COURSE OF THE WORK. NO REPRESENTATION IS MADE OR WILL BE MADE BY THE ENGINEER CONCERNING ACTUAL CONDITIONS WHICH WILL BE ENCOUNTERED DURING THE COURSE OF THIS WORK AND BIDDERS ARE DIRECTED, PRIOR TO BIDDING, TO CONDUCT WHATEVER INVESTIGATIONS THEY DEEM NECESSARY TO ARRIVE AT THEIR OWN CONCLUSIONS REGARDING SUCH CONDITIONS.
 16. DURING EXCAVATIONS, CONTRACTOR SHALL AS A MINIMUM COMPLY WITH THE OSHA EXCAVATION SAFETY STANDARDS INCLUDING OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION OCCUPATION SAFETY STANDARDS 29 CFR 1926.650 SUBPART F AS AMENDED.
 17. ALL FILL SHALL BE COMPACTED TO 90% OF ITS MAXIMUM MODIFIED PROCTOR DRY DENSITY IN ACCORDANCE WITH THE SPECIFICATIONS IN THE GEOLOGICAL REPORT FOR COMPACTION OF CLAY SOILS. THE CLAY SHALL BE A CL MATERIAL.
 18. MECHANICAL JOINTS SHOWN ON THE PLANS MAY, AT THE CONTRACTOR'S OPTION, BE SUBSTITUTED WITH PUSH-ON JOINT PIPE, ALL RESTRAINTS, THRUST BLOCKS AS SPECIFIED OR MOVED ON THE DRAWINGS STEEL APPLY, REGARDLESS OF PIPE JOINTS TYPE USED.
 19. LOCATIONS ARE TO OUTSIDE CORNERS OF STRUCTURES OR CENTER OF MANHOLES OR OTHER CIRCULAR STRUCTURES UNLESS NOTED OTHERWISE.

PHASE-11B

SWTP-EXISTING SITE PLAN

CITY OF BATON ROUGE / PARISH OF EAST BATON ROUGE

PROJECT NO.	24340/1/2	SHEET NO.	CS-1
-------------	-----------	-----------	------

ARTHUR S. MAYER, JR.
REG. No. 25121
PROFESSIONAL ENGINEER
CIVIL ENGINEER



Department of Public Works

City of Baton Rouge
Parish of East Baton Rouge

Post Office Box 1471
Baton Rouge, Louisiana
70821

COPY

October 18, 2004

Department of Environmental Quality
Office of Water Resources
ATTN: Permits
Post Office Box 82215
Baton Rouge, Louisiana 70884-2215

Re: Municipal Water Pollution Prevention (MWPP) Environmental Audit Report


LPDES PERMIT NUMBER:
LA0036421 AI# 4842

Dear Sirs:

As required by your office, we are submitting the annual Municipal Water Pollution Prevention Environmental Audit report along with the MWPP Resolution. This report represents our Central Wastewater Treatment Plant for the monitoring period of September 1, 2003 through August 31, 2004.

If you have any questions concerning this matter, please contact Mr. Charles O'Brien of my staff at (225) 389-3240.

Sincerely yours,


FOR Fred E. Raiford III
Director of Public Works

FR/MO/pas


xc: Jeff Broussard, PE, Deputy Director
Richard Wright, PE IV, SOGA
Robert Groht, Jr., Wastewater Treatment Plant Manager
Bob Wilks, Wastewater Treatment Process Control Supervisor
Walter Jenkins, Assistant WW Treatment Plant Manager
Garcia Dialekwa, Wastewater Laboratory Supervisor

Attachment(s):

LOUISIANA

MUNICIPAL WATER POLLUTION PREVENTION

MWPP



Facility Name:

CENTRAL PLANT

LWDPS Permit Number:

NPDES Permit Number:

LA0036421

Address:

2443 RIVER ROAD

BATON ROUGE

LOUISIANA

Parish:

EAST BATON ROUGE

(Person Completing Form) Name:

CHARLES M. O'BRIEN

Title:

ASSISTANT WW LAB SUPERVISOR

Date Completed:

OCTOBER 18, 2004

Instructions to the Operator-in-Charge

- 1. Complete only the sections of the Environmental Audit which apply to your wastewater treatment system. Leave sections that do not apply blank and enter a "0" for the point value.**
- 2. Parts 1 through 7 contain questions for which points may be generated. These points are intended to communicate to the department and the governing body or owner what actions will be necessary to prevent effluent violations. Place the point totals from parts 1 through 7 on the Point Calculation page.**
- 3. Add up the point totals.**
- 4. Submit the Environmental Audit to the governing body or owner for their review and approval.**
- 5. The governing body must pass a resolution which contains the following items:**
 - a. The resolution or letter must acknowledge the governing body or owner has reviewed the Environmental Audit.**
 - b. The resolution must indicate specific actions, if any, will be taken to maintain compliance and prevent effluent violations. Proposed actions should address the parts where maximum or close to maximum points were generated in the Environmental Audit.**
 - c. The resolution should provide any other information the governing body deems appropriate.**

PART 1: INFLUENT FLOW/LOADINGS

Part 1: Influent Flow/Loadings (All plants)

A. List the average monthly volumetric flows and BOD loadings received at your facility during the last reporting year.

Col. 1 Average Monthly Flow (million gallons per day, MGD)		Col. 2 Average Monthly BOD ₅ Concentration (mg/l)		Col. 3 Average Monthly BOD ₅ Loading (pounds per day)
10.72	X	128	X 8.34 =	11,444
9.25	X	143	X 8.34 =	11,032
10.42	X	141	X 8.34 =	12,253
9.59	X	147	X 8.34 =	11,757
11.19	X	121	X 8.34 =	11,292
18.64	X	79	X 8.34 =	12,281
11.24	X	133	X 8.34 =	12,468
10.43	X	125	X 8.34 =	10,873
16.68	X	90	X 8.34 =	12,520
14.02	X	126	X 8.34 =	14,733
10.53	X	110	X 8.34 =	9,660
8.91	X	132	X 8.34 =	9,809

BOD loading = Average Monthly Flow (in MGD) x Average Monthly BOD concentration (in mg/l) x 8.34.

B. List the design flow and design BOD loading for your facility in the blanks below. If you are not aware of these design quantities, refer to your Operation and Maintenance Manual (O & M) or contact your consulting engineer.

Design Flow, MGD	32	X 0.90 =	28.80
Design BOD, lb/day	55,244	X 0.90 =	49,720

C. How many months did the monthly flow (Col. 1) to the wastewater treatment plant (WWTP) exceed 90% of design flow?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	0	0	0	5	5	5	5	5	5	5	5	points

Write 0 or 5 in the C point total box 0 C Point Total

D. How many months did the monthly flow (Col. 1) to the WWTP exceed the design flow?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	15	15	15	15	15	15	15	15	points

Write 0, 5, 10, or 15 in the D point total box 0 D Point Total

E. How many months did the monthly BOD loading (Col. 3) to the WWTP exceed 90% of the design loading?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	5	5	5	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the E point total box 0 E Point Total

F. How many times did the monthly BOD loading (Col. 3) to the WWTP exceed the design loading?
 Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	10	20	30	40	50	50	50	50	50	50	50	50	points

Write 0, 10, 20, 30, 40, or 50 in the F point total box 0 F Point Total

G. Add together each point total for C through F and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 1 0 (max=80)

Also enter this value on the point calculation table on page 16.

PART 2: EFFLUENT QUALITY/PLANT PERFORMANCE

- A. List the monthly average effluent BOD and TSS concentrations produced by your facility during the last reporting year.

Month	Column 1 Avg. Monthly BOD (mg/l)	Column 2 Avg. Monthly TSS (mg/l)
SEPTEMBER	16	15
OCTOBER	17	15
NOVEMBER	17	17
DECEMBER	25	18
JANUARY	24	19
FEBRUARY	24	21
MARCH	22	17
APRIL	23	18
MAY	18	17
JUNE	18	15
JULY	17	13
AUGUST	16	14

- B. List the monthly average permit limits for your facility in the blanks below.

	Permit Limit		90% of Permit Limit
BOD, mg/l	30	X 0.90 =	27
TSS, mg/l	30	X 0.90 =	27

C. Continuous Discharge to Surface Water

i. How many months did the effluent BOD concentration (Col. 1) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30 or 40 in the i point total box 0 i Point Total

ii. How many months did the effluent BOD concentration (Col. 1) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the ii point total box 0 ii Point Total

iii. How many months did the effluent TSS concentration (Col. 2) exceed 90% of permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	0	10	20	30	40	40	40	40	40	40	40	40	points

Write 0, 10, 20, 30, or 40 in the iii point total box 0 iii Point Total

iv. How many months did the effluent TSS concentration (Col. 2) exceed permit limits? Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	0	1	2	3	4	5	6	7	8	9	10	11	12	months
points	0	5	5	10	10	10	10	10	10	10	10	10	10	points

Write 0, 5, or 10 in the iv point total box 0 iv Point Total

v. Add together each point total for i through iv and place this sum in the box below at the right.

TOTAL POINT VALUE FOR PART 2 0 (max = 100)
Also enter this value on the point calculation table on page 16.

Facility Name

CENTRAL PLANT

D. Other Monitoring and Limits

i. At any time in the past year was there an exceedance of a permit limit for other pollutants such as: ammonia-nitrogen, phosphorus, pH, residual chlorine, or fecal coliform?

✓ Check one box Yes No If yes, please describe:

ii. At any time in the past year was there a "failure" of a Biomonitoring (Whole Effluent Toxicity) test of the effluent?

✓ Check one box Yes No If yes, please describe:

iii. At any time in the past year was there an exceedance of a permit limit for a toxic substance?

✓ Check one box Yes No If yes, please describe:

PART 3: AGE OF THE WASTEWATER TREATMENT FACILITIES

A. What year was the wastewater treatment plant constructed or last major expansion/improvements completed? 1998

Current Year - (Answer to A) = Age in years

2004 - 1998 = 6 years

Enter Age in Part C below.

B. Check the type of treatment facility that is employed:

		Factor
<u>X</u>	Mechanical Treatment Plant (Trickling filter) activated sludge, etc.) Specify Type _____	2.5
_____	Aerated Lagoon	2.0
_____	Stabilization Pond	1.5
_____	Other (Specify) _____	1.0

C. Multiply the factor listed next to the type of facility your community employs by the age of your facility to determine the total point value of Part 3:

$$\text{TOTAL POINT VALUE FOR PART 3} = \frac{2.5}{\text{FACTOR}} \times \frac{6}{\text{AGE}} = \boxed{15} \quad (\text{max} = 50)$$

Also enter this value or 50, which ever is less, on the point calculation table on page 16.

D. Please attach a schematic of the treatment plant.

PART 4: OVERFLOWS AND BYPASSES

A. (1) List the number of times in the last year there was an overflow, bypass, or unpermitted discharge of untreated or incompletely treated wastewater due to heavy rain: 22
 (Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses, overflows, or unpermitted discharges shown in A (1) that were within the collection system and the number at the treatment plant.

Collection System 22 Treatment Plant 0

B. (1) List the number of times in the last year there was a bypass or overflow of untreated or incompletely treated wastewater due to equipment failure, either at the treatment plant or due to pumping problems in the collection system: 47
 (Circle One) 0 = 0 points 1 = 5 points 2 = 10 points
 3 = 15 points 4 = 30 points 5 or more = 50 points

(2) List the number of bypasses or overflows shown in B (1) that were within the collection system and the number at the treatment plant.

Collection System 45 Treatment Plant 2

C. Specify whether the bypasses came from the city or village sewer system or from contract or tributary communities/sanitary districts, etc.

D. Add the point values circled for A and B and place the total in the box below.

TOTAL POINT VALUE FOR PART 4 100 (max = 100)

Also enter this value on the point calculation table on page 16.

E. List the person responsible for reporting overflows, bypasses, or unpermitted discharges to State and Federal authorities:

CHARLES M. O'BRIEN, ASSISTANT WASTEWATER LABORATORY SUPERVISOR
 (225) 389-3240

Describe the procedure for gathering, compiling, and reporting:

THE PROCEDURE FOR GATHERING, COMPILING, AND REPORTING IS SPECIFIED IN THE PERMIT.

Facility Name

CENTRAL PLANT

PART 5: SLUDGE STORAGE AND DISPOSAL SITES

A. Sludge Storage

How many months of sludge storage capacity does your wastewater treatment facility have available, either on-site or off-site?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	2	3	4 to 5	>6	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the A point total box A Point Total

B. For how many months does your facility have access to (and approval for) sufficient land disposal sites to provide proper land disposal?

Circle the number of months and corresponding point total. Write the point total in the box below at the right.

months	<2	6 to 11	12 to 23	24 to 35	>36	months
points	50	30	20	10	0	points

Write 0, 10, 20, 30, or 50 in the B point total box B Point Total

C. Add together the A and B point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 5 (max = 100)

Also enter this value on the point calculation table on page 16.

PART 6: NEW DEVELOPMENT

- A. Please provide the following information for the total of all sewer line extensions which were installed during the last year.

Design Population: 0
 Design Flow: 0 MGD
 Design BOD₅: 190 mg/l

- B. Has an industry (or other development) moved into the community or expanded production in the past year, such that either flow or pollutant loadings to the sewerage system were significantly increased (5% or greater)?

(Circle One)

No = 0 points

Yes = 15 points

Describe: _____

List any new pollutants: _____

- C. Is there any development (industrial, commercial, or residential) anticipated in the next 2-3 years, such that either flow or pollutant loadings to the sewerage system could significantly increase?

(Circle One)

No = 0 points

Yes = 15 points

Describe: _____

List any new pollutants that you anticipate: _____

- D. Add together the point value circled in B and C and place the sum in the blank below.

TOTAL POINT VALUE FOR PART 6 (max = 30)

Also enter this value on the point calculation table on page 16.

PART 7: OPERATOR CERTIFICATION AND EDUCATION

- A. What was the name of the operator-in-charge for the reporting year? Robert Florida Name
- B. What is his/her certification number? #10-549 Cert. #
- C. What level of certification is the operator-in-charge required to have to operate the wastewater treatment plant? Wastewater Trmt. IV Level Required
- D. What is the level of certification of the operator-in-charge? Wastewater Trmt. IV Level Certified
- E. Was the operator-in-charge of the report year certified at least at the grade level required in order to operate this plant? Check one box yes = 0 points no = 50 points
Write 0 or 50 in the E point total box E Point Total
- F. Has the operator-in-charge maintained recertification requirements during the reporting year? Check one box yes no
- G. How many hours of continuing education has the operator-in-charge completed over the last two calendar years? Check one box 12 hours or more = 0 points Less than 12 hours = 50 points
Write 0 or 50 in the G point total box G Point Total
- H. Is there a written policy regarding continuing education and training for wastewater treatment plant employees? Check one box yes no

Explain:

The State of Louisiana requires that an operator have at least 16 hours of continuing education in a two-year period to maintain his/her certification.

- I. What percentage of the continuing education expenses of the operator-in-charge were paid for:
By the permittee? 100%
By the operator? 0%
- J. Add together the E and G point values and place this sum in the box below at the right:

TOTAL POINT VALUE FOR PART 7 (max = 100)

Also enter this value on the point calculation table on page 16.

PART 8: FINANCIAL STATUS

- A. Are User-Charge Revenues sufficient to cover operation and maintenance expenses?
✓ Check one box Yes No If no, how are O & M costs being financed?

Explain:

SAME AS B.

- B. What financial resources do you have available to pay for your wastewater improvements and reconstruction needs?

WASTEWATER IMPROVEMENTS AND RECONSTRUCTION NEEDS ARE FUNDED FROM FOUR MAIN REVENUE SOURCES. THEY ARE A ONE HALF PERCENT SALES & USE TAX, SEWER USER FEES, SEWER IMPACT FEES, AND A \$4 MILLION SUBSIDY FROM THE GENERAL FUND SUPPORTED FROM GAMING REVENUES.

PART 9: SUBJECTIVE EVALUATION

A. Collection System Maintenance

1. Describe what sewer system maintenance work has been done in the last year.

SEE ATTACHMENT

2. Describe what lift station work has been done in the last year.

Replacement and repairs of the Force Main on the discharge side of the pump station up to the 4' level of the existing gravity lines and routine maintenance work.

3. What collection system improvements does the community have under consideration for the next 5 years?

SEE ATTACHMENT

B. If you have ponds, please answer the following questions:

- 1. Do you have duckweed buildup in your ponds? Yes No
- 2. Do you mow your dikes regularly (at least monthly), to the waters edge? Yes No
- 3. Do you have bushes or trees growing on the dikes or in the ponds? Yes No
- 4. Do you have excess sludge buildup (> 1 foot) on the bottom of any of your ponds? Yes No
- 5. Do you exercise all of your valves? Yes No
- 6. Are your control manholes in good structural shape? Yes No
- 7. Do you maintain at least three feet of freeboard in all your ponds? Yes No
- 8. Do you visit your pond system, at least weekly? Yes No

LA0036421 CENTRAL PLANT

LA MWPP ENVIRONMENTAL AUDIT

PART 9: SUBJECTIVE EVALUATION

A1. AS PART OF THE CONSENT DECREE, OPERATION AND MAINTENANCE OF THE CENTRAL TREATMENT PLANT COLLECTION AREA IS PERFORMED AND REPORTED ON A QUARTERLY BASIS. THE FOLLOWING TABLE IS A BREAKDOWN/SUMMARY OF ACTIVITIES PERFORMED WITHIN THE CENTRAL TREATMENT PLANT COLLECTION SYSTEM AREA DURING THE REPORTING PERIOD.

CENTRAL TREATMENT AREA MONITORING PERIOD (9/03 - 8/04)

LINE CLEANING	41%
CCTV INSPECTIONS	35%
SMOKE TESTING	29%
DYE TESTING	2%
MANHOLE INSPECTION	15%
LINE REPAIRED	3%
MANHOLE REHABILITATION	2.4%
FORCEMAIN-INSPECTIONS	17%
REPAIRED	47%
AIR RELEASE VALVES-INSPECTIONS	93%
REPAIRED	22%
WET WELL CLEANED	616%
PUMP STATIONS-REPAIRED	56%

A3. DURING THE NEXT 5 YEARS APPROXIMATELY 5 PROJECTS IN THE CENTRAL TREATMENT PLANT COLLECTION AREA (RELATED TO THE SSO CONSENT DECREE PROGRAM) ARE SCHEDULED TO BE IMPLEMENTED. THE PROJECTS WILL INCLUDE PUMPSTATION UPGRADES, FORCEMAIN IMPROVEMENTS, GRAVITY SEWERS, STORAGE AND WET WEATHER TREATMENT FACILITIES. ADDITIONALLY, ANNUAL CONTRACTS FOR SEWER REHABILITATION INCLUDING LINING, POINT REPAIR, UPSIZING, AND OTHER REHABILITATION METHODS WILL ALSO BE IMPLEMENTED.

Facility Name

CENTRAL PLANT

C. Treatment Plants

1. Have the influent and effluent flow meters been calibrated in the last year? Yes No

Influent flow meter calibration date(s):

Effluent flow meter calibration date(s):

10-23-03 & 05-24-04	03-02-04
---------------------	----------

2. What problems, if any, have been experienced over the last year that have threatened treatment?

NONE

3. Is your community presently involved in formal planning for treatment facility upgrading?

Yes No If yes, describe:

D. Preventive Maintenance

1. Does your plant have a written plan for preventive maintenance on major equipment items?

Yes No If yes, describe:

Weekly, monthly and semi-annual preventive maintenance sheets that reflect type and frequency as specified in the O&M manuals. A new computer program will manage the maintenance and preventive maintenance of plant equipment and spare parts.

2. Does this preventive maintenance program depict frequency of intervals, types of lubrication, and other preventive maintenance tasks necessary for each piece of equipment? Yes No

3. Are these preventive maintenance tasks, as well as equipment problems, being recorded and filed so future maintenance problems can be assessed properly? Yes No

E. Sewer Use Ordinance

1. Does your community have a sewer use ordinance that limits or prohibits the discharge of excessive conventional pollutants (BOD, TSS, or pH) or toxic substances to the sewer from industries, commercial users, and residences?

Yes No If yes, describe: (Yes is for industries and commercial users.)

Sewer User Fee Ordinance (No. 7853) limits the discharge of BOD & TSS to 200 mg/l and 250 mg/l respectively. Any discharge above these limits is surcharged at a rate of 2% of the monthly sewer user fee for each limit of 10 mg/l. Pretreatment Ordinance (No. 9195) limits the discharge of heavy metals, chemicals and toxic substances.

2. Has it been necessary to enforce? Yes No If yes, describe:

The Sewer User Fee Ordinance is strictly enforced by City-Parish and self monitoring sampling. The same apply to the Pretreatment Ordinance. Enforce mechanisms include discharge permits, surcharges, letter and notice of violations, administrative orders, water termination and fines.

F. Any additional comments about your treatment plant or collection system? (Attach additional sheet if necessary.)

NO

Facility Name

CENTRAL PLANT

POINT CALCULATION TABLE

Fill in the values from parts 1 through 7 in the columns below. Add the numbers in the left column to determine the point total that the wastewater system has generated for the previous year.

Actual Values	Actual Values	Maximum
Part 1: Influent Flow/Loadings	<u>0</u>	80 Points
Part 2: Effluent Quality/Plant Performance	<u>0</u>	100 Points
Part 3: Age of WWTT	<u>15</u>	50 Points
Part 4: Overflows and Bypasses	<u>100</u>	100 Points
Part 5: Ultimate Disposition of Sludge	<u>10</u>	100 Points
Part 6: New Development	<u>0</u>	30 Points
Part 7: Operator Certification Training	<u>0</u>	100 Points

TOTAL POINTS

125

ATTACHMENT 3

SAMPLE MWPP RESOLUTION


Resolved that the city/town of BATON ROUGE informs Louisiana Department of Environmental Quality that the following actions were taken by the CITY/PARISH METROPOLITAN COUNCIL (governing body).

1. Reviewed the Municipal Water Pollution Prevention Environmental Audit Report which is attached to this resolution.
2. Set forth the following actions necessary to maintain permit requirements contained in the Louisiana Water Discharge Permit System (LWDPS) number LA0035421 AT#4842.

(Please be specific in listing the actions that will be taken to address the problems identified in the audit report.)

- a. CURRENTLY, WE ARE OPERATING UNDER A CONSENT DECREE WHICH BECAME EFFECTIVE MARCH 14, 2002.
- b.
- c.
- d.
- etc.

Passed by a majority (unanimous (circle one)) vote of the CITY/PARISH METROPOLITAN COUNCIL, on OCTOBER 27, 2004 (date).


Brian Mayers
Council Administrator/Treasurer
CLERK

Appendix C

MEMORANDUM



MWH
MONTGOMERY WATSON HARZA

To: Kent Mudd
Date: January 26, 2004
cc: Bill McHie
File No. SSO 4.7
From: Jarrod Tramonte / Chris Young
Subject: Environmental Results Monitoring Program
Phase I, Quarter 5 Results

On December 29, 2003, the City of Baton Rouge, Parish of East Baton Rouge (City/Parish) conducted the fifth quarterly Phase I Baseline Monitoring event, as required by the 2002 Consent Decree. The purpose of this memorandum is to characterize the rain event, summarize the sampling procedures, and report laboratory analysis results. Background information regarding the purpose and procedures of the Environmental Results Monitoring (ERM) program can be found in the ERM Plan (Exhibit G to the Consent Decree).

RAIN EVENT

Rain data was recorded at USGS monitoring stations located upstream of each of the designated sample locations. The locations of the observed USGS monitoring stations are shown in Figure 1 along with sample site locations.

Rainfall data from the December 29 event is summarized graphically in Figure 2. As shown in Figure 2, this was a short-duration, high-intensity event, with peak intensity occurring between 8 a.m. and 9 a.m. The end of rainfall occurred at approximately 1 p.m. A summary of the rainfall at each sample site at the time of sample collection is provided in Table 1.

Table 1. Sample Time/Rainfall Summary for Phase I, Quarter 5

Location	Sample Time	Total Rainfall (in)	Peak Intensity (in/hr)
1 - Greenwell Springs Rd. & Comite River	4:10 p.m.	1.38	1.84
2 - O'Neal Ln. & Jones Creek	4:35 p.m.	1.62	1.40
3 - Highland Rd & Ward Creek	4:10 p.m.	1.53	1.20
4 - Grand Lakes Dr. & Bayou Fountain	3:50 p.m.	1.68	1.44

PROCEDURES

One grab sample was taken from each of the four designated sample sites between the hours of 3:50 p.m. and 4:35 p.m. Samples were drawn from the approximate center of each stream. Grab samples from each site were poured into three separate laboratory-prepared sample containers. Sample containers were labeled with sample date, time, and location name immediately following sample collection. Samples were stored on ice and delivered to the laboratory immediately following collection of the final sample.


All samples were analyzed at a local laboratory for the parameters established in the ERM plan, which include fecal coliform, fecal streptococcus, and enterococcus. Sample holding times and laboratory procedures conformed to applicable sections of the USEPA "Methods for Chemical Analysis of Water and Wastes", 1983, and ASTM "Standard Methods for Examination of Water and Wastewater", 19th Edition, 1995.

RESULTS



Results of laboratory analyses are summarized in Table 2. Further analysis of these results based on future water quality and stream flow data will be conducted upon completion of Phase I Baseline Monitoring. Gage height/elevation data from December 29, recorded at USGS stream flow monitoring stations upstream of each sample location, is presented in Figure 3. As shown in Figure 3, gage height/elevation recorded at the Comite River and Ward Creek (Main Branch) monitoring stations showed no response to the December 29 rain event.

Table 2. WQ Sampling results for Phase I, Quarter 5

Parameter	Sampling Location			
	1-Comite River	2-Jones Creek	3-Ward Creek	4-Bayou Fountain
Fecal Coliform (col/100 mL)	>1600	>1600	110	>1600
Fecal Streptococcus (col/100 mL)	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾
Enterococcus (col/100 mL)	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾
Total Rainfall (in) ⁽²⁾	1.38	1.62	1.53	1.68
Gage Height (ft) ⁽²⁾	24.0 ⁽³⁾	22.4	15.1 (N. Branch) 11.0 (Main Branch) 11.4 (Dawson Ck)	7.2
⁽¹⁾ ND = None detected (<2 colonies/100 mL) ⁽²⁾ Values at time of sample collection ⁽³⁾ Elevation (ft NGVD)				



ERM Results - Ph. 1, Qtr. 4
 Figure 1 - Sampling Locations



Note: Data was recorded at USGS rainfall/stream flow monitoring stations upstream of sample locations.

Laboratory & Analytical Business Services, inc. RECEIVED

Certificate of Analysis

JAN 30 2004

CERTIFICATE #: 01956
DATE: JANUARY 23, 2004

CONTRACTOR: MWH AMERICAS

DATE SAMPLED: 12/29/03@4:10PM
DATE RECEIVED: 12/29/03@5:55PM
REPORT COMPLETE 1/23/04@4:32PM

SAMPLE ID: COMITE RIVER/GREENVILLE
SPRINGS RD.

LAB #: 78400

LABORATORY REPORT

PARAMETER	RESULTS	UNIT	DET LIMIT/UNIT	METHOD	DATE/TIME/ANALYST
FECAL COLIFORMS	>1600	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9221 E	ON:12/29@6:00PM WAS OFF:12/31@6:02PM WA
STREPTOCOCCUS	ND	MPNCOL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@6:30PM A SMITH
ENTEROCOCCI	ND	MPNCOL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@7:20PM A SMITH

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

*STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH EDITION, 1995^A

*OSBC - TAKEN ON SITE AT TIME OF SAMPLING.

ND = none detected

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT WRITTEN PERMISSION OF LABS, INC.

ATTEST: Carolyn Shivers

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: JANUARY 23, 2004

CONTRACTOR: MWH AMERICAS

DATE SAMPLED: 12/29/03@4:35PM
DATE RECEIVED: 12/29/03@5:55PM
REPORT COMPLETE 1/23/04@4:32PM

SAMPLE ID: JONES CREEK/O'NEAL LN.

LAB #: 78401

LABORATORY REPORT

PARAMETER	RESULTS	UNIT	DET LIMIT/UNIT	METHOD	DATE/TIME/ANALYST
FECAL COLIFORMS	>1600	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9221 E	ON:12/29@6:05PM /AS OFF:12/31@6:07PM /A
STREPTOCOCCUS	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@6:40PM A SMITH
ENTEROCOCCI	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@7:20PM A SMITH


*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

*STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH EDITION, 1995¹

*OSBC - TAKEN ON SITE AT TIME OF SAMPLING.

ND = none detected

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT WRITTEN PERMISSION OF LABS, INC.

ATTEST: 

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: JANUARY 23, 2004

CONTRACTOR: MWH AMERICAS

DATE SAMPLED: 12/29/03@4:10PM
DATE RECEIVED: 12/29/03@5:55PM
REPORT COMPLETE 1/23/04@4:32PM

SAMPLE ID: WARDS CREEK/HIGHLAND RD.

LAB #: 78402

LABORATORY REPORT

PARAMETER	RESULTS	UNIT	DET LIMIT/UNIT	METHOD	DATE/TIME/ANALYST
FECAL COLIFORMS	110	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9221 E	ON:12/29@6:10PM /AS OFF:12/31@6:12PM /AS
STREPTOCOCCUS	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@6:50PM A SMITH
ENTEROCOCCI	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@7:30PM A SMITH

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

*STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH EDITION, 1995

*OSBC - TAKEN ON SITE AT TIME OF SAMPLING.

ND = none detected

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT WRITTEN PERMISSION OF LABS , INC.

ATTEST: *Carolyn Shivers*

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: JANUARY 23, 2004

CONTRACTOR: MWH AMERICAS

DATE SAMPLED: 12/29/03@3:50PM

DATE RECEIVED: 12/29/03@5:55PM

REPORT COMPLETE 1/23/04@4:32PM

SAMPLE ID: BAYOU FOUNTAIN/GRAND

LAB #: 78403

LABORATORY REPORT

PARAMETER	RESULTS	UNIT	DET LIMIT/UNIT	METHOD	DATE/TIME/ANALYST
FECAL COLIFORMS	>1600	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9221 E	ON:12/29@6:15PM WAS OFF:12/31@617PM WAS
STREPTOCOCCUS	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@7:00PM A SMITH
ENTEROCOCCI	ND	MPN/COL/100ML	1 MPN/COL/100ML	STD M 9230 B	12/29/03@7:40PM A SMITH

EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH EDITION, 1995 "

OSBC - TAKEN ON SITE AT TIME OF SAMPLING.

ND = none detected

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT WRITTEN PERMISSION OF LABS, INC.

ATTEST: 

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

NOTES

COMMENTS:

- A Value reported was the average of two or more determinations
B Value reported is less than the practical quantitation limit, and greater than or equal to the minimum detection limit
C Estimated Value
D Parameter exceed holding time - prior to arrival at lab for analysis
E Presumptive evidence of presence of material
F Value reported is less than the detected limit
G Parameter was analyzed from an unpreserved/improperly preserved sample
H Analyte was detected in both sample and method blank
I Test method requested by client
J Quality control data exceeded acceptable criteria because of:
1) Batch/sample specific Q C results for analyte cannot be assessed
2) Quality control data indicate the uncertainty associated with the measurement, is outside acceptable limits
3) Sample matrix presents an unusual challenge to a method or instrument
K Analysis or preparation exceed holding times prior to completion
L Results based on dry wt. calculation
M Results based on wet wt. calculation
• The data method performed is not a LDEQ accredited method or is not for regulatory purposes by LDEQ


METHOD REFERENCES:

- EPA 1 Methods for Chemical Analysis of Water and Wastes; USEPA Office of Research and Development, Cincinnati, OH, 3/83; EPA 600/4-79-020.
EPA 2 Methods for the Determination of Metals in Environmental Samples, USEPA Office of Research and Development, Washington DC, 6/91, EPA/600/4-91/010.
EPA 3 Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, SW-848; 3rd edition (9/86), with Final Updates I (7/92), II (9/94), IIA (9/93), IIB (1/95) and IIC (12/96)
EPA 4 Method for the Determination of Organic in Drinking Water, Supplement I, EPA 500/4-90/020, July 1990.
EPA 5 Code of Federal Regulations, Title 40, Part 136; U.S. Government Printing Office, Washington, D.C., July 1990
EPA 6 EPA CLP SOW for Inorganic Analysis of Multi-Media, Multi-Concentration Organics, GC/MS, SOW 784.
EPA 7 EPA CLP SOW for Organic Analysis of Multi-Media, Multi-Concentration Organics, GC/MS, SOW 785.
STD M Standard Methods for the Examination of Water and Wastewater, 18th Edition, 1992
ASTM American Society of Testing and Materials, 1998
BAM Bacteriological Analytical Methods, FDA
298 Laboratory Procedures for Analysis of Oilfield Wastes, Louisiana Department of Natural Resources 2002.

DEFINITIONS:

- BDL Below detection limits
ND None Detected above the detection limit
B Method Blank
DUP Sample Duplicate
MS Matrix Spike
S Spike
SC Sub-Contract Lab analysis
N/A Not applicable
DET LIMIT The minimum amount of the analyte that can be detected utilizing this method

rev. 2 (9/03)



Laboratory &
Analytical
Business
Services

LABORATORY & ANALYTICAL BUSINESS SERVICES (LABS)
600 LOIRE AVENUE • LAFAYETTE, LA 70507
OFFICE: 337-896-7749 • FAX: 337-896-7652

CHAIN OF CUSTODY RECORD

CONTRACTOR/COMPANY				PURCHASE ORDER #/JOB #				CONTACT					
MWH Americas								Chris Young					
CLIENT/LEASE				SAMPLED BY:		HOURS:		MILES:		EXPENSES:		RENTAL FEES:	
				TKB CY SU									
LAB #	SAMPLE #	DATE	TIME	SAMPLE DESCRIPTION/LEASE				# CONTAINERS	ANALYSIS REQUESTED				
77400	1	12/29	4:10pm	Comite River / Greenwell Springs Rd					Fecal Coliform ^{544 m 92271E}				
	1	12/29	4:10pm	Comite River / Greenwell Springs Rd					Fecal Streptococcus ^{544 m 92301B}				
	1	12/29	4:10pm	Comite River / Greenwell Springs Rd					Enterococcus ^{544 m 9230B}				
78401	2	12/29	4:35pm	Tines Creek / O'Neal Ln.					Fecal Coliform				
	2	12/29	4:35pm	Tines Creek / O'Neal Ln.					Fecal Streptococcus				
	2	12/29	4:35pm	Tines Creek / O'Neal Ln.					Enterococcus				
78402	3	12/29	4:10pm	Wards Creek / Highland Rd					Fecal Coliform				
	3	12/29	4:10pm	Wards Creek / Highland Rd					Fecal Streptococcus				
	3	12/29	4:10pm	Wards Creek / Highland Rd					Enterococcus				
78403	4	12/29	3:50pm	Bayou Mountain / Grand Lakes Dr.					Fecal Coliform				
	4	12/29	3:50pm	Bayou Mountain / Grand Lakes Dr.					Fecal Streptococcus				
	4	12/29	3:50pm	Bayou Mountain / Grand Lakes Dr.					Enterococcus				
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)			COMMENTS						
Chris Young			5:55pm	Kurt Smith									
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)									
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)									

MEMORANDUM



MWH

MONTGOMERY WATSON HARZA

To: Kent Mudd
Date: April 19, 2004
cc: Bill McHie
File No. SSO 4.7
From: Jarrod Tramonte / Chris Young
Subject: Environmental Results Monitoring Program
Phase I, Quarter 6 Results

On February 6, 2004, the City of Baton Rouge, Parish of East Baton Rouge (City/Parish) conducted the sixth quarterly Phase I Baseline Monitoring event of the Environmental Results Monitoring Program. This was the final Baseline Monitoring event, per the requirements of the 2002 consent decree. The purpose of this memorandum is to characterize the rain event, summarize the sampling procedures, and report laboratory analysis results. Background information regarding the purpose and procedures of the Environmental Results Monitoring (ERM) program can be found in the ERM Plan (Exhibit G to the Consent Decree).

RAIN EVENT

Rain data was recorded at USGS monitoring stations located upstream of each of the designated sample locations. The locations of the observed USGS monitoring stations are shown in Figure 1 along with sample site locations.

Rainfall data from the February 5-6 event is summarized graphically in Figure 2. As shown in Figure 2, this was a drenching, long-duration rain event, with continuous rainfall occurring over a 24-hour period. The highest intensity occurred during the evening hours of February 5. The end of rainfall occurred at approximately midnight of February 6. A summary of the rainfall at each sample site at the time of sample collection is provided in Table 1.

Table 1. Sample Time/Rainfall Summary for Phase 1, Quarter 6

Location	Sample Time	Total Rainfall (in)	Peak Intensity (in/hr)
1 - Greenwell Springs Rd. & Comite River	8:45 a.m.	3.68	3.16
2 - O'Neal Ln. & Jones Creek	9:00 a.m.	2.55	2.08
3 - Highland Rd & Ward Creek	9:17 a.m.	2.23	2.20
4 - Grand Lakes Dr. & Bayou Fountain	9:30 a.m.	1.75	1.68

PROCEDURES

One grab sample was taken from each of the four designated sample sites between the hours of 8:45 a.m. and 9:30 a.m, February 6. Samples were drawn from the approximate center of each stream. Grab samples from each site were poured into three separate laboratory-prepared sample containers. Sample containers were labeled with sample date, time, and location name immediately following sample collection. Samples were stored on ice and delivered to the laboratory immediately following collection of the final sample.


All samples were analyzed at a local laboratory for the parameters established in the ERM plan, which include fecal coliform, fecal streptococcus, and enterococcus. Sample holding times and laboratory procedures conformed to applicable sections of the USEPA "Methods for Chemical Analysis of Water and Wastes", 1983, and ASTM "Standard Methods for Examination of Water and Wastewater", 19th Edition, 1995.

RESULTS



Results of laboratory analyses are summarized in Table 2. Further analysis of these results, in combination with the results of previous Phase I Baseline events, will be provided. Gage height/elevation data from February 5-6, recorded at USGS stream flow monitoring stations upstream of each sample location, is presented in Figure 3.

Table 2. WQ Sampling results for Phase I, Quarter 6

Parameter	Sampling Location			
	1-Comite River	2-Jones Creek	3-Ward Creek	4-Bayou Fountain
Fecal Coliform (col/100 mL)	188	188	900	350
Fecal Streptococcus (col/100 mL)	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾
Enterococcus (col/100 mL)	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾	ND ⁽¹⁾
Total Rainfall (in) ⁽²⁾	3.68	2.55	2.23	1.75
Gage Height (ft) ⁽²⁾	39.08 ⁽³⁾	21.85	14.73 (N. Branch) 13.12 (Main Branch) 14.49 (Dawson Ck)	9.79
⁽¹⁾ ND = None detected (<2 colonies/100 mL) ⁽²⁾ Values at time of sample collection ⁽³⁾ Elevation (ft NGVD)				



ERM Results - Ph. 1, Qtr. 4
 Figure 1 - Sampling Locations



Note: Data was recorded at USGS rainfall/stream flow monitoring stations upstream of sample locations.

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

RECEIVED
MAY 05 2004

LABORATORY ANALYSIS REPORT #: 78821-78832

CONTRACTOR: MWH

ATTN: CHRIS YOUNG

FAX #: 225-926-4886

NUMBER OF PAGES: 15

DATE OF REPORT: 02/12/2004

QC REVIEW:

LAB DIRECTOR:

Carolyn Shuei

This report can not be duplicated except in its entirety without written permission of LABS inc.

PAGE 1 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 2/6/04@8:45AM
DATE RECEIVED: 2/8/04@11:45AM
REPORT COMPLETE 2/11/04@12:51PM

SAMPLE #: #1
SAMPLE ID: COMITE RIVER/GREENWELL SPRINGS RD.

LAB # 78821

LABORATORY REPORT

PARAMETER	RESULTS	UNITS	DET LIMIT/UNIT	METHOD	DATE/TIME/ANA
FECAL COLIFORMS	188	MPN COL/100 ML	1 MPN COL/100 ML	STD M 9221E	ON:2/6@12:05PM/AS OFF:2/8@12:07PM/AS

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH - 20TH EDITION,

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Carolyn Shuman

PAGE 2 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE # 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DAT 02/11/2004

SAMPLE ID. #2 COMITE RIVER/GREENWELL SPRINGS RD.

LAB # 78822



LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
FECAL STREPTOCOCCUS	ND	1 MPN/100 ML	STD M 9230 B	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING.

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Penelope Anvari

PAGE 3 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE # 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DAT 02/11/2004

SAMPLE ID: #3 COMITE RIVER/GREENWELL SPRINGS RD.

LAB # 78823

LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
ENTEROCOCCUS	ND	1 MPN/COL/100 ML	STD M 9230 B	02/06@2.23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Carolyn Shivers

PAGE 4 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH
SAMPLE #: #4
SAMPLE ID: JONES CREEK/O'NEAL LANE

DATE SAMPLED: 2/6/04@9:00AM
DATE RECEIVED: 2/6/04@11:45AM
REPORT COMPLETE 2/11/04@12:51PM

LAB # 78824

LABORATORY REPORT

PARAMETER	RESULTS	UNITS	DET LIMIT/UNIT	METHOD	DATE/TIME/ANA
FECAL COLIFORMS	188	MPN COL/100 ML	1 MPN COL/100 ML	STD M 9221E	ON:2/6@12:10PM/AS OFF:2/8@12:12PM/A

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 19TH - 20TH EDITION,

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Cassidy Shurt

PAGE 5 OF 5

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DAT 02/11/2004

SAMPLE ID: #5 JONES CREEK/O'NEAL LANE

LAB #: 78825



LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
FECAL STREPTOCOCCUS	ND	1 MPN/COL/100 ML	STD M 9221 E	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING.

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Carolyn Shuei



PAGE 4 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8.45AM
DATE RECEIVED: 02/06/04@11.45AM
REPORT COMPLETION DAT 02/11/2004

SAMPLE ID #5 JONES CREEK/O'NEAL LANE

LAB # 78826

LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
ENERCOCCUS	ND	1 MPN/COL/100 ML	STD M 9230 B	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING.

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST Caroleyn Shurei

page 7 OF 15



Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH
SAMPLE #: #7
SAMPLE ID: WARDS CREEKHIGHLAND RD.

DATE SAMPLED: 2/6/04@9:17AM
DATE RECEIVED: 2/6/04@11:45AM
REPORT COMPLETE 2/11/04@12:51PM

LAB # 78827

LABORATORY REPORT

PARAMETER	RESULTS	UNITS	DET LIMIT/UNIT	METHOD	DATE/TIME/ANA
FECAL COLIFORMS	900	MPN COL/100 ML	1 MPN COL/100 ML	STD M 9221E	ON:2/6@12:15PM/AS OFF:2/8@12:17PM/A

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER,
19TH - 20TH EDITION,

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION
OF LABS INC.

ATTEST: Carolyn Shuei

PAGE 8 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DATE: 02/11/2004

SAMPLE ID: #8 WARDS CREEK/HIGHLAND RD.

LAB #: 78828

LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
FECAL STREPTOCOCCUS	ND	1 MPN/COL/100 ML	STD M 9221 E	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING.

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: *Caroleyn Shivers*

PAGE 9 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DAT 02/11/2004

SAMPLE ID: #9 WARDS CREEK/HIGHLAND RD.

LAB # 78829



LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
ENTEROCOCCUS	ND	1 MPN/COL/100 ML	STD M 9230 B	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING.

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: *Lauren Shue*

PAGE 10 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04@8:45AM
DATE RECEIVED: 02/06/04@11:45AM
REPORT COMPLETION DATE: 02/11/2004

SAMPLE ID: #11 BAYOU FOUNTAIN/HIGHLAND RD

LAB # 78831



LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
FECAL STREPTOCOCCUS	ND	1 MPN/COL/100 ML	STD M 9221 E	02/06@2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.



ATTEST: Caroline Shivers



PAGE 12 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis



CERTIFICATE #: 01956
DATE: FEBRUARY 11, 2004

CONTRACTOR: MWH

DATE SAMPLED: 02/06/04 @ 8:45AM
DATE RECEIVED: 02/06/04 @ 11:45AM
REPORT COMPLETION DATE: 02/11/2004

SAMPLE ID: #12 BAYOU FOUNTAIN/HIGHLAND RD.

LAB # 78832

LABORATORY REPORT

PARAMETER	RESULTS	PERMITTED LIMITS	METHOD	DATE/TIME/ANALYST
ENTEROCOCCUS	ND	1 MPN/COL/100 ML	STD M 9230 B	02/06 @ 2:23PM-CS

*EPA 1983 - METHODS FOR CHEMICAL ANALYSIS OF WATER AND WASTES, 1983.

* STD M = STANDARD METHODS FOR THE EXAMINATION OF WATER AND WASTEWATER, 15TH - 18TH EDITION, 1994

**OSBC-TAKEN ON SITE AT TIME OF SAMPLING

THIS REPORT CAN NOT BE DUPLICATED EXCEPT IN ITS ENTIRETY WITHOUT THE WRITTEN PERMISSION OF LABS INC.

ATTEST: Caroleen Shew

PAGE 13 OF 15

Laboratory & Analytical Business Services, inc.

Certificate of Analysis

NOTES

COMMENTS:

- A Value reported was the average of two or more determinations
B Value reported is less than the practical quantitation limit, and greater than or equal to the minimum detection limit
C Estimated Value
D Parameter exceed holding time - prior to arrival at lab for analysis
E Presumptive evidence of presence of material
F Value reported is less than the detected limit
G Parameter was analyzed from an unpreserved/improperly preserved sample
H Analyte was detected in both sample and method blank
I Test method requested by client
J Quality control data exceeded acceptable criteria because of:
1) Batch/sample specific Q C results for analyte cannot be assessed
2) Quality control data indicate the uncertainty associated with the measurement, is outside acceptable limits
3) Sample matrix presents an unusual challenge to a method or instrument
K Analysis or preparation exceed holding times prior to completion
L Results based on dry wt. calculation
M Results based on wet wt. calculation
- The data method performed is not a LDEQ accredited method or is not for regulatory purposes by LDEQ

METHOD REFERENCES:


- EPA 1 Methods for Chemical Analysis of Water and Wastes; USEPA Office of Research and Development, Cincinnati, OH, 3/83; EPA 600/4-79-020.
EPA 2 Methods for the Determination of Metals in Environmental Samples, USEPA Office of Research and Development, Washington DC, 6/91, EPA/600/4-91/010.
EPA 3 Test Methods for Evaluating Solid Wastes, Physical/Chemical Methods, SW-846; 3rd edition (9/86), with Final Updates I (7/92), II (9/94), IIIA (9/93), IIIB (1/95) and IIIC (12/96)
EPA 4 Method for the Determination of Organic in Drinking Water, Supplement I, EPA 500/4-90/020, July 1990.
EPA 5 Code of Federal Regulations, Title 40, Part 136; U.S. Government Printing Office, Washington, D.C., July 1990.
EPA 6 EPA CLP SOW for Inorganic Analysis of Multi-Media, Multi-Concentration Organics, GC/MS, SOW 784.
EPA 7 EPA CLP SOW for Organic Analysis of Multi-Media, Multi-Concentration Organics, GC/MS, SOW 785.
STD M Standard Methods for the Examination of Water and Wastewater, 18th Edition, 1992
ASTM American Society of Testing and Materials, 1998
BAM Bacteriological Analytical Methods, FDA
298 Laboratory Procedures for Analysis of Oilfield Wastes, Louisiana Department of Natural Resources 2002.

DEFINITIONS:

- BDL Below detection limits
ND None Detected above the detection limit
B Method Blank
DUP Sample Duplicate
MS Matrix Spike
S Spike
SC Sub-Contract Lab analysis
N/A Not applicable
DET LIMIT The minimum amount of the analyte that can be detected utilizing this method

rev. 2 (9/03)

PAGE 14 OF 15




Laboratory &
Analytical
Business
Services

LABORATORY & ANALYTICAL BUSINESS SERVICES (LABS)
600 LOIRE AVENUE • LAFAYETTE, LA 70507
OFFICE: 337-896-7749 • FAX: 337-896-7652

CHAIN OF CUSTODY RECORD

CONTRACTOR/COMPANY MWH				PURCHASE ORDER #/JOB #		CONTACT:				
CLIENT/LEASE				SAMPLED BY: JAWROO TRANONIE		HOURS:	MILES:	EXPENSES:	RENTAL FEES:	
LAB #	SAMPLE #	DATE	TIME	SAMPLE DESCRIPTION/LEASE	# CONTAINERS	ANALYSIS REQUESTED				
18821	#1	2/6	8:45am	Comite River / Greenwell Springs Rd.		Fecal Coliform				
18822	#2	2/6	"	Comite River / Greenwell Springs Rd.		Fecal Streptococcus				
18823	#3	2/6	"	Comite River / Greenwell Springs Rd.		Enterococcus				
18824	#4	2/6	9:00am	Jones Creek / O'Neal Ln		Fecal Coliform				
18825	#5	2/6	"	Jones Creek / O'Neal Ln		Fecal Streptococcus				
18826	#6	2/6	"	Jones Creek / O'Neal Ln		Enterococcus				
18827	#7	2/6	9:17am	Wards Creek / Highland Rd		Fecal Coliform				
18828	#8	2/6	"	Wards Creek / Highland Rd		Fecal Streptococcus				
18829	#9	2/6	"	Wards Creek / Highland Rd		Fecal Enterococcus				
18830	#10	2/6	9:30am	Bayou Fountain / Highland Rd		Fecal Coliform				
18831	#11	2/6	"	Bayou Fountain / Highland Rd		Fecal Streptococcus				
18832	#12	2/6	"	Bayou Fountain / Highland Rd		Enterococcus				
PAGE 15 OF 15										
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)			COMMENTS:			
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)			COMMENTS:			
RELINQUISHED BY: (SIGNATURE)			DATE/TIME	RECEIVED BY: (SIGNATURE)			COMMENTS:			



Laboratory &
Analytical
Business
Services

LABORATORY & ANALYTICAL BUSINESS SERVICES (LABS)
600 LOIRE AVENUE • LAFAYETTE, LA 70507
OFFICE: 337-896-7749 • FAX: 337-896-7652

CHAIN OF CUSTODY RECORD

CONTRACTOR/COMPANY <i>MWH</i>				PURCHASE ORDER #/JOB #			CONTACT:		
CLIENT/LEASE				SAMPLED BY: <i>JACKSON TREMPER</i>		HOURS:	MILES:	EXPENSES:	RENTAL FEES:
LAB #	SAMPLE #	DATE	TIME	SAMPLE DESCRIPTION/LEASE	# CONTAINERS	ANALYSIS REQUESTED			
		2/6	8:45am	Couville River / Greenwell Springs Rd.		Fecal Coliform			
		2/6	"	Couville River / Greenwell Springs Rd.		Fecal Streptococcus			
		2/6	"	Couville River / Greenwell Springs Rd.		Enterococcus			
		2/6	7:00am	Jones Creek / Olivea Ln		Fecal Coliform			
		2/6	"	Jones Creek / Olivea Ln		Fecal Streptococcus			
		2/6	"	Jones Creek / Olivea Ln		Enterococcus			
		2/6	7:11am	Wards Creek / Highland Rd		Fecal Coliform			
		2/6	"	Wards Creek / Highland Rd		Fecal Streptococcus			
		2/6	"	Wards Creek / Highland Rd		Fecal Enterococcus			
		2/6	9:30am	Payou Fountain / Highland Rd		Fecal Coliform			
		2/6	"	Payou Fountain / Highland Rd		Fecal Streptococcus			
		2/6	"	Payou Fountain / Highland Rd		Enterococcus			
RELINQUISHED BY: (SIGNATURE)		DATE/TIME		RECEIVED BY: (SIGNATURE)		COMMENTS:			
<i>[Signature]</i>		2/6/06		<i>[Signature]</i>					
RELINQUISHED BY: (SIGNATURE)		DATE/TIME		RECEIVED BY: (SIGNATURE)					
RELINQUISHED BY: (SIGNATURE)		DATE/TIME		RECEIVED BY: (SIGNATURE)					

Appendix D

Activity ID	Activity Description	Orig Dur	Rem Dur	%	Early Start	Early Finish	Total Float	NOV			DEC			JAN			FEB			MAR			APR			MAY			JUN			JUL			AUG			SEP						
								8	15	22	29	6	13	20	27	3	10	17	24	31	7	14	21	28	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18
CONSTRUCTION																																												
CONTRACT START																																												
200	Notice to Proceed	0	0	100	22NOV04A			200	Notice to Proceed																																			
400	Award Contract	1	0	100	05NOV04A	05NOV04A		400	Award Contract																																			
1000	Mobilize	5	5	0	22NOV04	26NOV04	147	1000	Mobilize																																			
SOUTH WWTP																																												
10010	Envirodyne Field Dimensions	1	0	100	17NOV04A	17NOV04A		10010	Envirodyne Field Dimensions																																			
10020	Prepare & Order Envirodyne	15	15	0	22NOV04	06DEC04	66	10020	Prepare & Order Envirodyne																																			
10030	Eng. Recieve & Return Env. Subm	15	15	0	07DEC04	21DEC04	66	10030	Eng. Recieve & Return Env. Subm																																			
10040	Fab. & Deliver Trickling Filters	100	100	0	22DEC04	31MAR05	66	10040	Fab. & Deliver Trickling Filters																																			
10050	Demo Exist. Trickling Filters	10	10	0	02MAR05	11MAR05	66	10050	Demo Exist. Trickling Filters																																			
10060	Core for Anchor Bolts	10	10	0	12MAR05	21MAR05	66	10060	Core for Anchor Bolts																																			
10070	Set Anchor Bolts	5	5	0	22MAR05	26MAR05	66	10070	Set Anchor Bolts																																			
10080	Install 4 Trickling Filters	40	40	0	27MAR05	05MAY05	66	10080	Install 4 Trickling Filters																																			
10090	Start-up & Pan Test	20	20	0	06MAY05	25MAY05	66	10090	Start-up & Pan Test																																			
CENTRAL WWTP																																												
20010	DBS Submittal on Re-worked Drive Units	15	15	0	22NOV04	06DEC04	102	20010	DBS Submittal on Re-worked Drive Units																																			
20020	Eng. Rev. & Return DBS Submittal	15	15	0	07DEC04	21DEC04	102	20020	Eng. Rev. & Return DBS Submittal																																			
20030	Fab. & Deliver Re-worked Drive Units	20	20	0	22DEC04	10JAN05	102	20030	Fab. & Deliver Re-worked Drive Units																																			
20040	Demo TF # 3	5	5	0	11JAN05	15JAN05	102	20040	Demo TF # 3																																			
20050	Core for Anchor Bolts	2	2	0	16JAN05	17JAN05	102	20050	Core for Anchor Bolts																																			
20060	Install New Anchor Bolts	1	1	0	18JAN05	18JAN05	102	20060	Install New Anchor Bolts																																			
20070	Install New Drive Unit & Center	5	5	0	19JAN05	23JAN05	102	20070	Install New Drive Unit & Center																																			
20080	Start-up & Test	5	5	0	24JAN05	28JAN05	102	20080	Start-up & Test																																			
20090	21 Days Run Period	15	15	0	29JAN05	12FEB05	102	20090	21 Days Run Period																																			
20100	Demo TF # 2	5	5	0	13FEB05	17FEB05	102	20100	Demo TF # 2																																			
20110	Core for Anchor Bolts	2	2	0	18FEB05	19FEB05	102	20110	Core for Anchor Bolts																																			
20120	Install New Anchor Bolts	1	1	0	20FEB05	20FEB05	102	20120	Install New Anchor Bolts																																			
20130	Install New Drive Unit & Center	5	5	0	21FEB05	25FEB05	102	20130	Install New Drive Unit & Center																																			

Start Date 08NOV04
 Finish Date 19AUG05
 Data Date 22NOV04
 Run Date 20DEC04 16:52

Early Bar
 Progress Bar
 Critical Activity

5067

Sheet 1 of 2

B.R. Central & South WWTP


PROJECT SCHEDULE

ADOPTED
METROPOLITAN COUNCIL

OCT 27 2004

088

RESOLUTION 43678




COUNCIL ADMINISTRATOR TREASURER

REQUESTING APPROVAL FOR SUBMITTAL OF THE LOUISIANA MUNICIPAL WATER POLLUTION PREVENTION (MWPP) ENVIRONMENTAL AUDIT REPORT FOR THE CENTRAL WASTEWATER TREATMENT PLANT TO THE DEPARTMENT OF ENVIRONMENTAL QUALITY (DEQ) FOR THE MONITORING PERIOD OF SEPTEMBER 1, 2003 THROUGH AUGUST 31, 2004.

BE IT RESOLVED by the Metropolitan Council of the Parish of East Baton Rouge and City of Baton Rouge that the submittal of the Louisiana Municipal Water Pollution Prevention (MWPP) Environmental Audit Report for the Central Wastewater Treatment Plant to the Department of Environmental Quality (DEQ) for the monitoring period of September 1, 2003 through August 31, 2004, is hereby approved.

CERTIFIED
A TRUE COPY

OCT 29 2004


~~Assistant Council Administrator~~

Appendix E



5785
C/A Pol
Leone
10/29/04
10/27/04

Office of Community Development
Mail: Post Office Box 1471, 70821
Street: 300 Louisiana Avenue, 2nd Floor
Baton Rouge, LA 70802
(225) 389-3039, FAX: (225) 389-3939

FACSIMILE COVER SHEET

DATE: October 27, 2004

TO: Mr. David Ratchett

ATTN: _____

PHONE#: _____

FAX#: 389-4838

FROM: Eduina Patterson

HARD COPY TO FOLLOW: _____ YES NO

Number of pages (including cover): 4

COMMENTS: _____

TO REPORT ERROR IN TRANSMISSION, PLEASE CALL (225) 389-3039



City of Baton Rouge-Parish of East Baton Rouge
Office of the Mayor-President
Division of Human Development and Services
Office of Community Development

Vernadine Mabry, MPA
DHDS Director

Robert McNeese
Urban Development Director

September 27, 2004

**TO: MR. DAVID RATCLIFF
WASTEWATER COLLECTION MANAGER**

**FROM: *for* ROBERT MCNEESE *RM*
URBAN DEVELOPMENT DIRECTOR**

RE: SEWERLINE TIE IN APPLICANTS

Enclosed is the second list of homeowners from the Sharon Hills, Cedar Glen Sub., etc. Who have applied for assistance, and have been found eligible for sewer line tie in under our program guidelines.

We have reserved funds under our Small/Limited Repair Program. The account number for this program is: 182.6114016.643550.3141503.

If any additional information is needed, please contact Edwina Patterson at 389-3039.

Enclosure

Post Office Box 1471, Baton Rouge, LA 70821-1471
Tel: (225) 389-3039, FAX: (225) 389-3939, TDD: (225) 389-3082
Email: ocd@ci.baton-rouge.la.us Internet: <http://www.ci.baton-rouge.la.us/dept/ocd>
BUSINESS CONDUCTED IN ACCORDANCE WITH THE FEDERAL FAIR HOUSING LAW
(Title VIII of the Civil Rights Act of 1968)

October 27, 2004

**LIST OF APPROVED APPLICANTS
FOR SEWER LINE ASSISTANCE**

- 1. Ms. Angela K. Benton
9314 Corlett Drive
Baton Rouge, La. 70811
357-5318**
- 2. Ms. Violester V. Hampton
6622 Marionette Drive
Baton Rouge, La. 70811
356-7593**
- 3. Ms. Brittany K. Haynes
8535 Sharon Hills Blvd.
Baton Rouge, La. 70811
357-1041**
- 4. M/M James/Dorothy James
8867 Corlett Drive
Baton Rouge, La. 70811
356-5428**
- 5. Ms. Shirley Johnson
9425 Corlett Drive
Baton Rouge, La. 70811
357-7503**
- 6. Mr. William H. LeBeau
8636 Sharon Hills Blvd.
Baton Rouge, La. 70811
357-6143**

7. **M/M Ard/Dorothy Leiva**
9550 Gov. Bauvias Drive
Baton Rouge, La. 70811
774-6836

8. **M/M Isaac/Rosetta Moore, Sr.**
9079 Sharon Hills Blvd.
Baton Rouge, La. 70811
356-9043

9. **M/M Dexter/Monica Parker**
8835 Gov. Pleasant Drive
Baton Rouge, La. 70811
356-1113

10. **Ms. Ivel Potts**
8652 Sharon Hills Blvd.
Baton Rouge, La. 70811
357-4260

11. **Ms. Mayola Ross**
5944 Marionette Street
Baton Rouge, La. 70811
357-5872

12. **M/M Robert/Betty Watts**
8625 Sharon Hills Blvd.
Baton Rouge, La. 70811
357-8482

13. **Ms. Geraldine Davis**
9125 Corlett Drive
Baton Rouge, La. 70811
355-1516

14. **Ms. Denita Williams**
9048 Cefalu Drive
Baton Rouge, La. 70811
356-5708, work 922-6537



UNITED STATES POSTAL SERVICE
 ***** WELCOME TO *****
 BATON ROUGE, LA 70801-1714
 01/28/05 10:35AM

Store USPS
 Wkstn sys3005
 Cashier S Name
 Stock Unit Id
 PO Phone Number
 USPS #

Trans 45
 Cashier KGMJR
 EDDIE
 SIAEDDIE
 800-275-8777
 2165690951

1. Pad Bag 10x16-RP 1.49
 2. Exp. Mail PO-ADD 22.80

Destination: 75202
 Weight: 2 lb. 5.00 oz.
 Postage Type: PVT
 Total Cost: 22.80
 Base Rate: 21.05
 Label #:
 ED283096132US
 SERVICES

Rtn Recpt (Green Card) 1.75
 Subtotal 24.29
 Total 24.29

DebitCard 24.29
 Purchase 0.00
 Cash Back
 <23-903271252-95>
 DebitCard EXP CLERK ID
 ACCT. NUMBER 02/05 17
 8949
 AUTH 060134 DEBIT TRANS # 602
 RECEIPT # 001753

ALL SALES FINAL ON STAMPS AND POSTAGE.
 REFUNDS FOR GUARANTEED SERVICES ONLY.
 Order stamps at USPS.com/snop or call
 1-800-Stamp24. Go to
 USPS.com/Clickship to print shipping
 labels with postage. For other
 information call 1-800-ASK-USPS.

Number of Items Sold: 2

Thank You Come Again

Starting At \$3.85



ED 283096132 US



Customer Copy
 Label 11-B, March 2004

Post Office Address

ORIGIN (POSTAL SERVICE USE ONLY)

PO ZIP Code 70821	Day of Delivery 1st Day <input checked="" type="checkbox"/> 2nd <input type="checkbox"/> 3rd <input type="checkbox"/> 3rd Out Day <input type="checkbox"/>	Postage \$ 21.05
Date Accepted 1-28-05	Scheduled Date of Delivery Month 1 Day 29 Year 05	Return Receipt Fee \$ 1.75
Time Accepted 1038 <input checked="" type="checkbox"/> AM <input type="checkbox"/> PM	Scheduled Time of Delivery <input checked="" type="checkbox"/> Noon <input type="checkbox"/> 3 PM	COO Fee \$ Insurance Fee \$
Flat Rate <input type="checkbox"/> or Weight 2.5 lbs.	Military <input type="checkbox"/> 2nd Day <input type="checkbox"/> 3rd Day	Total Postage & Fees \$ 22.80
	Int'l Alpha Country Code	Acceptance Emp. Initials EDT

FROM: (PLEASE PRINT) PHONE: **225 389-3154**
P.O. Box 1471
B. R. 61 70802
Sewer Admin

FOR PICKUP OR TRACKING

Visit www.usps.com
 Call 1-800-222-1811



DELIVERY (POSTAL USE ONLY)

Delivery Attempt	Time	<input type="checkbox"/> AM	Employee Signature
Mo. Day		<input type="checkbox"/> PM	
Delivery Attempt	Time	<input type="checkbox"/> AM	Employee Signature
Mo. Day		<input type="checkbox"/> PM	
Delivery Date	Time	<input type="checkbox"/> AM	Employee Signature
Mo. Day		<input type="checkbox"/> PM	

CUSTOMER USE ONLY

PAYMENT BY ACCOUNT Express Mail Corporate Acct. No. WAIVER OF SIGNATURE (Domestic Mail Only)
 Additional merchandise insurance is void if customer requests waiver of signature.
 I wish delivery to be made without obtaining signature of addressee or addressee's agent (if delivery employee judges that article can be left in secure location) and I authorize that delivery employee's signature constitutes valid proof of delivery.

Federal Agency Acct. No. or Postal Service Acct. No. _____

NO DELIVERY Mailer Signature _____
 Weekend Holiday

TO: (PLEASE PRINT) PHONE: _____
U.S. EPA, Region 6
1445 Ross Ave.
Dallas, Texas

ZIP + 4 (U.S. ADDRESSES ONLY. DO NOT USE FOR FOREIGN POSTAL CODES.)
75202 + 2733

FOR INTERNATIONAL DESTINATIONS, WRITE COUNTRY NAME BELOW.