

BATON ROUGE SSO PROGRAM PROGRESS REPORT MARCH 2010



Prepared for
City of Baton Rouge/
East Baton Rouge Parish
Department of
Public Works

Prepared by
CH2MHILL
In association with
SIGMA Consulting Group, Inc.
ILSI Engineering

BATON ROUGE 
Program



PROGRAM MANAGEMENT

The SSO Program continues at a strong and steady pace, managing 56 projects valued at over \$720,000,000 either completed, in design or construction at the end of the first quarter of 2010. Four projects have been successfully completed in the Parish.

Number of projects	Status	Design/ Construction Value
4	Complete	\$ 3,959,766
14	Under Construction	\$ 107,026,564
38	Under Design	\$ 612,118,720
56		\$ 723,105,050

With approximately 68% of projects planned in the SSO Program already underway, the Program continues to implement an aggressive schedule that will continue through the remaining months of 2010. By year end, we expect that 15 projects will be completed, 21 projects will be under design, and 26 projects will be under construction.

PUBLIC OUTREACH

Conducting outreach and communicating with the community is a high priority for the SSO Program.

Increasing Opportunities for local Minority-Owned Businesses.

At the request of Mayor Holden, Dr. Jim Llorens, the Mayor's Assistant Chief Administrative Officer led a meeting with community leaders to discuss increasing participation of local minority businesses in City-Parish projects. To this end, on March 1, 2010, the SSO Program Manager and CH2M HILL's firm-wide director of minority business and senior staff participated in meetings led by the Dr. Jim Llorens and attended by Mr. Mike Futrell, the Mayor's Chief Administrative Officer. Workshop participants included Metro Councilwoman Ronnie Edwards, community business leaders, the City-Parish's Director of Purchasing, representatives from the City-Parish Attorney's Office, and nationally recognized minority business development specialists. The group discussed potential opportunities to increase local minority business involvement with City-Parish projects and the development of a Mentor-Protégé program. The SSO Program Manager reaffirmed CH2M HILL's commitment to working with the Mayor's office and the committee, and supporting local minority businesses and to working with the Purchasing Office in developing a database of local minority



Collaborative efforts with the SSO Program and small, minority and disadvantaged businesses are being discussed at the Minority Business Workshop.



The first Small and Minority Business Workshop was held on March 2nd at the River Center in downtown Baton Rouge.

businesses. The SSO Program agreed to identify areas of need and opportunities for increased collaboration with minority businesses in addition to the ones currently participating on the Program.

Participation in the City-Parish's Minority Business Seminar. On March, 2010, CH2M HILL and the SSO Program staff met with numerous local minority business owners attending the City-Parish's seminar to discuss potential opportunities on the Program. The well attended seminar was sponsored by the Mayor-President's office and held at the River Center in downtown Baton Rouge. The SSO Program booth offered attendees Program information and the opportunity to sign up for the monthly status reports and inclusion in a list of minority businesses..

Participation in the City-Parish's Minority Business Seminar. On March 2, 2010, CH2MHILL and SSO Program staff met with numerous local minority business owners attending the City-Parish's seminar to discuss potential opportunities to participate on the Program. The well attended seminar was sponsored by the Mayor-President's office and held at the River Center in downtown Baton Rouge. The SSO Program booth offered attendees Program information and the opportunity to sign up for monthly status reports and inclusion in a list of minority businesses.



Led by Dr. Jim Llorens, approximately 100 people attended the Small and Minority Business Workshop held at the River Center on March 2nd



Meetings in Metro Council Districts

On March 2, 2010, at the request of Metro Councilman Trae Welch, SSO Program staff attended a District 1 leadership council meeting where projects in their districts were discussed.



Metro Councilman Trae Welch shows specifically where the four-phase Zachary Area Transmission Network project will be located in District 1.

On March 8, 2010, at the request of Metro Councilwoman Tara Wicker, SSO Program staff provided a status update on District 10 projects at a civic association meeting.

On March 22, 2010, at the request of Metro Councilwoman Ronnie Edwards, SSO Program staff attended a District 5 meeting. Program staff provided an update on the progress of the Program and answered resident's questions. Specific information was provided on the Hooper Storage project.



Sanitary sewer projects specific to Metro Council District 1 were discussed at the leadership meeting held on March 2nd



On March 25, 2010, at the request of Metro Councilman Scott Wilson, SSO Program staff presented information and the status of projects in District 4 at a civic association meeting.

On March 27, 2010, SSO Program staff participated in a special meeting attended by approximately 30 District 2 community members held at the Zachary Library. The meeting was held in a question and answer format to discuss the four-phased Zachary Area Transmission Network project.

Presentations to the Metro Council

On March 10, 2010, the SSO Program Management Team delivered a workshop titled *Managing Change in Construction* to provide Metro Council members with information as to what types of change occur during construction and what to expect with regard to the SSO Program.



A Managing Change in Construction workshop was held with City-Parish Metro Council members March 10th.



Doug Jenkins of the SSO Program Management Team speaks to a local resident about a capacity improvement project that will start construction in her neighborhood.

PROJECTS COMPLETED AND UNDER CONSTRUCTION

As of March 2010, a total of 2 pump stations have been upgraded or replaced; 553 manholes have been inspected, repaired or replaced; 16,475 linear feet of forcemain has been improved; and 129,710 linear feet of gravity main has been inspected and/or improved.



Installation of the wet well at the RMAP1-PS136 Area upgrades project started in mid 2009.



New Pump Station 136 now will handle flows of 4.5 million gallons per day.

Project Name	DPW Project Number	Type of Project	Number of Upgraded or Replaced Pump Stations	Number of Replaced/ Rehabilitated Manholes *	Linear Feet of Forcemain Improvements	Linear Feet of Gravity Main Improvements	Number of Laterals Inspected/ Upgraded or Replaced **	Projects Start	Advertise for Construction Bid	Project End	Design Consultant	Construction Contractor	Construction Bid Amount
Projects Complete													
1	RMAP1 - Kleinpeter Area Upgrades	03-RMP-S14	Capacity	1	-	2,000	-	2/1/2008	7/14/2008	3/10/2009	Monroe & Corie	Allen & LeBlanc	\$324,024
2	Jefferson Highway-Hoo Shoo Too Road	07-AR-US-0049	Rehabilitation	-	553	-	117,110	5/16/2007	6/27/2008	9/22/2009	DPW	Allen & LeBlanc	\$2,239,396
3	Gurney Road - Joor Road	07-PS-BD-0017	Capacity	1	-	14,475	100	1/18/2008	8/29/2008	10/2/2009	Neel-Schaffer	Grady Crawford	\$1,396,347
4	25th Street - North Acadian Thruway (design only)	09-GS-UF-0008	Capacity	-	-	-	12,500	2/2/2009	-	3/4/2010	Hartman Engineering	(N/A - design only)	\$-
				2	553	16,475	129,710						\$3,959,766
Under Construction													
5	Staring Lane FM (PH1: Burbank-Highland)	06-WC-CP-0036	Capacity	0	-	2,260	-	1/11/2008	9/19/2008	9/1/2010	Monroe & Corie	James Construction	\$4,615,500
6	RMAP1 - PS136 Area Upgrades	99-RMP-S16	Capacity	9	-	27,700	20,700	2/1/2008	10/24/2008	8/2/2010	Sigma Consulting	Nottingham Construction	\$8,811,368
7	RMAP1 - Industriplex Area Upgrades	99-RMP-S08	Capacity	6	-	4,000	-	3/10/2008	10/31/2008	9/2/2010	Forte & Tablada	BRH Garver	\$9,382,914
8	Gardere Lane - Burbank Road	08-AR-UF-0003	Rehabilitation	-	787	-	168,300	5/16/2007	11/14/2008	4/6/2010	CSRS, Inc.	Allen & LeBlanc	\$5,957,955
9	SWWTP IAPs	08-TP-BD-0031	WWTP	-	-	-	-	11/6/2006	12/12/2008	11/12/2010	CDM MWH URS Corp.	Brasfield & Gorrie	\$25,632,000
10	Foster Road - Hooper Road	07-FM-BD-0046	Capacity	-	-	26,200	-	2/14/2008	1/9/2009	4/29/2010	PEC	Hemphill Construction	\$8,761,675
11	Comite Drive - Foster Road (Phase 1)	07-PS-BD-0019	Capacity	3	-	12,080	-	3/3/2008	1/16/2009	4/1/2010	Monroe & Corie	Hemphill Construction	\$1,921,037
12	Sullivan Rd/Lovett Rd/ Wax Rd (fka Multiple PS - Lovett Rd Area)	07-PS-BD-0018	Capacity	3	-	4,200	2,100	1/17/2008	1/16/2009	5/31/2010	Hartman Engineering	Don M. Barron Contractor	\$2,158,346
13	Staring Lane - Boone Drive	08-AR-UF-0004	Rehabilitation	-	665	-	139,050	11/27/2007	1/23/2009	5/3/2010	CSRS, Inc.	Grady Crawford	\$5,416,540
14	Oak Villa Blvd - Choctaw Street	08-AR-UF-0005	Rehabilitation	-	966	-	238,425	4/14/2008	5/15/2009	9/7/2011	CSRS, Inc.	Grady Crawford	\$8,997,369
15	Comite Drive - Foster Road (Phase 2)	02-CS-HC-0001 (GLP#)	Capacity	-	-	-	1,361	6/23/2008	6/26/2009	12/10/2010	Monroe & Corie	JB James Construction	\$895,957
16	Scotland Avenue - Progress Road	09-AR-BD-0011	Rehabilitation	-	775	-	189,250	9/9/2008	10/20/2009	4/12/2011	CSRS, Inc.	Magnolia Construction	\$9,207,594
17	NWWTP Odor Control	07-WT-TP-0030	WWTP	-	-	-	-	6/29/2007	10/30/2009	7/19/2010	Env. Eng Svcs	SEMS, Inc.	\$2,279,038
18	Elm Grove Garden Road - Harding Blvd	09-AR-BD-0012	Rehabilitation	-	839	-	199,500	10/1/2008	10/30/2009	4/12/2011	CSRS, Inc.	Allen & LeBlanc	\$12,989,271
					4,032	76,440	958,686						\$107,026,564

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.

** Laterals are inspected up to the homeowner property line.



PROJECTS UNDER DESIGN

As of March 2010, there are 41 projects under design. A corresponding schedule for these design projects is shown on pages 10-11 of this report.

- 1) **Group Project 2:** Seven pump stations will be replaced.
- 2) **SWWTP Wet Weather Ph1:** This project involves wet weather storage, influent pumping, and preliminary treatment.
- 3) **Sharp Rd–Florida Blvd:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 4) **South Blvd–St. Joseph St/25th St-N.Acadian:** This project includes the installation of gravity sewer pipe (6"-48" diameter) and manholes.
- 5) **Highland Rd–Buchanan St:** Approximately 8400 l.f. of forcemain and 4500 l.f. of gravity main will be upgraded.
- 6) **Capitol Lake Dr–Gayosa St/25th-N.Acadian:** Approximately 18,000 l.f. of forcemain and 7,150 l.f. of gravity main will be upgraded.
- 7) **Foster Dr–Government St:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 8) **Zachary Area Transmission–Ph3:** New forcemain from Highway 964 to the Red Mud Lakes storage facility will be installed.
- 9) **Zachary Area Transmission–Ph4:** New forcemain from Old Baker Rd, Highway 964 and north and west of Old Baker pump station will be installed.
- 10) **Kenilworth Blvd–Boone Dr:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 11) **Zachary Area Transmission–Ph2:** New forcemain from the Red Mud Lakes storage facility to the NWWTP will be installed.
- 12) **Zachary Area Transmission–Ph1:** Three new pump stations and a new 20-MG concrete storage facility will be constructed at Red Mud Lakes.
- 13) **Highland Rd–Burbank Dr:** Approximately 42,590 l.f. of forcemain will be upsized.
- 14) **Citiplace/Essen–PS119:** Approximately 8,100 l.f. of new forcemain will be constructed along with one pump station upgrade.
- 15) **Brookstown Rd–Evangeline St–Ph1:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 16) **Downtown Area–PS15, PS19, PS60:** Three pump stations will be upgraded.
- 17) **Choctaw Storage and Pump Station:** Approximately 23,440 l.f. of new forcemain, three pump stations and one new 20-MG storage facility will be constructed.
- 18) **Staring Lane–Ph2:** New 60"-64" diameter forcemain will be constructed.
- 19) **Brookstown Rd–Evangeline St–Ph2:** The purpose of this project is to rehabilitate the sewer collection system in the project area.

- 20) **Group Project 1A:** Approximately 51,000 l.f. of gravity main will be upgraded.
- 21) **Silverleaf Rd–Ford St:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 22) **Pump Station 58A Overflow:** Construction of a new pump station will pump dry weather flow to the existing gravity system and wet weather flows to the SWWTP.
- 23) **Central Consolidation–PS42FM:** Approximately 57,500 l.f. of forcemain will be constructed.
- 24) **Central Consolidation FM:** Approximately 28,900 l.f. of new forcemain will be constructed.
- 25) **Hooper Storage:** Construction of two 5-MG storage tanks as well as replacing of one booster pump station with a wet well pump station
- 26) **Central Pump Station PS42:** Construction of a new 48-MG pump station facility.
- 27) **Plank Rd–Kleinpeter Rd:** Approximately 16,800 l.f. of gravity sewer lines and 7,385 of forcemain will be upsized.
- 28) **Multiple PS–Jefferson Hwy–Park Forest Dr:** Five pump stations will be replaced.
- 29) **Perkins/Old Perkins–BPS514:** Booster Pump Station 514 will be upgraded to handle new flow and head requirements.
- 30) **Group Project 1B:** Approximately 34,000 l.f. of forcemain will be improved along with seven replaced pump stations and one new pump station.
- 31) **Government St–S. Acadian Thwy:** Approximately 9,810 l.f. of new gravity sewer lines will be constructed.
- 32) **SWWTP Wet Weather Ph2:** This project involves wet weather improvements within the treatment process.
- 33) **Central Consolidated PS:** Nine new pump stations will be constructed.
- 34) **Bluebonnet Blvd–Jefferson Hwy:** The purpose of this project is to rehabilitate the sewer collection system in the project area.
- 35) **Nicholson Dr–Highland Rd–Perkins Rd:** Approximately 40,400 l.f. of forcemain and 13,610 l.f. of gravity will be upsized.
- 36) **Bayou Duplantier:** Approximately 12,460 l.f. of gravity sewer pipe will be upsized.
- 37) **Staring Lane–Ph3:** New 60" diameter forcemain will be constructed.
- 38) **Multiple PS–Nicholson Dr–Brightside Dr:** Four pump stations and two booster pump stations will be replaced.
- 39) **Airline Hwy Pipeline:** Approximately 30,190 l.f. of forcemain will be constructed and 54,695 l.f. of gravity main will be upgraded.
- 40) **Multiple PS–Highland Rd–Kenilworth Pkwy:** Nine pump stations will be upgraded and two new pump stations will be constructed.
- 41) **O’Neal Pipeline:** Approximately 76,020 l.f. of forcemain and 30,590 l.f. of gravity main will be upsized.

PROJECTS UNDER DESIGN

As described on the previous pages, there are 41 projects under design.

		DPW Project Number	Type of Project	Projects Start	Advertise for Construction Bid	Project End	Design Consultant	Estimated Construction Value (based on PDP)
1	Group Project 2 - Small Pump Stations	08-PS-IF-0046	Capacity	3/10/2008	3/26/2010	7/13/2011	ABMB Eng.	\$3,300,000
2	SWWTP Wet Weather Improve (Ph 1)	08-TP-BD-0033	WWTP	6/23/2008	3/26/2010	8/15/2013	CDM	\$90,000,000
3	Sharp Road - Florida Blvd	09-AR-BD-0013	Rehabilitation	1/15/2009	4/16/2010	2/22/2012	CSRS, Inc.	\$8,000,000
4	South Boulevard - St. Joseph Street / 25th Street - North Acadian	08-GS-ST-0018	Capacity	3/27/2008	4/16/2010	7/12/2012	Evans-Graves	\$11,500,000
5	Highland Road - Buchanan Street	08-GS-ST-0021	Capacity	3/13/2008	4/23/2010	7/11/2011	Burk-Kleinpeter/ Justice & Huang (A Joint Venture)	\$4,100,000
6	Capitol Lake Drive - Gayosa Street / 25th Street - North Acadian	07-PS-BD-0048	Capacity	1/14/2008	5/28/2010	11/15/2011	Shread-Kuykendall & Associates, Inc.	\$5,200,000
7	Foster Drive - Government Street	09-AR-BD-0015	Rehabilitation	5/25/2009	5/28/2010	9/21/2011	CSRS, Inc.	\$6,900,000
8	Zachary Area Transmission Network Improvements: PH3-964 to Red Mud Lakes	10-FM-IF-0004	Capacity	3/24/2008	6/4/2010	12/14/2014	SJB/Owen & White	\$20,000,000
9	Zachary Area Transmission Network Improvements: PH4-Zachary Improvements	10-FM-IF-0005	Capacity	3/24/2008	6/4/2010	1/14/2013	SJB/Owen & White	\$10,600,000
10	Kenilworth Blvd - Boone Drive	09-AR-BD-0014	Rehabilitation	3/26/2009	6/11/2010	10/27/2011	CSRS, Inc.	\$5,400,000
11	Zachary Area Transmission Network Improvements: PH2-Red Mud Lakes FM	10-FM-IF-0003	Capacity	3/24/2008	6/11/2010	10/10/2012	SJB/Owen & White	\$11,800,000
12	Zachary Area Transmission Network Improvements: PH1-3 PS & Equalization	10-FM-IF-0002	Capacity	3/24/2008	6/18/2010	2/4/2013	SJB/Owen & White	\$17,000,000
13	Highland Road - Burbank Drive	08-FM-ST-0023	Capacity	3/31/2008	6/25/2010	10/25/2012	GOTECH, Inc.	\$16,200,000
14	Citilplace/Essen Area - PS119 and Forcemain Improvements	08-FM-UF-0024	Capacity	2/25/2008	7/2/2010	7/26/2011	GSA Consulting Engineers, Inc.	\$2,800,000
15	Brookstown Road - Evangeline Street (Phase 1)	TBA	Rehabilitation	7/10/2009	7/16/2010	12/4/2012	CSRS, Inc.	\$11,500,000
16	Downtown Area - PS15,19, 60	08-PS-ST-0056 08-PS-ST-0057	Capacity	3/24/2008	7/19/2010	11/27/2012	Shaw Environmental & Infrastructure, Inc.	\$7,200,000
17	Choctaw Storage and PS Facility	09-PS-UF-0009	WWTP	4/14/2008	7/29/2010	9/19/2012	CDM	\$51,518,720
18	Staring Lane FM (PHASE II - Highland to Perkins)	06-WC-CP-0036	Capacity	4/8/2008	8/13/2010	6/7/2012	Monroe & Corie	\$14,000,000
19	Brookstown Road - Evangeline Street (Phase 2)	TBA	Rehabilitation	1/21/2010	8/27/2010	12/20/2012	CSRS, Inc.	\$11,500,000
20	Group Project 1A (Veterans Parkway - Gravity Mains)	08-GS-UF-0053	Capacity	3/10/2008	9/16/2010	2/18/2014	URS Corp.	\$29,200,000
21	Silverleaf Road - Ford Street	TBA	Rehabilitation	10/26/2009	9/29/2010	2/21/2012	CSRS, Inc.	\$11,000,000
22	PS 58A Overflow Pump Station	09-PS-UF-0001	Capacity	1/5/2009	10/8/2010	8/14/2012	GEC	\$11,100,000
23	Central Consolidation- PS42 FM	09-FM-MS-0036	Capacity	11/7/2008	10/15/2010	8/31/2012	SJB/Owen & White	\$19,000,000
24	Central Consolidation FM (2,3,5,7,10)	09-FM-MS-0033	Capacity	11/7/2008	10/19/2010	8/23/2012	Shread-Kuykendall & Associates, Inc.	\$7,400,000
25	Hooper Storage	09-PS-UF-0007	WWTP	1/19/2009	10/20/2010	6/14/2012	TRC Engineers	\$19,700,000
26	Central Pump Station - PS 42	09-PS-UF-0003	Capacity	10/21/2008	12/2/2010	10/5/2012	MWH	\$6,900,000
27	Plank Road - Kleinpeter Road	09-GS-UF-0028	Capacity	3/23/2009	12/6/2010	5/3/2013	Forte & Tablada	\$7,000,000
28	Multiple PS - Jefferson Highway - Park Forest Drive	09-PS-MS-0046	Rehabilitation	6/8/2009	12/8/2010	10/11/2012	CSRS, Inc.	\$2,500,000
29	Perkins/Old Perkins Area - Booster PS514 Improvements	09-PS-MS-0034	Capacity	4/24/2009	12/15/2010	4/16/2012	GEC	\$9,800,000
30	Group Project 1B (Veterans Parkway - PS and FM)	08-PS-UF-0054	Capacity	3/10/2008	12/16/2010	4/25/2013	Evans-Graves / Burk Kleinpeter	\$17,200,000
31	Government St - S. Acadian Thruway	09-GS-MS-0043	Capacity	8/28/2009	1/12/2011	6/10/2013	GSA Consulting Engineers, Inc.	\$4,300,000
32	SWWTP Wet Weather Improve (Ph 2)	08-TP-BD-0055	WWTP	10/14/2008	1/14/2011	6/23/2014	MWH	\$40,000,000
33	Central Consolidated Pump Stations (2,3,4,5,6,7,10 and 91)	09-PS-MS-0035	Capacity	11/7/2008	1/21/2011	11/26/2012	Burk Kleinpeter / J/G	\$17,100,000
34	Bluebonnet Blvd - Jefferson Hwy Phase 1	TBA	Rehabilitation	2/8/2010	2/15/2011	4/27/2012	CSRS, Inc.	\$14,000,000
35	Nicholson Dr - Highland Rd - Perkins Rd	09-GS-MS-0047	Capacity	6/29/2009	2/24/2011	7/24/2013	Buchart - Horn	\$9,200,000
36	Bayou Duplantier Area Sewer Upgrades	09-GS-MS-0042	Capacity	8/31/2009	3/17/2011	7/25/2013	Neel-Schaffer	\$4,400,000
37	Staring Lane FM (PHASE III - Perkins to PS58)	06-WC-CP-0036	Capacity	4/30/2009	3/31/2011	5/2/2013	Monroe & Corie	\$10,000,000
38	Multiple PS - Nicholson Dr - Brightside Dr	09-PS-MS-0048	Capacity	9/14/2009	4/7/2011	9/15/2013	Arcadis U.S., Inc.	\$5,900,000
39	Airline Highway Pipeline Projects	10-GS-MS-0007	Capacity	11/30/2009	6/22/2011	9/4/2013	ABMB Eng.	\$28,800,000
40	Multiple PS - Highland Rd - Kenilworth Parkway	10-PS-MS-0009	Capacity	11/9/2009	8/1/2011	4/2/2014	AECOM	\$9,200,000
41	O'Neal Lane Pipeline Projects	10-FM-MS-0008	Capacity	9/29/2009	8/15/2011	11/21/2013	URS Corp.	\$19,900,000

For specific details on each design project listed above, please see the Program Delivery Plan on the web-site at:
http://www.brprojects.com/sewer/pages/programinfo_PDP.htm

For detailed information on these projects, please visit the web-site at
http://www.brprojects.com/sewer/pages/contractor_calendar.htm

Looking Ahead...

Projects that Recently Advertised for Construction:

SWWTP Wet Weather Improvements (Phase 1): Advertised on March 26. This project involves wet weather storage, influent pumping, and preliminary treatment at the SWWTP. Contractor bids due: May 27, 2010

SWWTP Fence Project: Advertised on April 16. This project includes the installation of chain link security fence and gates at the South Wastewater Treatment Plant. Contractor bids due: May 18, 2010

South Boulevard – St. Joseph Street & 25th Street – North Acadian: Advertised on April 16. This project includes the installation of gravity sewer pipe (ranging from 6" to 48" in diameter) and manholes. Contractor bids due: May 25, 2010

Sharp Road – Florida Blvd: Advertised on April 16. Typical rehabilitation repairs include pipe and manhole replacement and trenchless technologies that minimize above ground disturbances, such as cured-in-place pipe liners. Contractor bids due: May 27, 2010

Highland Road – Buchanan Street: Advertised on April 23. This project includes 8,390 linear feet of 10-inch, 12-inch and 15-inch forcemain improvements and 4,465 linear feet of 10-inch to 42-inch gravity main improvements. Contractor bids due: May 27, 2010

Upcoming Projects that will Advertise for Construction:

Capital Lake Drive – Gayosa Street: Expected to advertise early June 2010. Approximately 18,000 linear feet of forcemain and 7,150 linear feet of gravity main will be improved in the project area.

Foster Drive – Government Street: Expected to advertise early June 2010. The purpose of this project is to rehabilitate the sewer collection system.

Kenilworth Blvd – Boone Drive: Expected to advertise mid June 2010. The purpose of this project is to rehabilitate the sewer collection system.

Highland Road – Burbank Drive: Expected to advertise late June 2010. This project includes upsizing approximately 42,000 linear feet of forcemain in the project area.

Zachary Area Transmission Network Ph1. Expected to advertise mid June 2010. Phase 1 includes constructing three new pump stations and a new 20 MG concrete storage facility at Red Mud Lakes.

Zachary Area Transmission Network Ph2. Expected to advertise mid June 2010. Phase 2 includes the installation of new forcemain from Red Mud Lakes storage facility to the North WWTP.

Zachary Area Transmission Network Ph3. Expected to advertise early June 2010. Phase 3 includes the installation of new forcemain from Highway 964 to Red Mud Lakes storage facility.

Zachary Area Transmission Network Ph4. Expected to advertise early June 2010. Phase 4 includes the installation of forcemain along the Old Baker Road, Hwy 964 and north and west of the proposed Old Baker Road pump station.



BATON ROUGE SSO PROGRAM PROGRESS REPORT

MARCH 2010

300 North Boulevard, Room 208
Baton Rouge, LA 70802
(225) 389-3158
DPW@brgov.com