

# Baton Rouge SSO Program

*Progress Report*



*August 2011*

Prepared for  **PUBLIC WORKS**  
City of Baton Rouge/  
East Baton Rouge Parish  
Department of Public Works

Prepared by  
**CH2MHILL**  
In association with  
SIGMA Consulting Group, Inc.  
ILSI Engineering

BATON ROUGE   
Program



# Program Management



*Complex Baton Rouge  
Sewer Program Projects  
Benefit from Construction  
Management Experience*

August 2011 was a busy month on the Sanitary Sewer Overflow (SSO) program. Four additional projects were advertised for construction bids and 94 projects were in some phase of design, construction, or completion. With the onset of the third quarter, planning for 2012 projects and SSO Program activities were also initiated this month and will culminate in the coming months with the annual update of the Program Delivery Plan, the primary SSO Program planning document. This planning process is a collaborative effort with Office of the Mayor-President, the Department of Public Works, and the SSO Program Management Team.

## **Purpose**

The purpose of the Sanitary Sewer Overflow (SSO) Control and Wastewater Facilities Program is to address existing Consent Decree issues that require conducting improvements to sewer infrastructure and to also lay the foundation for Baton Rouge's future growth.

## **Critical Success Factors**

- Develop rehabilitation based SSO Program strategy
- Implement program within Consent Decree deadline
- Meet and exceed stakeholder expectations
- Minimize disruption to the public
- Implement a cost-effective and affordable program
- Work in partnership with the Office of the Mayor-President, Metro Council, and Department of Public Works
- Develop a strong public awareness component


## **Program Highlights**

- 94 Active Projects
  - » 17 Projects Completed
  - » 39 Projects Under Construction
  - » 38 Projects in Design



Keeping You Informed  
During Construction is  
Important to Us

**Call 225.588.5678**  
with any  
construction-related  
questions



## In the Spotlight...

### The SSO Program Improves Sewer Infrastructure in the Cities of Baker and Zachary

SSO Program projects are improving the quality of life for residents throughout East Baton Rouge Parish. During rain events, the cities of Baker and Zachary experience high levels of rainwater inflow and infiltration and therefore require sewer system improvements. For this reason, the SSO Program is implementing three rehabilitation and capacity improvement projects in the area. In addition, generators will be installed to provide power during electrical outages at all of the pump stations operated by the City-Parish in the area.

#### Repairing Existing Pipes to Improve Sewer System Performance

SSO Program projects in Baker and Zachary involve inspecting, cleaning, and removing obstructions in sewer mains and repairing any cracks in the system to reduce the likelihood of infiltration. Where possible, construction methods such as trenchless technology that minimize above-ground disruption are used. Two examples of projects that will improve the sewer system in Baker and Zachary, are the Brookstown Road – Evangeline Street project, which is valued at \$16 million, and the Silverleaf Road – Ford Street project, which is valued at \$8 million.

#### Capacity Improvement Projects Provide a Foundation for Growth

The \$57.5 million Zachary Area Transmission Network Improvement Project is the largest capacity improvements project in the SSO Program. The project is being constructed in four phases and includes the addition of three new pump stations, 20 miles of pipe, and 20 million gallons of storage. This project involves routing sewer flows from Zachary directly to the North Wastewater Treatment Plant; instead of its current route through Baker, freeing up capacity to the city in lieu of upsizing pipes.

On August 23, 2011, the SSO Program presented a status of Sanitary Sewer Overflow (SSO) Projects to Mayor Rideau and the City Council members of Baker. A copy of the complete presentation can be found at <http://www.brprojects.com/SSOProgram/Calendar-CC.aspx?grpid=cc>



# PROJECTS COMPLETED AND UNDER CONSTRUCTION

Monthly Progress Report

August 2011

Project Information					Project Components				Consultant/Contractor Information			Cost Info		Schedule	
#	Project Name	Project Type	DPW Project #	Upgraded Pump Stations	Replaced/Rehabilitated Manholes *	Linear Feet of Forcemain Improvements	Linear Feet of Gravity Main Improvements	Design Consultant	Construction Contractor	Construction Contract Amount	Project Start	Advertise for Construction Bid	Project End		
1	RMAP1 - Kleinpeter Area Upgrades	***	RMAP1 03-RMP-514	1	-	2,000	-	Monroe & Corie	Allen & LeBlanc	\$324,024	2/1/2008	7/14/2008	5/8/2009		
2	Jefferson Highway-Hoo Shoo Too Road	PDP	Rehab 07-AR-US-0049	-	553	-	-	DPW	Allen & LeBlanc	\$1,769,438	5/16/2007	6/27/2008	9/22/2009		
3	Gurney Road - Joor Road	PDP	Capacity 07-PS-BD-0017	1	-	14,475	-	Neel-Schaffer	Grady Crawford	\$1,543,734	1/18/2008	8/29/2008	10/2/2009		
4	25th Street - North Acadian Thruway	PDP	Capacity 09-GS-UF-0008	-	-	-	-	Hartman Engineering	(design only)	\$0	2/2/2009	3/5/2010	2/26/2010		
5	Staring Lane - Boone Drive	PDP	Rehab 08-AR-UF-0004	-	665	-	139,050	CSRS, Inc.	Grady Crawford	\$4,460,958	11/27/2007	2/23/2009	5/3/2010		
6	Comite Drive - Foster Road (Phase 1)	PDP	Capacity 07-PS-BD-0019	3	-	12,080	-	Monroe & Corie	Hemphill Construction	\$1,923,522	3/3/2008	1/16/2009	7/2/2010		
7	Staring Lane FM (PH I - Burbank to Highland)	PDP	Capacity 06-WC-CP-0036	-	-	2,260	-	Monroe & Corie	James Construction	\$4,615,500	1/11/2008	9/19/2008	7/2/2010		
8	RMAP1 - PS136 Area Upgrades	***	RMAP1 99-RMP-516	9	-	27,700	20,700	Sigma Consulting	Nottingham Construction	\$8,994,709	2/1/2008	10/26/2008	9/15/2010		
9	NWWTIP Odor Control	PDP	WWTP 07-WT-TP-0030	-	-	-	-	Env. Eng Svcs	SEMS, Inc.	\$5,363,052	6/29/2007	9/30/2009	11/19/2010		
10	Foster Road - Hooper Road	PDP	Capacity 07-FM-BD-0046	-	-	26,200	-	PEC	Hemphill Construction	\$8,761,675	2/14/2008	1/9/2009	11/30/2010		
11	Burbank Road - Gardere Lane	PDP	Rehab 08-AR-UF-0003	-	787	-	168,300	CSRS, Inc.	Allen & LeBlanc	\$6,126,533	5/16/2007	11/14/2008	1/3/2011		
12	RMAP1 - Industriplex Area Upgrades	***	RMAP1 99-RMP-508	6	-	4,000	-	Forte & Tablada	BRH Garver	\$9,914,060	3/10/2008	10/31/2008	1/31/2011		
13	Comite Drive - Foster Road (Phase 2)	**	Capacity 02-CS-HC-0001	-	-	-	1,361	Monroe & Corie	JB James Construction	\$895,957	6/23/2008	6/27/2009	3/17/2011		
14	Sullivan Rd/Lovett Rd/Wax Rd	PDP	Capacity 07-PS-BD-0018	3	-	4,200	2,100	Hartman Engineering	Don M. Barron Contractor	\$2,158,346	1/17/2008	1/16/2009	3/17/2011		
15	SWWTIP IAPs Combined	PDP	WWTP 08-TP-BD-0031	-	-	-	-	CDM, MWH, URS Corp.	Brasfield & Gorrie	\$27,363,571	11/6/2006	12/12/2008	5/27/2011		
16	Scotland Avenue - Progress Road	PDP	Rehab 09-AR-BD-0011	-	300	-	208,000	CSRS, Inc.	Magnolia Construction	\$9,207,594	9/9/2008	9/25/2009	6/14/2011		
17	Oak Villa Blvd - Choctaw Street	PDP	Rehab 08-AR-UF-0005	-	990	-	245,000	CSRS, Inc.	Grady Crawford	\$8,997,370	4/14/2008	5/15/2009	9/7/2011		
				<b>23</b>	<b>3,295</b>	<b>92,915</b>	<b>784,511</b>			<b>\$102,420,041</b>					
1	Elm Grove Garden Road - Harding Blvd	PDP	Rehab 09-AR-BD-0012	-	839	-	199,500	CSRS, Inc.	Allen & LeBlanc	\$12,989,271	10/1/2008	9/25/2009	9/30/2011		
2	Group Project 2 - Small Pump Stations	PDP	Capacity 08-PS-IF-0046	7	-	-	-	ABMB Eng.	Grady Crawford	\$3,475,914	3/10/2008	3/26/2010	9/13/2011		
3	Highland Road - Buchanan Street	PDP	Capacity 08-GS-ST-0021	-	-	4,465	8,390	Burk-Kleinpeter/ Justice & Huang (JV)	Gilmore & Sons Construction Co.	\$4,505,700	3/14/2008	4/23/2010	10/5/2011		
4	Foster Drive - Government Street Phase A	PDP	Rehab 09-AR-BD-0015A	-	629	-	80,600	CSRS, Inc.	Grady Crawford	\$4,819,752	5/25/2009	6/25/2010	10/20/2011		
5	Foster Drive - Government Street Phase B	**	Rehab 09-AR-BD-0015B	-	-	-	78,700	CSRS, Inc.	Instituto Technologies	\$2,863,100	5/25/2009	9/17/2010	10/20/2011		
6	Nicholson Dr - Highland Rd - Perkins Rd Phase A	PDP	Capacity 09-FM-MS-0047A	-	20	8,400	3,400	Buchart - Horn	Grady Crawford	\$2,591,613	6/29/2009	10/29/2010	10/21/2011		
7	S.Blvd-St. Joseph St/25th St - N. Acadian Thru	PDP	Capacity 08-GS-ST-0018	-	-	18,360	3,000	Evans-Graves/Hartman Engineering	Reynolds, Inc.	\$17,965,049	3/27/2008	4/16/2010	1/12/2012		
8	Citiplace/Essen Area - PS119 & Forcemain Improve.	PDP	Capacity 08-FM-UF-0024	1	-	8,100	-	GSA Consulting Engineers, Inc.	BRH Garver	\$2,801,503	2/25/2008	8/20/2010	1/17/2012		
9	Capitol Lake Dri-Gayosa St/25th St - N. Acadian Thru	PDP	Capacity 07-PS-BD-0048	-	-	19,320	19,150	Hartman Engineering/Shread-Kuykendall & Assoc.	Morgan Contracting, Inc. of FL	\$10,497,568	1/14/2008	6/18/2010	2/17/2012		
10	Downtown Area - Pump Station Improvements	PDP	Capacity 08-PS-ST-0056/57	3	-	-	-	Shaw Environmental & Infrastructure, Inc.	Guy Hopkins Construction Co.	\$4,841,000	3/24/2008	9/3/2010	2/27/2012		
11	Kenilworth Blvd - Boone Drive	PDP	Rehab 09-AR-BD-0014	-	1,159	-	72,000	CSRS, Inc.	Allen & LeBlanc	\$5,168,129	3/26/2009	10/8/2010	4/4/2012		
12	Sharp Road - Florida Blvd	PDP	Rehab 09-AR-BD-0013	-	1,154	-	274,475	CSRS, Inc.	Reynolds, Inc.	\$17,492,855	1/15/2009	4/16/2010	7/6/2012		
13	Bluebonnet Blvd - Jefferson Hwy Phase 2	PDP	Rehab 10-AR-MS-0043	-	1,325	-	63,100	CSRS, Inc.	Reynolds, Inc.	\$4,482,869	3/23/2010	4/29/2011	8/21/2012		
14	Brookstown Road - Evangeline Street Phase 2	PDP	Rehab 10-AR-BD-0040	-	1,075	-	84,000	CSRS, Inc.	John Plott Company	\$5,467,640	10/8/2009	11/12/2010	8/27/2012		
15	Multiple PS - Jefferson Highway - Park Forest Drive	PDP	Capacity 09-PS-MS-0046	6	-	-	-	CSRS, Inc.	Grady Crawford	\$2,922,472	6/8/2009	3/25/2011	9/19/2012		
16	Bluebonnet Blvd - Jefferson Hwy Phase 1	PDP	Rehab 10-AR-MS-0042	-	822	-	54,200	CSRS, Inc.	Allen & LeBlanc	\$3,848,872	2/8/2010	3/18/2011	9/21/2012		
17	Silverleaf Road - Ford Street	PDP	Rehab 10-AR-BD-0041	-	1,388	-	115,200	CSRS, Inc.	John Plott Company	\$8,024,946	10/26/2009	1/28/2011	9/28/2012		
18	Stanford Avenue - Morning Glory Road	PDP	Rehab 10-AR-BD-0045	-	704	-	57,600	CSRS, Inc.	TBA	(bid opening 8/9/11)	6/25/2010	7/8/2011	11/15/2012		
19	Brookstown Road - Evangeline Street Phase 1	PDP	Rehab 10-AR-BD-0039	-	1,150	-	161,000	CSRS, Inc.	Grady Crawford	\$10,309,180	7/10/2009	10/15/2010	12/14/2012		
20	Highland Road - Burbank Drive	PDP	Capacity 08-FM-ST-0023	-	-	39,400	-	GOTECH, Inc.	RACON, Inc.	\$20,591,067	3/31/2008	10/29/2010	1/4/2013		
21	Group Project 1A (Veterans Parkway - Gravity Mains)	PDP	Capacity 08-GS-UF-0053	-	-	-	46,000	URS Corp.	Texas Sterling Construction Co.	\$19,581,108	3/10/2008	10/29/2010	1/11/2013		
22	Zachary Area Transmission Network - Phase 4	PDP	Capacity 10-FM-IF-0005	-	-	42,500	-	SJB/Owen & White	Wicker Construction	\$7,091,115	3/24/2008	8/27/2010	1/22/2013		
23	Choctaw Storage and PS Facility	PDP	WWTP 09-PS-UF-0009	3	-	25,000	-	CDM	Brasfield & Gorrie	\$43,237,000	4/14/2008	10/22/2010	2/27/2013		
24	Staring Lane FM (PH II - Highland to Perkins)	PDP	Capacity 06-WC-CP-0036	-	-	12,363	-	Monroe & Corie	JB James Construction	\$9,892,090	4/4/2008	8/6/2010	3/15/2013		
25	SWWTIP Wet Weather Improvements Phase I	PDP	WWTP 08-TP-BD-0033	-	-	-	-	CDM	Brasfield & Gorrie	\$108,443,892	6/23/2008	3/26/2010	4/18/2013		
26	Perkins/Old Perkins Area - Booster PS514 Improve.	PDP	Capacity 09-PS-MS-0034	1	-	-	-	GEC	Wharton-Smith, Inc.	\$8,387,000	4/24/2009	4/8/2011	5/22/2013		
27	Staring Lane FM (PH III - Perkins to PSS8)	PDP	Capacity 06-WC-CP-0036	-	-	10,200	-	Monroe & Corie	Reynolds, Inc.	\$7,175,654	4/30/2009	5/27/2011	5/24/2013		
28	Zachary Area Transmission Network - Phase 1	PDP	Capacity 10-FM-IF-0002	3	-	-	-	SJB/Owen & White	Max Foote Construction	\$18,486,500	3/24/2008	8/20/2010	5/28/2013		
29	Central Consolidation- PS42 FM - Phase 1	PDP	Capacity 09-FM-MS-036A	1	-	32,000	-	SJB/Owen & White	Morgan Contracting, Inc. of FL	\$15,176,285	11/7/2008	4/29/2011	6/4/2013		
30	Bayou Duplantier Area Sewer Upgrades	PDP	Capacity 09-GS-MS-0042	-	-	12,600	600	Neel-Schaffer	S.J. Louis Construction	\$4,835,682	8/31/2009	7/1/2011	6/27/2013		
31	Zachary Area Transmission Network - Phase 3	PDP	Capacity 10-FM-IF-0004	-	-	27,000	-	SJB/Owen & White	Hemphill Construction	\$8,947,920	3/24/2008	10/15/2010	7/5/2013		
32	Emergency Generators Installation	***	Other 09-PS-BD-0037	-	-	-	-	N/A	Grady Crawford	\$7,113,634	2010	-	2013		
33	Emergency Generators Purchasing	***	Other 09-PS-BD-0037	-	-	-	-	N/A	ARCCO	\$19,100,000	2009	6/18/2010	9/26/2013		
34	EPA SCADA	***	Other N/A	-	-	-	-	N/A	Prime Controls, L.P.	\$699,685	2010	5/13/2011	2012		
35	Annual Parishwide Physical Inspection Contract	***	Other 08-PI-UF-0051	-	-	-	-	VIS	TBA	\$2,672,437	2008	7/8/2011	2014		
36	Central Consolidated Pump Stations	PDP	Capacity 09-PS-MS-0035	9	-	-	-	Burk-Kleinpeter/ JIG	(bid opening 9/22/11)	\$15,240,000	11/7/2008	8/12/2011	3/31/2014		
37	SWWTIP Wet Weather Improvements Phase 2	PDP	WWTP 08-TP-BD-0055	-	-	-	-	MWH	(bid opening 9/27/11)	\$109,000,000	10/14/2008	8/19/2011	12/31/2014		
38	Acadian Thruway - Claycut Road	PDP	Rehab 10-AR-BD-0046	-	712	-	76,000	CSRS, Inc.	(bid opening 9/27/11)	\$7,449,000	8/2/2010	8/26/2011	11/29/2012		
39	Acadian Thruway - Perkins Road	PDP	Rehab 10-AR-BD-0044	-	517	-	36,900	CSRS, Inc.	(bid opening 9/27/11)	\$3,765,921	5/31/2010	8/26/2011	11/28/2012		
				<b>34</b>	<b>11,494</b>	<b>259,708</b>	<b>1,433,815</b>			<b>\$561,953,423</b>					

UNDER CONSTRUCTION

\* All manholes are inspected in the project area. Only some are rehabilitated or replaced.  
 \*\* These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A/1 and B/2. During design, it was determined that these projects should be split into phases for better constructability.

\*\*\* These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RMAP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)

Project Information				Consultant Information		Cost	Schedule		
#	Project Name	Project Type		DPW Project #	Design Consultant	Estimated Construction Value	Project Start	Advertise for Construction Bid	Project End
1	Highland Road - Washington Street	PDP	Rehab	10-AR-MS-0022	CSRS, Inc.	\$8,022,000	10/13/2010	9/9/2011	12/28/2012
2	Central Consolidation FM (2,3,5,7,10) Phase 1	PDP	Capacity	09-FM-MS-0033A	Shread-Kuyrkendall & Associates, Inc.	\$14,570,000	11/7/2008	9/16/2011	9/25/2013
3	Zachary Area Transmission Network - Phase 2	PDP	Capacity	10-FM-IF-0003	SJB/Owen & White	\$14,584,000	3/24/2008	9/30/2011	4/15/2013
4	Central Pump Station - PS 42	PDP	Capacity	09-PS-UF-0003	MWH	\$6,695,070	10/21/2008	10/7/2011	11/8/2013
5	Government St - S. Acadian Thruway	PDP	Capacity	09-GS-MS-0043	GSA Consulting Engineers, Inc.	\$4,680,000	8/28/2009	10/14/2011	3/5/2013
6	SCADA Master Plan	***	Other	(N/A)	N/A	TBA	3/2/2010	10/28/2011	1/24/2011
7	Central Consolidation- PS42 FM - Phase 2	**	Capacity	09-FM-MS-036B	SJB/Owen & White	\$11,610,000	11/7/2008	10/21/2011	6/12/2013
8	PS 58 Overflow Pump Station	PDP	Capacity	09-PS-UF-0001	GEC	\$15,750,000	1/5/2009	10/21/2011	1/16/2014
9	Nicholson Dr - Highland Rd - Perkins Rd Phase B	**	Capacity	09-FM-MS-0047B	Buchart - Horn	\$9,480,000	6/29/2009	10/21/2011	4/16/2013
10	Multiple PS - Nicholson Dr - Brightside Dr	PDP	Capacity	09-PS-MS-0048	Arcadis U.S., Inc.	\$5,950,000	9/14/2009	10/21/2011	4/3/2014
11	Group Project 1B (Veterans Parkway - PS and FM)	PDP	Capacity	08-PS-UF-0054	Evans-Graves / Burk Kleinpeter	\$19,309,000	3/10/2008	10/28/2011	1/3/2014
12	Plank Road - Kleinpeter Road	PDP	Capacity	09-GS-UF-0028	Forté & Tablada	\$8,000,000	3/23/2009	10/28/2011	1/10/2014
13	O'Neal Lane Pipeline Projects - Phase A	PDP	Capacity	10-FM-MS-0008A	URS Corp.	\$12,157,000	9/29/2009	11/4/2011	4/29/2013
14	O'Neal Lane Pipeline Projects - Phase B	**	Capacity	10-FM-MS-0008B	URS Corp.	\$5,300,000	9/29/2009	11/4/2011	4/29/2013
15	Central Consolidation FM (2,3,5,7,10) Phase 2	PDP	Capacity	09-FM-MS-0033B	Shread-Kuyrkendall & Associates, Inc.	\$8,300,000	11/7/2008	12/2/2011	9/25/2013
16	Hooper Storage	PDP	WWTP	09-PS-UF-0007	TRC Engineers	\$19,115,000	1/19/2009	1/6/2012	2/7/2014
17	Airline Highway Pipeline Projects	PDP	Capacity	10-GS-MS-0007	ABMB Eng.	\$35,200,000	1/30/2009	1/13/2012	10/17/2014
18	Airline Highway - Goodwood Blvd Phase 1	PDP	Rehab	11-AR-MS-0028A	CSRS, Inc.	\$11,900,000	2/8/2011	3/2/2012	1/2/2014
19	Airline Highway - Goodwood Blvd Phase 2	PDP	Rehab	11-AR-MS-0028B	CSRS, Inc.	\$11,900,000	2/8/2011	3/9/2012	12/20/2013
20	Antioch Road - Chadsford Drive	PDP	Rehab	TBA	CSRS, Inc.	\$7,700,000	5/9/2011	3/30/2012	7/18/2013
21	Lovett Road - Greenwell Springs - Phase A	PDP	Capacity	10-FM-MS-0049A	SJB/Owen & White	\$13,364,000	5/3/2010	6/15/2012	12/9/2013
22	Lovett Road - Greenwell Springs - Phase B	**	Capacity	10-FM-MS-0049B	SJB/Owen & White	\$8,780,000	5/3/2010	6/15/2012	12/9/2013
23	Hooper Road Pump Station	PDP	Capacity	10-PS-MS-0048	Stanley	\$11,935,000	4/7/2010	7/6/2012	12/31/2014
24	O'Neal Lane Pump Stations - Phase A	PDP	Capacity	10-PS-MS-0050	MWH	\$12,226,000	5/25/2010	7/13/2012	12/31/2014
25	O'Neal Lane Pump Stations - Phase B	PDP	Capacity	10-PS-MS-0051	URS Corp.	\$9,800,000	5/25/2010	7/13/2012	12/31/2014
26	Multiple PS - Highland Rd - Kenilworth Parkway	PDP	Capacity	10-PS-MS-0009	AECOM	\$8,926,760	2/8/2010	10/5/2012	12/31/2014
27	Florida Blvd Pump Station Improvements	PDP	Capacity	11-PS-MS-0003	Brown & Caldwell	\$15,000,000	1/28/2011	10/12/2012	12/11/2014
28	Highland Road Pipeline Improvements - Phase A	PDP	Capacity	11-FM-MS-0004A	Evans Graves	\$9,741,000	1/5/2011	11/16/2012	5/9/2014
29	Highland Road Pipeline Improvements - Phase B	**	Capacity	11-FM-MS-0004B	Evans Graves	\$8,118,000	1/5/2011	11/16/2012	5/9/2014
30	Plank Road Pump Station Improvements	PDP	Capacity	11-PM-MS-0024	Arcadis U.S., Inc.	\$9,300,000	4/13/2011	1/4/2013	12/23/2014
31	Oak Villa Blvd - Monterey Blvd	PDP	Capacity	11-FM-MS-0025	Professional Engineering Consultants	\$9,000,000	4/18/2011	4/12/2013	10/3/2014
32	Joor Road - Greenwell Springs Road	PDP	Capacity	11-FM-MS-0023	TRC Engineers / Digital Eng. & Imaging	\$6,900,000	4/18/2011	4/22/2013	12/31/2014
33	Multiple PS - Highway 61 - Plank Road	PDP	Capacity	11-PS-MS-0035	RFQ advertise on 9/16/11	\$6,000,000	8/5/2011	5/3/2013	12/31/2014
34	Multiple PS - Prescott Rd - Greenwell Springs Rd	PDP	Capacity	11-PS-MS-0034	RFQ advertise on 9/16/11	\$4,800,000	8/5/2011	5/3/2013	12/31/2014
35	Plank Road - Port Hudson Pride Road	PDP	Capacity	11-FM-MS-0036	RFQ advertise on 9/16/11	\$4,800,000	8/5/2011	5/10/2013	12/31/2014
36	Sherwood Forest Blvd - Goodwood Blvd Pipeline Improv.	PDP	Capacity	11-FM-MS-0005	Forté & Tablada	\$10,200,000	1/3/2011	6/7/2013	12/31/2014
37	Zachary Area Transmission Network - General Design	PDP	WWTP	(N/A)	SJB/Owen & White	(Design Only)	3/24/2008	(N/A)	4/27/2011
38	Multiple PS - Burbank Drive - Siegen Lane	PDP	Capacity	11-PS-MS-0026	Hartman Engineering	\$4,100,000	4/18/2011	12/7/2012	9/4/2014
						<b>\$383,212,830</b>			

UNDER DESIGN

\* All manholes are inspected in the project area. Only some are rehabilitated or replaced.  
\*\* These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A/1 and B/2. During design, it was determined that these projects should be split into phases for better constructability.

\*\*\* These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RM/AP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)



Check out our improved website  
[www.brprojects.com](http://www.brprojects.com)

The new website includes: public news and community meetings;  
up-to-date project bidding calendar; easy project finder; road closures

# LOOKING AHEAD...

## *Projects Recently Advertised for Construction Bids*

The following projects advertised for construction bids in August 2011:

**Central Consolidation Pump Stations Capacity Improvement Project.** Project includes construction of 9 pump stations (2,3,4,5,6,7,10,91, and Southdowns), odor control, site work, yard piping, and valves. Bids due 9/22/11 at 2:00 p.m.

**South Wastewater Treatment Plant Wet Weather Improvements Phase 2 Project.** The South WWTP Phase 2 project involves wet weather improvements within the treatment process. In addition to these projects, five Immediate Action Projects are being undertaken at the South WWTP. The purpose of these projects is to bring the plant into compliance with current discharge limits. Mandatory pre-bid meeting is 9/7/11 at 9:00 a.m. Bids due 10/11/11 at 2:00 p.m.

**Acadian Thruway – Claycut Road Rehabilitation Project.** Project includes rehabilitation of existing gravity sewer lines by open excavation and cured-in-place lining, manhole repair and replacement, and cleaning and televising of gravity lines and manholes. Approximately 18,900 linear feet of 6- to 30-inch-diameter pipe open cut repairs, 54,600 linear feet of 8-inch-diameter pipe and 2,500 linear feet of 10- to 30-inch-diameter diameter. Mandatory pre-bid meeting is 9/13/11 at 2:30 p.m. Bids due 9/22/11 at 2:00 p.m.

**Acadian Thruway – Perkins Road Rehabilitation Project.** Project includes rehabilitation of existing gravity sewer lines by open excavation and cured-in-place lining, manhole repair and replacement, and cleaning and televising of gravity lines and manholes. Approximately 10,000 linear feet of 6- to 18-inch-diameter pipe open cut repairs, 24,600 linear feet of 8-inch-diameter and 2,300 linear feet of 10- to 18-inch-pipe diameter. Mandatory pre-bid meeting is 9/13/11 at 1:30 p.m. Bids due 9/22/11 at 2:00 p.m.

**Submit bids through [www.bidx.com](http://www.bidx.com)**

## *Projects to be Advertised for Engineering Selection*

The following projects advertised for Request for Qualifications (RFQs) in September 2011:

- Multiple Pump Stations – Highway 61 – Plank Road Capacity Improvement Project
- Multiple Pump Stations – Prescott Road – Greenwell Springs Road Capacity Improvement Project
- Plank Road – Port Hudson Pride Road Capacity Improvement Project

## *Projects to be Advertised for Construction Bids*

The following projects are expected to advertise for construction bids in September 2011:

- Zachary Area Transmission Network Capacity Improvements – Phase 2: Red Mud Lakes Force Main
- Central Consolidated FM (2,3,5,7,10) Phase 1 Capacity Improvement Project
- Highland Road – Washington Street Rehabilitation Project

# BATON ROUGE SSO

## PROGRAM PROGRESS REPORT

### AUGUST 2011

300 North Boulevard, Room 208

Baton Rouge, LA 70802

(225) 389-3158

DPW@brgov.com

BATON ROUGE SSO  
Program

