



BATON ROUGE SANITARY SEWER OVERFLOW PROGRAM

2002 CONSENT DECREE

2026 2nd QUARTER REPORT – NO. 97

July 31, 2026



CITY OF BATON ROUGE
PARISH OF EAST BATON ROUGE

Department of Environmental Services
222 Saint Louis Street
Suite 816
Baton Rouge, LA 70802





July 31, 2026

CERTIFIED – RETURN RECEIPT REQUESTED

Mr. Roberto Bernier, Section Chief
Municipal & Industrial Wastewater Section
Compliance Assurance and Enforcement Division
U.S. Environmental Protection Agency, Region VI
1445 Ross Avenue
Dallas, Texas 75202-2733

Re: City of Baton Rouge and Parish of East Baton Rouge
Consent Decree-Civil Action No. 01-978-B-M3

Ninety-seventh (97th) Quarterly Report - **Period Ending June 30, 2026**

Mr. Bernier, Pursuant to Paragraph 51 of the Consent Decree, the City of Baton Rouge and Parish of East Baton Rouge hereby submits the 97th Consent Decree Quarterly Report covering activities for the quarter ending June 30, 2026. An Executive Summary is included in the beginning of this report that describes the progress of compliance related activities of the program during the past quarter. In addition, this report contains a summary of compliance with, and activities related to:

Cross Connection Elimination Plan
Collection System Preventive Maintenance Program (PMP)
Sanitary Sewer Overflow Response Plan (SSORP)
Reporting of Unauthorized Discharges
Consent Decree Compliance Status

These activities are described in Sections VIII, IX, X, XI, XX and XXI of the Consent Decree.

Pursuant to Paragraph 49 and 117 of the Consent Decree, the City of Baton Rouge and Parish of East Baton Rouge hereby submits for review and approval three copies of the 97th Consent Decree Quarterly Report to the US EPA and LDEQ and one copy to the US DOJ.

I certify that the information contained in or accompanying this 97th quarterly report is true, accurate and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility

for the persons who, acting under my direct instructions, made the verification, that this is true, accurate and complete.


Should you require additional information concerning this matter, please let me know.

Sincerely yours,



Adam M. Smith, P.E.
Interim Director Environmental Services

cc: Honorable Emile "Sid" Edwards, Mayor-President
Ms. Christel C. Slaughter, Chief Administrative Officer
Mr. Gregory Rome, Parish Attorney
Mr. William Daniel, P.E., Assistant Chief Administrative Officer
Mr. Tom Mariani, Chief, Environmental Enforcement Section, US DOJ
Ms. Courtney J. Burdette, LDEQ
Mr. Scott Pierce, LDEQ
Ms. Rachel Matthews, US EPA Region 6
Ms. Audrey Bimbi, US EPA Region 6
Mr. Obie E. Watts, III, Jacobs
Mr. Darren P. Braud, DES
Mr. Ted D. Stephens, DES
Mr. Paul Nata, DES
Ms. Cynthia Thomas, DES



CITY-PARISH DEPARTMENTAL MEMORANDUM

222 Saint Louis Street, 8th Floor

Baton Rouge, LA 70802

Date: July 31, 2026

To: Mr. Darren P. Braud, Wastewater Collection Division
Mr. Paul Nata, Wastewater Collection Division
Ms. Cynthia Thomas, Wastewater Treatment and Disposal Division

From: Mr. Adam M. Smith, P.E. - Interim Director Environmental Services

Re: City of Baton Rouge and Parish of East Baton Rouge
Consent Decree-Civil Action No. 01-978-B-M3
97th Quarterly Report – Period Ending June 30, 2026
Data Review

Sir or Madam:


Draft copies of the above referenced report have been submitted for your review. This review is to ensure that the data submitted under your direction, has been stated in a truthful and accurate manner in the 97th Quarterly Report. Once the review of your portion of data is complete and corrected, please sign below the paragraph stating that fact and return for processing.

Sincerely,

Adam M. Smith, P.E.
Interim Director Environmental Services

I certify that the information contained in or accompanying the portion of the 97th Quarterly Report that I am responsible for is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate and complete.

xc: Document Control



CITY-PARISH DEPARTMENTAL MEMORANDUM

222 Saint Louis Street, 8th Floor
Baton Rouge, LA 70802

Date: July 31, 2026

To: Mr. Darren P. Braud, Wastewater Collection Division
Mr. Paul Nata, Wastewater Collection Division
Ms. Cynthia Thomas, Wastewater Treatment and Disposal Division

From: Mr. Adam M. Smith, P.E. - Interim Director Environmental Services

Re: City of Baton Rouge and Parish of East Baton Rouge
Consent Decree-Civil Action No. 01-978-B-M3
97th Quarterly Report – Period Ending June 30, 2026
Data Review

Sir or Madam:


Draft copies of the above referenced report have been submitted for your review. This review is to ensure that the data submitted under your direction, has been stated in a truthful and accurate manner in the 97th Quarterly Report. Once the review of your portion of data is complete and corrected, please sign below the paragraph stating that fact and return for processing.

Sincerely,

Adam M. Smith, P.E.
Interim Director Environmental Services

I certify that the information contained in or accompanying the portion of the 97th Quarterly Report that I am responsible for is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate and complete.

xc: Document Control



CITY-PARISH DEPARTMENTAL MEMORANDUM

222 Saint Louis Street, 8th Floor
Baton Rouge, LA 70802

Date: July 31, 2026

To: Mr. Darren P. Braud, Wastewater Collection Division
Mr. Paul Nata, Wastewater Collection Division
Ms. Cynthia Thomas, Wastewater Treatment and Disposal Division

From: Mr. Adam M. Smith, P.E. - Interim Director Environmental Services

Re: City of Baton Rouge and Parish of East Baton Rouge
Consent Decree-Civil Action No. 01-978-B-M3
97th Quarterly Report – Period Ending June 30, 2026
Data Review

Sir or Madam:

Draft copies of the above referenced report have been submitted for your review. This review is to ensure that the data submitted under your direction, has been stated in a truthful and accurate manner in the 97th Quarterly Report. Once the review of your portion of data is complete and corrected, please sign below the paragraph stating that fact and return for processing.

Sincerely,

Adam M. Smith, P.E.
Interim Director Environmental Services

I certify that the information contained in or accompanying the portion of the 97th Quarterly Report that I am responsible for is true, accurate, and complete. As to those identified portions of this document for which I cannot personally verify their truth and accuracy, I certify as the official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification, that this is true, accurate and complete.

xc: Document Control



Contents

Part A. Summary of Activities	i
Part B. Preventive Maintenance Program (PMP)	B-1
B.1 Summary of Activities	B-1
Part C. Sanitary Sewer Overflow Response Plan	C-1
C.1 Summary of Activities	C-1
Part D. Reporting of Unauthorized Discharges	D-1
D.1 Summary of Unauthorized Discharges	D-1
Part E. Consent Decree Compliance Status	E-1

Tables

ES-1. DOJ, EPA, AND LDEQ SUBMITTAL HISTORY	2
ES-2. SUMMARY OF CONSENT DECREE REPORTING DELIVERABLES	5
ES-3. EPA CONSENT DECREE SUMMARY AND RMAP1 MILESTONES	11
ES-4. UPDATED EPA CONSENT DECREE RMAP 2 MILESTONES FOR CATEGORY 1 PROJECTS.....	15
ES-5. EPA CONSENT DECREE RMAP2 MILESTONES FOR CATEGORY 2 PROJECTS	18
ES-6. EPA CONSENT DECREE RMAP2 MILESTONES FOR CATEGORY 3 PROJECTS	23
ES-7. PROPOSED SCHEDULE FOR PROJECTS OUTSIDE OF CONSENT DECREE	24
PREVENTIVE MAINTENANCE PLAN SUMMARY TOTALS.....	29
NORTH PLANT- LA0036439	30
SOUTH PLANT-LA0036412.....	31
SUMMARY OF CROSS CONNECTIONS IDENTIFIED/ELIMINATED	i
SUMMARY OF COLLECTION SYSTEM ACTIVITIES	B-2
SUMMARY OF ACTIVITIES BY TREATMENT PLANT SERVICE AREA.....	B-3
SUMMARY OF ACTIVITIES BY TREATMENT PLANT SERVICE AREA.....	B-4
NORTH SEWER DISTRICT COLLECTION SYSTEM LPDES LA0036439AI# 4843	D-2
SOUTH SEWER DISTRICT COLLECTION SYSTEM LPDES LA0036412 AI#4841	D-7



Acronyms and Abbreviations

AO	Administrative Order
BOD	biochemical oxygen demand
DES	Department of Environmental Services
DOJ	Department of Justice
ERM	Environmental Results Monitoring
FOG	fat, oil, and grease
IAP	Immediate Action Plan
IU	Industrial User
LDEQ	Louisiana Department of Environmental Quality
LPDES	Louisiana Pollution Discharge Elimination System
MWH	Montgomery Watson Harza
NWWTP	North Wastewater Treatment Plant
PDP	Program Delivery Plan
PMP	Preventive Maintenance Program
PS	Pump Station
RMAP	Remedial Measures Action Plan
SCADA	Supervisory Control Data Acquisition
SEP	Supplemental Environmental Projects
SSO	Sanitary Sewer Overflow
SSORP	Sanitary Sewer Overflow Response Plan
SWWTP	South Wastewater Treatment Plant
TSS	Total Suspended Solids
WWTP	Wastewater Treatment Plant



Executive Summary

General Overview

On March 14, 2002, the City of Baton Rouge, Louisiana and the Parish of East Baton Rouge, Louisiana (collectively “the City/Parish”) entered into a Consent Decree with the United States and the State of Louisiana. Since that time an Agreement and Order Regarding the Modification of the Consent Decree was lodged with the court in late 2008 and was approved by the Department of Justice (DOJ), Environmental Protection Agency (EPA), and Louisiana Department of Environmental Quality (LDEQ) in April 2009. This 2009 Consent Decree Modification specifically adopts the City/Parish’s September 2008 Second Remedial Measures Action Plan (RMAP2). In addition, in late 2012 the City/Parish submitted a request for compliance schedule extension which was approved by DOJ, EPA, and LDEQ on June 16, 2013 in the *Revised Second Agreement and Order Regarding the Modification of the Consent Decree* (aka *Revised Second Consent Decree Modification*) which was included as *Attachment 1: Revised Second Agreement and Order Regarding the Modification of the Consent Decree with the 45th Quarterly EPA Report*.

The following Quarterly Progress Report is hereby submitted to fulfill the reporting requirements described in Section XVIII – Reporting, of the 2002 Consent Decree. The sections in this Executive Summary and in the rest of this Quarterly Report highlight the work associated with the 2002 Consent Decree, the 2009 Consent Decree Modification, and the 2013 Revised Second Consent Decree Modification.

Report Organization

The report organization and description of what is included in each section of the Quarterly Report is as follows:

Executive Summary – This section herein, summarizes regulatory submittals, and activities that took place during the past quarter in addition to describing those items awaiting submittal/approval. This section also summarizes the compliance with and activities related to the implementation of the First Remedial Measures Action Plan (RMAP1) and RMAP2 projects, including the status of design/construction projects in comparison to the schedules that have been established pursuant to the Consent Decree for those projects; and schedule deadlines and milestones achieved during the calendar quarter, as well as those expected to be achieved during the next quarter.

Summary of Activity Totals – This table summarizes the overall City/Parish service area maintenance activities per quarter.

Preventative Maintenance Plan Summary Totals (North and South) – These tables detail the maintenance activities performed in the North and South areas.

Part A: Cross-Connection Elimination Plan – This section summarizes any cross-connections identified and eliminated during the reporting period.

Part B: Preventative Maintenance Program – This section provides a brief description of preventative maintenance activities that took place during the reporting period.

Part C: SSORP – This section briefly summarizes activities related to compliance/noncompliance with the SSORP requirements of the Consent Decree during the reporting period.

Part D: Reporting of Unauthorized Discharges – This section summarizes the details of each unauthorized discharge occurring during the reporting period.

Part E: Consent Decree Compliance Status – This section briefly summarizes whether or not the City/Parish is in compliance or non-compliance with the Consent Decree.

Part F: Environmental Results Monitoring (ERM) - Section XIV requires the City/Parish DES to implement and follow the ERM Plan attached in Exhibit G of the Consent Decree. The ERM Plan is designed to measure environmental benefits resulting from the work performed under the Consent Decree through measurement of water quality improvements. The ERM has been completed; therefore, this section is not included in the Quarterly Report for this reporting period.

Part G: Supplemental Environmental Projects (SEP) – This section summarizes the status of the SEP projects. However, currently all SEP projects have been completed and the final SEP Completion Report has been submitted. Therefore, this section is not included in the Quarterly Report for this reporting period.

The rest of this section highlights activities that are to be included in the Executive Summary Section of the Quarterly Report. Additionally, the remainder of the Quarterly Report sections is attached as well.

Summary of Regulatory Actions (Quarter Ending June 30, 2026)

This portion of the Executive Summary highlights significant dates on which the City/Parish submitted deliverables to the DOJ, Environmental Protection Agency (EPA), and LDEQ.

History of Submittals

A summary of important regulatory submittals to date provided by the City/Parish to the EPA, DOJ, and LDEQ is presented in Table ES-1.

Table ES-1. DOJ, EPA, and LDEQ Submittal History

Name	Date Submitted	Additional Information
Sewer System Model Verification and Revised Second Remedial Action Plan	November 2006	Submittal of CDM's 2005 RMAP2 Report with changes in the South Wastewater Treatment Plant (SWWTP) Projects
Addressing Existing Noncompliance Issues and Future Wet Weather Flow Management Requirements at the SWWTP	January 2007	Summary of findings/recommendations for the SWWTP
EPA RMAP2 Approval Letter	July 2007	EPA Letter Approving November 2006 Submittal and SWWTP recommendations. Disapproved



Summary of Activities

Name	Date Submitted	Additional Information
		interim limits and left for further discussion the time extension request due to hurricanes
SWWTP Summary of Immediate Action Plan (IAP) Projects	October 2007	Summary of IAP projects to date, per EPA phone request on October 12, 2008
EPA RMAP1 Project Status Report	December 2007	Summary of RMAP1 projects to date, including request for time extension
EPA Prioritization Submittal	April 2008	Summary of program/RMAP2 prioritization, maps, draft milestones, per EPA phone request on February 12, 2008
EPA Memorandum - Consolidation of South and Central WWTPs in Baton Rouge, Louisiana	August 2008	City/Parish request "no objection" for the retirement of the Central WWTP
Request for Modification to the Approved RMAP2 Submittal - RMAP2 Submittal for the Baton Rouge SSO Control and Wastewater Facilities Program	September 2008	City/Parish formal RMAP2 Submittal
Response to Public Comments of the Agreement and Order Regarding the Modification of the Consent Decree – Civil Action No. 01-978-B-M3 (M.D. La.)	January 2009	City/Parish draft response to public comments regarding the Consent Decree Modification
Updated Response to Public Comments of the Agreement and Order Regarding the Modification of the Consent Decree – Civil Action No. 01-978-B-M3 (M.D. La.)	February 2009	City/Parish final response to public comments regarding the Consent Decree Modification
Signed Agreement and Order Regarding Modification of the Consent Decree – Civil Action No. 01-978-B-M3 (M.D. La.)	April 2009	DOJ/EPA approval of the RMAP2 Submittal for the Baton Rouge SSO Control and Wastewater Facilities Program Report submitted by the City/Parish in September 2008, also included as an attachment in the signed Agreement and Order.
Request for Time Extension/Modification of the Compliance Schedule in the Approved RMAP2 Submittal – Civil Action No. 01-978-B-M3 (M.D. La.)	July 2011	City/Parish formal Request for Time Extension/Modification of the Compliance Schedule (3 years)
Modified Request for Time Extension/Modification of the Compliance Schedule in the Approved RMAP2 Submittal – Civil Action No. 01-978-B-M3 (M.D. La.)	October 2012	City/Parish formal Request for Time Extension/Modification of the Compliance Schedule (4 years)



Summary of Activities

Name	Date Submitted	Additional Information
Signed Revised Second Agreement and Order Regarding Modification of the Consent Decree – Civil Action No. 01-978-B-M3 (M.D. La.)	June 2013	DOJ/EPA approval of the City/Parish's 4-year extension request from October 2012 (revised compliance schedule is included as an attachment in the signed Agreement and Order)
Response of City Of Baton Rouge/Parish Of East Baton Rouge To Administrative Order (AO) Docket Number CWA-06-2016-1767 dated April 15, 2016	May 2016	Final memorandum issued to EPA June 1, 2016 describing completion of all activities required under the AO ahead of required AO deadline of June 17, 2016.
Request for Extension on Industrial Use Survey (Pre-Treatment) City of Baton Rouge/Parish of East Baton Rouge AO – CWA-06-2016-1749 Agency Interest No. 4841 Water Permit No. LA0036412, LA0036439, LA0036421	August 2016	Request for extension of date to complete Industrial User (IU) Survey, the final task to address the AO, due to the Great Flood of 2016 and its impact on businesses.
City of Baton Rouge and Parish of East Baton Rouge Consent Decree- Civil Action No. 01-978-B-M3 Completion of 66% Milestone	November 2016	Notification of completion of final 66% milestone project, Highland Road-Burbank Drive Sewer Area Upgrades (08-FM-ST-0023), which had been delayed due to the contractor defaulting on the project, requiring the remaining work to be compiled into another project and the advertisement period to begin again.
Final Report AO – CWA-06-20161749, Agency Interest No. 4841, Water Permit No. LA0036412, LA0036439, LA0036421	December 2016	Notification of completion of all AO findings and items.
City of Baton Rouge and Parish of East Baton Rouge Consent Decree- Civil Action No. 01-978-B-M3 Completion of 100% Milestone	January 2019	Notification of completion of 100% milestone projects

Below in Table ES-2 is a summary of Consent Decree reporting deliverables.



Summary of Activities

Table ES-2. Summary of Consent Decree Reporting Deliverables

Name	Deadline	Completion Date	Resubmission/Update
<i>Quarterly Reports</i>			
97th	31-Jul-26	31-Jul-26	
96th	30-Apr-26	30-Apr-26	
95th	31-Jan-26	31-Jan-26	
94th	31-Oct-25	31-Oct-25	
93rd	31-Jul-25	31-Jul-25	
92nd	30-April-25	30-April-25	
91st	31-Jan-25	31-Jan-25	
90th	31-Oct-24	30-Oct-24	
89th	31-Jul-24	30-Jul-24	
88th	30-Apr-24	30-Apr-24	
87th	31-Jan-24	29-Jan-24	
86th	31-Oct-23	30-Oct-23	
85th	31-Jul-23	31-Jul-23	
84th	30-Apr-23	28-Apr-23	
83rd	31-Jan-23	31-Jan-23	
82nd	31-Oct-22	26-Oct-22	
81st	31-Jul-22	29-Jul-22	
80th	30-Apr-22	29-Apr-22	
79th	31-Jan-22	22-Jan-22	
78th	31-Oct-21	28-Oct-21	
77th	31-Jul-21	29-Jul-21	
76th	30-Apr-21	23-Apr-21	
75th	31-Jan-21	22-Jan-21	
74th	31-Oct-20	21-Oct-20	
73rd	31-Jul-20	22-Jul-20	
72nd	30-Apr-20	22-Apr-20	
71st	31-Jan-20	21-Jan-20	
70th	31-Oct-19	21-Oct-19	



Summary of Activities

Name	Deadline	Completion Date	Resubmission/Update
69th	31-Jul-19	22-Jul-19	
68th	30-Apr-19	24-Apr-19	
67th	31-Jan-19	23-Jan-19	
66th	31-Oct-18	22-Oct-18	
65th	31-Jul-18	25-Jul-18	
64th	30-Apr-18	23-Apr-18	
63rd	31-Jan-18	Jan-23-18	
62nd	31-Oct-17	23-Oct-17	
61st	31-Jul-17	24-Jul-17	
60th	30-Apr-17	26-Apr-17	
59th	31-Jan-17	20-Jan-17	
58th	31-Oct-16	21-Oct-16	
57th	31-Jul-16	22-Jul-16	
56th	30-Apr-16	22-Apr-16	
55th	31-Jan-16	23-Jan-16	
54th	31-Oct-15	23-Oct-15	
53rd	31-Jul-15	24-Jul-15	
52nd	30-Apr-15	24-Apr-15	
51st	31-Jan-15	21-Jan-15	
50th	31-Oct-14	20-Oct-14	
49th	31-Jul-14	22-Jul-14	
48th	30-Apr-14	21-Apr-14	
47th	31-Jan-14	21-Jan-14	
46th	31-Oct-13	18-Oct-13	
45th	31-Jul-13	24-Jul-13	1-Aug-13
44th	30-Apr-13	19-Apr-13	
43rd	31-Jan-13	25-Jan-13	
42nd	31-Oct-12	23-Oct-12	
41st	31-Jul-12	25-Jul-12	



Summary of Activities

Name	Deadline	Completion Date	Resubmission/Update
40th	30-Apr-12	26-Apr-12	
39th	31-Jan-12	26-Jan-12	
38th	31-Oct-11	26-Oct-11	
37th	31-Jul-11	27-Jul-11	
36th	30-Apr-11	27-Apr-11	
35th	31-Jan-11	28-Jan-11	
34th	31-Oct-10	25-Oct-10	
33rd	31-Jul-10	26-Jul-10	
32nd	30-Apr-10	26-Apr-10	
31st	31-Jan-10	25-Jan-10	
30th	31-Oct-09	23-Oct-09	
29th	31-Jul-09	24-Jul-09	
28th	30-Apr-09	24-Apr-09	
27th	31-Jan-09	30-Jan-09	
26th	31-Oct-08	17-Oct-08	
25th	31-Jul-08	25-Jul-08	
24th	30-Apr-08	20-Apr-08	
23rd	31-Jan-08	23-Jan-08	
22nd	31-Oct-07	23-Oct-07	
21st	31-Jul-07	23-Jul-07	
20th	30-Apr-07	25-Apr-07	
19th	31-Jan-07	26-Jan-07	
18th	31-Oct-06	25-Oct-06	
17th	31-Jul-06	28-Jul-06	
16th	30-Apr-06	24-Apr-06	
15th	31-Jan-06	23-Jan-06	
14th	31-Oct-05	21-Oct-05	
13th	31-Jul-05	15-Jul-05	
12th	30-Apr-05	11-Apr-05	



Summary of Activities

Name	Deadline	Completion Date	Resubmission/Update
11th	31-Jan-05	24-Jan-05	
10th	31-Oct-04	27-Oct-04	
9th	31-Jul-04	26-Jul-04	
8th	30-Apr-04	23-Apr-04	
7th	31-Jan-04	30-Jan-04	
6th	31-Oct-03	30-Oct-03	
5th	31-Jul-03	17-Jul-03	
4th	30-Apr-03	24-Apr-03	
3rd	31-Jan-03	27-Jan-03	
2nd	31-Oct-02	23-Oct-02	
1st	31-Jul-02	23-Jul-02	

Annual Reports

2025	31-Jan-26	31-Jan-26	
2024	31-Jan-25	31-Jan-25	
2023	31-Jan-24	29-Jan-24	
2022	31-Jan-23	31-Jan-23	
2021	31-Jan-22	31-Jan-22	
2020	31-Jan-21	29-Jan-21	
2019	31-Jan-20	30-Jan-20	
2018	31-Jan-19	30-Jan-19	
2017	31-Jan-18	30-Jan-18	
2016	31-Jan-17	30-Jan-17	
2015	31-Jan-16	30-Jan-16	
2014	31-Jan-15	30-Jan-15	
2013	31-Jan-14	30-Jan-14	
2012	31-Jan-13	29-Jan-13	
2011	31-Jan-12	28-Jan-12	
2010	31-Jan-11	28-Jan-11	
2009	31-Jan-10	31-Jan-10	30-Apr-10



Summary of Activities

Name	Deadline	Completion Date	Resubmission/Update
2008	31-Jan-09	31-Jan-09	
2007	31-Jan-08	31-Jan-08	
2006	31-Jan-07	27-Jan-07	
2005	31-Jan-06	24-Jan-06	
2004	31-Jan-05	31-Jan-05	
2003	31-Jan-04	30-Jan-04	
2002	31-Jan-03	29-Jan-02	

Other Reports and Plans

Collection System PMP Plan	30-Mar-01	29-Mar-01	
Treatment Plant PMP Plan	30-Mar-01	29-Mar-01	
Treatment Facility Assessment Report	30-Mar-02	26-Mar-02	
SEP Completion Report	15-Sep-04	10-Sep-04	
2nd RMAP Report	1-Dec-02	20-Nov-02	8-Sep-08
RMAP1 Completion Report	30-Apr-11	27-Apr-11	
Updated Outreach and Public Awareness Plan		13-Nov-01	27-Apr-11
RMAP2 33% Milestone Completion Report		21-Jul-15	
RMAP2 66% Milestone Completion Report		21-Jul-15	
RMAP2 100% Milestone Completion Report		Jan-2019	

RMAP1 Status and Schedule for Completion

The RMAP1 projects listed in Exhibit F of the Consent Decree were those projects common to the alternatives presented in Section XII - Remedial Measures: Collection System Remedial Program of the Consent Decree. There are a total of nineteen of these “common” projects that were identified through various modeling and Value Engineering efforts associated with the original Sanitary Sewer Overflow (SSO) Corrective Action Plan developed by Montgomery Watson (MWH) in 1998. These projects were common to the alternative plans presented in the Consent Decree that were focused on utilizing deep tunnels/storage to control the SSOs throughout the City/Parish’s wastewater collection system. The phased implementation of these RMAP1 projects initially began sometime at the end of 1999 and the beginning of 2000. These projects were planned to start and finish at different times due to funding constraints.

Since the date of entry into the Consent Decree, the City/Parish has been diligently working on the design and construction of these RMAP1 projects and has completed most of them either on, or ahead of schedule. However, during the planned execution of these projects significant events have taken place with the change in technical approach of the Collection System Remedial Program that affected some of these projects.

In the years 2004 and 2005, the City/Parish decided to re-evaluate the planned technical approach of their Collection System Remedial Program, while in the process of executing the RMAP1 projects. The review resulted in a significant change in technical approach from deep tunnels and storage to sewer rehabilitation. Therefore, the original RMAP1 projects not yet been initiated were all re-examined, and some wound up not fitting into the “new” plan. These projects were then shelved, and others were re-evaluated to see if they fit into the new plan. During this time period the City/Parish’s consultants that were hired to help plan and execute these projects were changed as well. Jacobs (formerly CH2M HILL) is currently the City/Parish’s consultant for the SSO Control and Wastewater Facilities Program.

In December 2007, the City/Parish and Jacobs (formerly CH2M HILL) submitted a detailed *RMAP1 Status Report* to the EPA that summarized the status to date of all of the RMAP1 projects. This report included a formal “Request for Time Extension” for those RMAP1 projects not yet completed, and a corresponding schedule for project completion. This report was submitted as the milestone requirement pursuant to Section XVIII – Reporting, of the Consent Decree. This report and request for time extension was verbally approved by the EPA during the conference call on February 12, 2008.

The City/Parish re-submitted RMAP1 milestones as outlined in the RMAP2 Submittal for the Baton Rouge SSO Control and Wastewater Facilities Program (September 2008). As previously mentioned, the 2009 Consent Decree Modification was approved in April 2009 by DOJ, EPA, and LDEQ. This approval formally accepted the RMAP1 milestones presented in the RMAP2 Submittal for the Baton Rouge SSO Control and Wastewater Facilities Program (September 2008).

The current status of the RMAP1 projects is presented in Table ES-3 below. All 14 RMAP1 projects are completed, and 13 of the 14 were done either on, or ahead of schedule. The RMAP1 - Industriplex project had several issues arise during the construction phase pertaining to unavoidable utility conflicts, difficult easement acquisitions, alignment changes, and permitting and other utility coordination issues that caused significant delays with the project which could not be overcome by reasonable actions by the City/Parish and its construction contractor. This project is functionally complete and has been in operation since 1st quarter 2011. The City/Parish asserts that this project is not susceptible to stipulated penalties due to the circumstances of the delay beyond the control of the City/Parish. The circumstances behind the delay are explained in detail below and have been also mentioned in the previous Quarterly EPA Reports. The *RMAP1 Completion Report* was included previously in *Attachment 1: Updated Outreach and Public Awareness Plan and RMAP1 Completion Report* at the end of the 36th Quarterly EPA Report.



Summary of Activities

Table ES-3. EPA Consent Decree Summary and RMAP1 Milestones

Milestone Date		Projects Completed	Projects Completed	
Construction Status		5/4/2007	9/1/2008	
Consent Decree Projects	Corresponding City/Parish Projects	Complete	Complete	Project Status Summary
N-05 PS 24 Area Upgrades	*PS 24/43 Area Upgrade (01-RMP-N05)	•		
N-06 PS 43 Area Upgrades				
N-09 PS 44/46 Area Upgrades	PS 44/46 Area Upgrades (01-RMP-N09)	•		
N-10 PS 240 Area Upgrades	PS 240 Area Upgrades (01-RMP-N10)	•		
***N-99 North Further Investigations	NTSN SS Eval. Study (99-RMP-N-99)	•		
	**Bellingrath Rehab. (03-RMP-N14) (NSRP)	•		
	**Frenchtown Road Sewer Rehab. (03-RMP-N15)	•		
	**North Area Comprehensive Rehab. (03-RMP-N23)	•		
	**PS 45 Area Rehab. (00-RMP-N31)	•		
C-03 PS 2 Area Rehabilitation	PS 2 Area Upgrades (01-RMP-C03)	•		
S-01B SWWTP Influent PS	SSO SWWTP Infl. PS Upgrade (99-RMP-SO1B)	•		
S-11 PS 40 Area Rehabilitation	S-11 PS 40 Area Rehabilitation	•		



Summary of Activities

Milestone Date		Projects Completed	Projects Completed	
Construction Status		5/4/2007	9/1/2008	
Consent Decree Projects	Corresponding City/Parish Projects	Complete	Complete	Project Status Summary
***S-99 South Further Investigations	SSO Engr-South (99-RMP-S99)	•		
	PS 944 Area Upgrade Grv Sewer (99-RMP-S99)	•		
	PS 944 Area Upgrade (99-RMP-S99)	•		
	PS 177 Area Upgrade (99-RMP-S99)	•		
	**PS 211 Area Upgrades (99-RMP-S11)	•		
N-01 Choctaw Basin Return System	Choctaw Area Storage (04-RMP-N22)			RMAP1 project suspended. Project is included as RMAP2: Choctaw Storage.
N-13 North Choctaw Basin System	S-05 PS 58B Area Upgrades MWH RMAP2			RMAP1 project suspended. Project is included as RMAP2: Choctaw Storage PS.
N-04 PS 47 Area Upgrades	N-04 PS 47 Area Upgrades			RMAP1 project suspended. Project is included as RMAP2: Group Project 1B – Veterans Memorial Parkway PS FM.
N-07 PS 39/55 Area Upgrades	N-07 PS 39/55 Area Upgrades			RMAP1 project suspended. Project is included as RMAP2: Group Project 1B – Veterans Memorial Parkway PS FM.
N-11 PS 65 Area Upgrades	PS 65 and 65A Area Upgrades (01-RMP-N11)			Project suspended. Evaluated for inclusion in RMAP2 and Master Plan. Project proposed as a part of the Master Plan.



Summary of Activities

Milestone Date		Projects Completed	Projects Completed	
Construction Status		5/4/2007	9/1/2008	
Consent Decree Projects	Corresponding City/Parish Projects	Complete	Complete	Project Status Summary
N-02 PS 49/52 Area Upgrades	PS 49/52 Area Upgrade (01-RMP-N02)		•	Project completed – 4th quarter 2008 (at 80% complete with construction). Project was in dispute with construction contractor. Both parties reached an agreement on terms and job was closed at 80% complete.
N-12 North Sewer Rehab Projects	North Sewer Rehab Projects (03-RMP-N12)		•	Project completed – 4th quarter 2007.
S-08 Industriplex Area Upgrades	Industriplex Area PS 355 and FM Upgrades (99-RMP-S08)		•	Project completed – 1st quarter 2011.
S-14 Kleinpeter Area Upgrades	Kleinpeter Area Upgrades (03-RMP-S14)		•	Project completed – 2nd quarter 2009.
S-16 PS 136 Area Upgrades	PS 136 Area Upgrades (99-RMP-S16)		•	Project completed – 2nd quarter 2010.

* Notes: This project was executed as a combination of two RMAP1 projects

** Notes: These projects were added as RMAP1 projects by the City/Parish after entry into the Consent Decree

*** Notes: This RMAP1 project was split up into multiple projects for better execution

PS = Pump Station

RMAP2 Project Descriptions and Schedule for Completion

The City/Parish and Jacobs (formerly CH2M HILL) have completed the execution of the RMAP2 projects included herein, as outlined in the April 2009 Consent Decree Modification by DOJ, EPA, and LDEQ (that adopts the corresponding), *RMAP2 Submittal for the Baton Rouge SSO Control and Wastewater Facilities Program* (September 2008). In January 2019, a letter titled “City of Baton Rouge and Parish of East Baton Rouge Consent Decree-Civil Action No. 01-978-B-M3 Completion of 100% Milestone” was sent to inform parties of the completion of the 100% milestone. In addition, the City/Parish is adhering to the revised compliance schedule approved in the June 2013 *Revised Second Consent Decree Modification* by DOJ, EPA, and LDEQ that formally approves the City/Parish’s 4-year extension request. The extension was the focus of the *Modified Request for Time Extension/Modification of the Compliance Schedule in the Approved RMAP2 Submittal* (October 2012). The modified request document was included

previously as *Attachment 1: Revised Second Agreement and Order Regarding the Modification of the Consent Decree in the 45th Quarterly EPA Report*.

In preparing the 2008 report, priority was given to the locations of known overflows (in order to reduce the frequency of overflows) and projects required to get the WWTPs in compliance with the Louisiana Pollution Discharge Elimination System (LPDES) permits. Areas of the collection system that were found to have excessive levels of infiltration or inflow were identified for rehabilitation. Hydraulic capacity improvement projects were initiated and size modification were performed to accommodate the predicted designed peak wet weather flows and the anticipated growth in the project areas. Peak wet weather flows were predicted based on the previously selected/inherited (2002) 2-year frequency, 12-hour duration design storm approved by the EPA prior to 2006.

The City/Parish has met and, in many cases, exceeded the RMAP2 schedules. The City/Parish encountered many issues/effects from construction activities. Contractor and workforce availability were a regular issue of concern. In addition, the capacity of both internal and external support functions was continually an issue of concern, particularly due to the stresses already placed on several key support roles, especially with regards to the City/Parish procurement system, and to a lesser degree with state/local permit acquisitions/approvals. All these support systems were under strain as RMAP2 work was conducted.

The Consent Decree schedule was very demanding, and the time lost from Force Majeure events affected not only the critical early planning stages of the program, but also had significant impacts on construction, project schedules and implementation. The City/Parish kept track of those events in regard to their effect on schedule and compliance, and the effect those events had on the associated construction costs and contractor availability for RMAP2 project work that is functionally complete.

The City/Parish refined and performed quality control reviews of the hydraulic model of the sewer system, incorporating new information as it became available. These on-going refinements altered the RMAP2 projects to improve their effectiveness. With the EPA and LDEQ approval, the City/Parish regularly documented RMAP2 project changes (scope changes, project additions, project deletions, and schedule changes) in the Quarterly and Annual EPA Reports.

The Program Delivery Plan (PDP) was updated in the end of 2017. Tables ES-4, ES-5 and ES-6 were updated to reflect any project changes associated with the SSO Program.

As noted in Table ES-1, the City/Parish submitted an updated request for time extension (4 years) for the RMAP2 projects listed below on October 23, 2012 included in the document titled *Modified Request for Time Extension/Modification of the Compliance Schedule in the Approved RMAP2 Submittal* which was signed/formalized by DOJ/EPA/LDEQ in June 2013. The City/Parish has incorporated schedule modifications in order to take into account the changes included in the approved 4 year request for time extension. In addition, any other specific project changes since the extension approval or delays are noted in the Tables ES-4, ES-5, and ES-6 in this section.

The RMAP2 projects are separated into three categories with descriptions.

Category 1: Comprehensive Sewer Basin Rehabilitation

Based on sewer system digital model analysis and flow monitoring, approximately twenty-six (26) sub-basins within the collection system required comprehensive rehabilitation. Sewer system comprehensive rehabilitation projects have been implemented to repair or replace components of the system that are defective and permit excessive infiltration and inflow.

Table ES-4 presents the Category 1 comprehensive rehabilitation sub-basin projects and a delivery milestone schedules.

Note that any pump station (PS) improvements are included in the projects listed in Category 2, PS and Transmission Improvements on the following pages.

Table ES-4. Updated EPA Consent Decree RMAP 2 Milestones for Category 1 Projects

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Jefferson Hwy – HooShooToo Road	•			Project completed – 3rd quarter 2009.
Staring Lane – Boone Drive Area Rehabilitation Project	•			Project completed – 2nd quarter 2010.
Burbank Drive – Gardere Lane Area Rehabilitation Project	•			Project completed – 1st quarter 2011.
Oak Villa – Choctaw Street Area Rehabilitation Project	•			Project completed – 3rd quarter 2011.
Scotland Avenue – Progress Road Area Rehabilitation Project	•			Project completed – 2nd quarter 2011.
Elm Grove Garden Road – Harding Boulevard Area Rehabilitation Project	•			Project completed – 3rd quarter 2011.
Sharp Road – Florida Boulevard Area Rehabilitation Project	•			Project completed – 3rd quarter 2012.
Kenilworth Boulevard – Boone Drive Area Rehabilitation Project	•			Project completed – 3rd quarter 2012.
Foster Drive – Government Street Area Rehabilitation Project Phase A	•			Project completed – 4th quarter 2011.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Foster Drive – Government Street Area Rehabilitation Project Phase B	•			Project completed – 3rd quarter 2012.
Silverleaf Road – Ford Street Area Rehabilitation Project	•			Project completed – 4th quarter 2012.
Brookstown Road – Evangeline Street Phase I Area Rehabilitation Project	•			Project completed – 4th quarter 2012.
Brookstown Road – Evangeline Street Phase II Area Rehabilitation Project	•			Project completed – 4th quarter 2012.
Bluebonnet Blvd – Jefferson Hwy Phase I Area Rehabilitation Project		•		Project completed – 4th quarter 2012.
Bluebonnet Blvd – Jefferson Hwy Phase II Area Rehabilitation Project		•		Project completed – 1st quarter 2013.
Highland Road – Washington Street Area Rehabilitation Project		•		Project completed – 3rd quarter 2013.
Stanford Avenue – Morning Glory Road Area Rehabilitation Project	•			Project completed – 4th quarter 2012.
Airline Highway – Goodwood Blvd Phase I Area Rehabilitation Project		•		Project completed – 3rd quarter 2014.
Airline Highway – Goodwood Blvd Phase II Area Rehabilitation Project		•		Project completed – 2nd quarter 2015.
Acadian Thruway – Claycut Road Area Rehabilitation Project		•		Project completed – 1st quarter 2013.
Acadian Thruway – Perkins Road Area Rehabilitation Project	•			Project completed – 4th quarter 2012.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Antioch Road – Chadsford Drive Area Rehabilitation Project		•		Project completed – 2nd quarter 2015.
Jones Creek Road – Tiger Bend Road Area Rehabilitation Project			•	Project completed – 1st quarter 2016.
Scenic Highway – Spanish Town Road Phase I Area Rehabilitation Project		•		Project completed – 2nd quarter 2015.
Scenic Highway – Spanish Town Road Phase II Area Rehabilitation Project			•	Project completed – 2nd quarter 2016.
Siegen Lane – Interstate 10 Area Rehabilitation Project			•	Project completed – 2nd quarter 2017.
Interstate 110 – Hollywood Street Area Rehabilitation Project			•	Project completed – 3rd quarter 2015.
Ardenwood Drive – Winbourne Street Area Rehabilitation Project			•	Project completed – 3rd quarter 2016.
Flannery Road – Florida Boulevard Phase I Area Rehabilitation Project			•	Project completed – 3rd quarter 2017.
Flannery Road – Florida Boulevard Phase II Area Rehabilitation Project			•	Project completed – 3rd quarter 2018.
East Boulevard – Government Street Area Rehabilitation Project			•	Project completed – 3rd quarter 2017.
North 38th Street – Gus Young Avenue Area Rehabilitation Project			•	Project completed – 3rd quarter 2018.

*A project is deemed “Functionally Complete” when a project has been constructed in accordance with the engineering and operation specifications and has been tested to function as required. The definition functionally complete may or may not mean that the asset has been put into service as designed. Further definition can be found within Quarterly Report #56.



Category 2: Pump Station and Transmission Improvements

The Infoworks digital wastewater model was used to identify necessary increases in capacity of existing gravity mains, PS, and transmission mains to accommodate peak wastewater flows remaining in the rehabilitated collection system. Table ES-5 presents a list of Category 2 projects with corresponding milestone schedules.

Table ES-5. EPA Consent Decree RMAP2 Milestones for Category 2 Projects

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Capitol Lake – Gayosa Street Area Capacity Improvements	•			Project completed – 2nd quarter 2012.
Gurney Road – Joor Road	•			Project completed – 4th quarter 2009.
Sullivan Rd./Lovett Rd./Wax Rd. Sewer Upgrades	•			Project completed – 1st quarter 2011.
Comite Road – Foster Road Sewer Area Upgrades - Phase I	•			Project completed – 2nd quarter 2010.
Foster Road –Hooper Road Sewer Area Upgrade	•			Project completed – 4th quarter 2010.
Zachary Area Transmission Network Improvements Phase I - 3 PS and Equalization Basin		•		Project completed – 1st quarter 2013.
Zachary Area Transmission Network Improvements Phase II–Red Mud Lakes Forcemain to NWWTP		•		Project completed – 2nd quarter 2016.
Zachary Area Transmission Network Improvements Phase III – Forcemain to Highway 964 to Red Mud Lakes		•		Project completed – 4th quarter 2014.
Zachary Area Transmission Network Improvements Phase IV–Zachary Improvements		•		Project completed – 4th quarter 2011.
Zachary Area Transmission Network Improvements Phase V – Zachary Improvements			•	Project completed – 1st quarter 2017.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
South Boulevard – St. Joseph Street Sewer Area Upgrades	•			Project completed – 2nd quarter 2012.
South Boulevard – St. Joseph Street Sewer Area Upgrades – Phase B			•	Project completed – 3rd quarter 2017.
Downtown Area PS Improvements		•		Project completed – 2nd quarter 2012.
Highland Road – Buchanan Street Sewer Area Upgrades	•			Project completed – 4th quarter 2011.
Citiplace/Essen Area - PS119 & Forcemain Improvements	•			Project completed – 3rd quarter 2012.
Group Project 1A (Metro Airport Sewer Upgrades)		•		Project completed – 2nd quarter 2013.
Group Project 1B (Metro Airport Sewer Area PS & Forcemain Upgrades)		•		Project completed – 1st quarter 2016.
Perkins/Old Perkins Area - Booster PS 514 Improvements		•		Project completed – 2nd quarter 2013.
Group Project 2 (Old Perkins – Highland Road Area Upgrades)	•			Project completed – 2nd quarter 2012.
Highland Road – Burbank Drive Capacity Improvements		•		Project completed – 4th quarter 2016.
Nicholson Drive – Highland Road – Perkins Road Capacity Improvements Phase A		•		Project completed – 1st quarter 2012.
Nicholson Drive – Highland Road – Perkins Road Capacity Improvements Phase B		•		Project completed – 1st quarter 2015.
Bayou Duplantier Area Sewer Upgrades		•		Project completed – 3rd quarter 2013.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
25th Street - North Acadian Thruway	•			Improvements constructed in Capital Lake-Gayosa Drive Project and South Blvd.-Saint Joseph Street Project. See status updates for the two projects mentioned in this table above.
Government St - South Acadian Thruway Sewer Area Upgrades			•	Project completed – 1st quarter 2016.
Plank Road-Kleinpeter Road Sewer Area Upgrades		•		Project completed – 1st quarter 2016.
O'Neal Lane Pipeline Improvements – Group A		•		Project completed – 4th quarter 2014.
O'Neal Lane Pipeline Improvements – Group B		•		Project completed – 2nd quarter 2015.
Multiple PS - Nicholson Dr - Brightside Dr		•		Project completed – 2nd quarter 2015.
PS 58 Capacity Improvements		•		Project completed – 1st quarter 2015.
Staring Lane FM (Phase I - Burbank Drive to Highland Road)	•			Project completed – 2nd quarter 2010.
Staring Lane FM (Phase II- Highland Road to Perkins Road)		•		Project completed – 4th quarter 2013.
Staring Lane FM (Phase III - Perkins to PS58)		•		Project completed – 3rd quarter 2014.
Multiple PS - Jefferson Hwy - Park Forest Dr		•		Project completed – 3rd quarter 2012.
Airline Highway Pipeline Improvements-Phase A			•	Project completed – 3rd quarter 2017.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Airline Highway Pipeline Improvements-Phase B			•	Project completed – 3rd quarter 2018.
Multiple PS - Highland Road - Kenilworth Parkway			•	Project completed – 2nd quarter 2017.
Florida Boulevard PS Improvements			•	Project completed – 4th quarter 2018.
Plank Road PS Improvements			•	Project completed – 1st quarter 2017.
Multiple PS - Highway 61 - Plank Road			•	Project completed – 2nd quarter 2018.
O'Neal Lane PS Improvements – Group A			•	Project completed – 2nd quarter 2017.
O'Neal Lane PS Improvements – Group B			•	Project completed – 3rd quarter 2017.
Sherwood Forest Blvd – Goodwood Blvd Pipeline Improvements			•	Project completed – 1st quarter 2018.
Joor Road - Greenwell Springs Road Sewer Area Upgrades			•	Project completed – 3rd quarter 2018.
Plank Road - Port Hudson Pride Road Sewer Area Upgrades			•	Project completed – 3rd quarter 2015.
Highland Road Pipeline Improvements-Group A			•	Project completed – 3rd quarter 2016.
Highland Road Pipeline Improvements-Group B			•	Project completed – 2nd quarter 2017.
Oak Villa Boulevard - Monterrey Boulevard Sewer Area Upgrades			•	Project completed – 2nd quarter 2017.
Lovett Road – Greenwell Springs Road Sewer Area Upgrades			•	Project completed – 4th quarter 2018.
Hooper Road PS Improvements			•	Project completed – 3rd quarter 2018.



Summary of Activities

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Multiple PS - Prescott Rd- Greenwell Springs Rd			•	Project completed – 4th quarter 2018.
Multiple PS - Burbank Drive - Siegen Lane			•	Project complete – 4th quarter 2017.
PS 42 Improvements		•		Project complete – 1st quarter 2016.
PS 42 Forcemain - Phase I		•		Project complete – 3rd quarter 2014.
PS 42 Forcemain - Phase II		•		Project complete – 2nd quarter 2014.
Central Consolidated PS		•		Project complete – 4th quarter 2014.
Central Consolidated Forcemains–Phase I		•		Project complete – 3rd quarter 2013.
Central Consolidated Forcemains–Phase II		•		Project complete – 3rd quarter 2014.

*A project is deemed “Functionally Complete” when a project has been constructed in accordance with the engineering and operation specifications and has been tested to function as required. The definition functionally complete may or may not mean that the asset has been put into service as designed. Further definition can be found within Quarterly Report #56.

Category 3: Wastewater Treatment and Storage

This category of project includes wet weather improvements at the City/Parish WWTPs, as well as storage facilities throughout the service area.

There are not any RMAP2 projects that have been identified at the North WWTP (NWWTP). Also, since the existing Central WWTP had insufficient flows to justify the cost of renovation and upgrading for future requirements, it was decommissioned in July 2016 as the RMAP2 projects are completed at the SWWTP. Flows for the current Central service area have been diverted to the SWWTP. The City/Parish received notification that termination of LPDES permit, Number LA0036421, was granted by the LDEQ on May 30, 2017 and the termination was effective on June 30, 2017 (Agency Interest (AI) # 4842).

WWTPs that are part of RMAP2 submittal are summarized below:

IAP SWWTP Project that includes screening, trickling filter recirculation pumping, primary treatment improvements, and bio-solids thickening improvements. Effluent pumping improvements were also completed as part of the IAP.

Phase 1 Improvements at the SWWTP for Wet Weather Flow including influent pumping, screening and grit removal for a predicted flow of 345 MGD. Phase 1 also includes 66 million gallons of equalization storage at the SWWTP.

Phase 2 Improvements at the SWWTP include wet weather flow treatment with a peak capacity of 205 MGD (as previously approved in the November 2006 RMAP2).

In addition, there are two storage projects sized to reduce peak flows to existing NWWTP that are listed below and depicted as well in Table ES-6:

Choctaw Storage Facility
Hooper Storage Facility

These storage projects are part of the transmission system which permits retainage of wet weather peak flows. The details of the wastewater treatment and storage projects are listed in Table ES-6 below.

Table ES-6. EPA Consent Decree RMAP2 Milestones for Category 3 Projects

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
Choctaw Storage and PS Facility		•		Project completed – 3rd quarter 2013.
Hooper Storage Facility		•		Project completed – 2nd quarter 2016.
SWWTP IAP (Consolidated – Screening, Primary Treatment, Trickling Filter Recirculation, Sludge Handling)	•			Project completed – 2nd quarter 2011.
SWWTP IAP (Effluent Pumping Improvements)	•			Project completed – 1st quarter 2008.
SWWTP Wet Weather Improvements-Phase I		•		Project completed – 2nd quarter 2013.

Construction Milestone	33% Milestone	66% Milestone	100% Milestone	Project Status Summaries
Milestone Date	1st QTR 2013	2nd QTR 2015	4th QTR 2018	
Construction Status	Functionally Complete*	Functionally Complete*	Functionally Complete*	
SWWTP Wet Weather Improvements-Phase II (PDP portion)		•		Project completed – 2nd quarter 2015.

*A project is deemed "Functionally Complete" when a project has been constructed in accordance with the engineering and operation specifications and has been tested to function as required. The definition functionally complete may or may not mean that the asset has been put into service as designed. Further definition can be found within Quarterly Report #56.

Additional Projects Outside of Consent Decree

This category of project is composed of several additional projects the City/Parish has agreed to implement not presently included/tracked by the RMAP2 Consent Decree Compliance Schedule, and specifically includes wet weather improvements at the City/Parish WWTPs, as well as storage facilities throughout the service area. Many of these projects will greatly improve the operation and maintenance of the wastewater collection system, WWTPs, and storage facilities. Specifically included in this group of projects are both the supervisory control and data acquisition (SCADA) Project and the Standby Power Program, which will help optimize the overall operation of the treatment facilities and PSs, while minimizing risks associated with SSOs. Several of these projects have been initiated by the City/Parish on their own without EPA/LDEQ approval, because they were needed due to emergency, or due to additional scope added late to a project, and for easier project execution. All of these additional projects are summarized below and project statuses are provided in Table ES-7.

Table ES-7. Proposed Schedule for Projects Outside of Consent Decree

	Complete	Project Status Summary
NWWTP Plantwide & Master SCADA Project	•	Project completed – 4th quarter 2018.
NWWTP Standby Generator Project	•	Project completed – 4th quarter 2018.
NWWTP Pretreatment & Grit Removal Rehabilitation Project	•	Project completed – 4th quarter 2018.
NWWTP General Electrical Rehabilitation Project	•	Project completed – 4th quarter 2018.
NWWTP Odor Control & Sodium Hypochlorite Project	•	Project completed – 4th quarter 2018.
NWWTP Sustainability Improvements Project	•	Project completed – 3rd quarter 2018.



Summary of Activities

	Complete	Project Status Summary
NWWTP Master Plan Project #3 (Public Project) – Plant Buffer	•	Project completed – 3rd quarter 2018.
SWWTP Wet Weather Improvements – Phase II (Master Plan portion)	•	Project completed – 2nd quarter 2015.
Sewer System and WWTP Stand-by Power Program	•	Project completed – 4th quarter 2018.
SCADA (Collection System, Operations Data and Control Center)	•	Project completed – 4th quarter 2018.
Environmental Services Facility	•	Project completed – 2nd quarter 2017. (DES consolidated staff into one facility to facilitate communications and operations)
NWWTP Odor Control Project	•	Project completed – 4th quarter 2010.
Comite –Foster Road Sewer Area Upgrades - Phase II	•	Project completed – 1st quarter 2011.
Zachary Area Transmission Network Improvements Phase V – Zachary Improvements	•	Project moved into RMAP2. See Table ES-5 for project status update
South Boulevard – Saint Joseph Street Phase B	•	Project moved into RMAP2. See Table ES-5 for project status update
Central WWTP Decommissioning Project	•	Project completed – 2nd quarter 2017. (Central WWTP decommissioned 3rd quarter 2016; permit discontinued 2nd quarter 2017.)
Ward Creek Aerial Crossing Replacement Emergency Project	•	Project completed – 3rd quarter 2015.
South Basin Coordination Project	•	Project completed – 4th quarter 2016.
SWWTP Landscape Buffer Area	•	Project completed – 2nd quarter 2016.

Status of Other Consent Decree Requirements

Consent Decree Section XV - Outreach and Public Awareness Plan

Section XV requires the City/Parish DES to implement and follow the Outreach and Public Awareness Program Plan attached in Exhibit H of the Consent Decree. The Outreach and Public Awareness Program Plan was updated in December 2007 and has been completed and reviewed/approved by the City/Parish and can be found in *Attachment 1: Updated Outreach and Public Awareness Plan and RMAP1 Completion Report* located at the end of the 36th Quarterly EPA Report.



Summary of Activities

Outreach and Public Awareness Program Plan implementation efforts have been on-going. Public information tools such as the website (<http://www.brprojects.com/>) are continuously updated with new information about the program, project information, and regulatory information and associated reference documents, etc. Fact sheets and brochures have also been developed that can be accessed via the website and that have been distributed during public meetings; these fact sheets describe pertinent information about and aspects of the Program. Additionally, prior to any field work, informational door hangers are also hung on those homes where inspection work will be taking place.

Throughout the Program, quarterly progress reports were made available and distributed to the public. To date, the reports have been, and still are, posted on the website for the public to download at their convenience and are always distributed to City/Parish and DES staff.

Program communications continue to provide City/Parish residents with time critical information on SSO Program projects, educational information on SSOs, pre-treatment outreach and updates on the status of the Program and related projects. In close collaboration with the Office of the Mayor-President and the Department of Environmental Services (DES), the Program initiated a construction communication outreach component to complement the Program's current communication activities. The Program Communication Team designed and distributed a variety of outreach materials. A telephone hotline for residents to call with questions was developed and coordination between the SSO Program and the C-P's 311 call center was established. Additionally, materials including information letters, handouts, and door hangers announcing road closures were developed and are distributed on an as needed basis. A summary of outreach activities for the quarter are as follows:

Public Outreach Summary 2nd Quarter 2026 (Through June 30, 2026)

The Wastewater Collection division of DES continued outreach to residents before, during, and after repairs. This activity includes calling customers when an inspector is on their way to investigate a complaint, calling customers to report the findings of that inspection, and customers are called when a repair is scheduled at their property. The increased proactive communication is a result of a customer service improvement plan developed in 2021.

In addition, DES continued the "Cap the Cleanout" campaign throughout the City-Parish. This effort includes representatives of DES going door to door to inspect and investigate open and damaged cleanouts, generally identified through smoke testing, throughout the City-Parish, mostly in high I/I PS Basins. Within this effort, cleanout caps are being placed on the defective cleanouts, or repairs are being ordered to remediate the issue. Through this inspection process, when a defective cleanout is found on the private side, the homeowner receives a letter stating the impacts of open cleanouts to the sanitary sewer system, and the importance of repairing the damaged cleanouts in accordance with City Code 1951, Title 2, § 309 and 320; Parish Code 1962, Title 2, § 309 and 320.

DES and its representatives have continued to work alongside homeowners as illicit connections to the sewer system are located through investigations. It is the City-Parish's intent to adhere to the requirements of the Consent Decree and eliminate all openings allow stormwater into the system. When the burden falls on the homeowner to repair the openings, the City-Parish offers guidance and information on best practices to complete the work using formal letters and communications over the phone and in person.



Summary of Activities

Throughout the 2nd quarter of 2026, the City-Parish Department of Environmental Services (DES) led efforts to educate and engage with residents, students, and stakeholder groups throughout East Baton Rouge Parish on wastewater, environmental, and sustainability functions, topics, and practices.

Continued implementation of several new billboard concepts throughout the parish focused on the City-Parish's SSO Program (see *Appendix A*)

Continued maintaining two webpages – brprojects.com and whatsgood.brla.gov – designed to provide information and educational resources to the public focused on the City-Parish's SSO Program and wipe and FOG awareness initiatives.



Summary of Activities

APPENDIX A: Billboard Placements





Preventive Maintenance Plan Summary Totals

Jan. 1 – Dec. 31, 2026

Summary of Activities	1st Quarter (96 th)		2nd Quarter (97 th)		3rd Quarter (98 th)		4th Quarter (99 th)		Totals		
	Quarterly Total	% Complete	Quarterly Total	% Complete	Quarterly Total	% Complete	Quarterly Total	% Complete	Annual Total	% Complete	Annual Goal
Gravity Collection System (9,630,690 ft/42,439 MH)											
Pipe Cleaned (ft)	150,512	26.41%	142,961	25.08%					293,474	51.49%	570,000
Pipe Inspected/CCTV (ft)	73,967	12.98%	54,846	9.62%					128,813	22.60%	570,000
Pipe Smoke Tested (ft)	3,951	----	17,833	----					21,784	----	----
Pipe Acoustic Inspected (ft)	3,134	----	0	----					3,134	----	----
Dye Tests (ea.)	13	----	11	----					24	----	----
Manholes Inspected (ea.)	172	6.88%	133	5.32%					305	12.20%	2,500
Manholes Rehabilitated (ea.) *	323	----	419	----					742	----	----
Pipes Repaired (ea.)	68	----	67	----					139	----	----
CIPP Pipe (ft)*	0	----	0	----					0	----	----
CIPP Pipe Laterals (ea.) *	0	----	0	----					0	----	----
Valves (1,093)											
ARVs Inspected/Maintained (ea.)	178	18.54%	239	24.90%					417	43.48%	960
ARVs Repaired (ea.) *	3	----	14	----					17	----	----
Isolation Valves Inspected/Exercised (ea.)	30	----	27	----					57	----	----
Pump & Lift Stations (512)											
Inspections (no.)	1,618	3.58%	1,103	2.51%					2,721	6.03%	45,136
Wet wells cleaned	280	----	345	----					625	----	----
Repaired (no.) *	264	----	356	----					620	----	----



Summary of Activities

North Plant- LA0036439

Summary of Activities	1st Quarter Total (96 th)	2nd Quarter Total (97 th)	3rd Quarter Total (98 th)	4th Quarter Total (99 th)
	Jan. – Mar. 2026	Apr. – Jun. 2026	Jul. – Sep. 2026	Oct. – Dec. 2026

Gravity Collection System (2,706,379.49 ft/11,419 MH)

Pipe Cleaned (ft)	34,831	23,685		58,516
Pipe Inspected/CCTV (ft)	32,422	22,415		54,837
Pipe Smoke Tested (ft)	0	0		0
Pipe Acoustic Inspected (ft)	0	0		0
Dye Tests (ea.)	13	0		13
Manholes Inspected (ea.)	22	15		37
Manholes Rehabilitated (ea.) *	88	102		190
Pipes Repaired (ea.)	26	22		48
CIPP Pipe (ft)*	0	0		0
CIPP Pipe Laterals (ea.) *	0	0		0

Valves (482)

ARVs Inspected/Maintained (ea.)	90	93		183
ARVs Repaired (ea.) *	2	10		12
Isolation Valves Inspected/Exercised (ea.)	21	14		35

Pump & Lift Stations (179)

Inspections (no.)	988	681		1,669
Wet wells cleaned	98	182		280
Repaired (no.) *	89	162		251



Summary of Activities

South Plant-LA0036412

Summary of Activities	1st Quarter Total (96 th)	2nd Quarter Total (97 th)	3rd Quarter Total (98 th)	4th Quarter Total (99 th)
	Jan. – Mar. 2026	Apr. – Jun. 2026	Jul. – Sep. 2026	Oct. – Dec. 2026
<i>Gravity Collection System</i> <i>(6,924,310.83 ft/31,020 MH)</i>				
Pipe Cleaned (ft)	115,681	119,276		234,957
Pipe Inspected/CCTV (ft)	41,545	32,431		73,976
Pipe Smoke Tested (ft)	3,951	17,833		21,784
Pipe Acoustic Inspected (ft)	3,134	0		3,134
Dye Tests (ea.)	0	11		11
Manholes Inspected (ea.)	150	118		268
Manholes Rehabilitated (ea.) *	235	317		552
Pipes Repaired (ea.)	42	45		87
CIPP Pipe (ft)*	0	0		0
CIPP Pipe Laterals (ea.) *	0	0		0
<i>Valves (611)</i>				
ARVs Inspected/Maintained (ea.)	88	146		234
ARVs Repaired (ea.) *	1	4		5
Isolation Valves Inspected/Exercised (ea.)	9	13		22
<i>Pump & Lift Stations (333)</i>				
Inspections (no.)	630	422		1,052
Wet wells cleaned	182	163		345
Repaired (no.) *	175	194		369

Part A:
Cross Connection
Elimination Plan

Part A. Summary of Activities

Requirement: Pursuant to Paragraph 16, Section VIII of the Consent Decree, if the City/Parish identifies any Cross Connection in the Collection System, it shall be permanently sealed or eliminated within 30 days of identification or if the City/Parish elects to have the work performed by a contractor, within 60 days of identification.

No public cross connections and one private cross connection was discovered during this quarter. No public cross connection and one private cross connection was eliminated during this quarter. During the reporting period approximately 17,833 linear feet of sewer was smoke tested to identify violations of City/Parish ordinances regarding cross connections.

Summary	North Plant LA0036439 AI# 4843	South Plant LA0036412 AI# 4841	Total
Total No. of Public Cross Connections Identified:	0	0	0
Total No. of Public Cross Connections Eliminated:	0	0	0
Total No. of Private Cross Connections Identified:	0	1	1
Total No. of Private Cross Connections Eliminated:	0	1	1

Summary of Cross Connections Identified/Eliminated

No.	Date Identified	Location	Private (Y/N)	Current Status	Notice Date	Date Eliminated
North Plant (LA0036439 AI# 4843)						
1						
South Plant (LA0036412 AI# 4841)						
1	6/5/2026	551-A Glenmore Ave	Y	Eliminated	6/8/2026	6/13/2026
2						
3						
4						
5						
6						

The City/Parish ☒ [is] ☐ [is not] in compliance with Section VIII Elimination of Cross Connections for the period 04/01/26 to 06/30/26. If not, see comments above.



Part B: Preventive Maintenance Program (PMP)



Part B. Preventive Maintenance Program (PMP)

Requirement: Pursuant to Exhibit I of the Consent Decree, the City/Parish shall report compliance and include a brief narrative summary of activities related to compliance and/or non-compliance with the PMP during the reporting period. In accordance with the Collection System Preventive Maintenance Plan, Paragraph 1.4, specific activities performed related to collection system preventive maintenance will be reported to the EPA and LDEQ on a quarterly basis.

B.1 Summary of Activities

During the reporting period, the City/Parish DES staff have followed our standard operating procedures and continued to follow the recommended operation and maintenance requirements, as referenced in the Collection System Preventive Maintenance Plan. A summary of the collection system preventive maintenance activities for this reporting period is provided in the table on page B-2. As indicated, the primary preventive maintenance activity is inspection of facilities, including gravity sewers (through CCTV), manholes, ARVs and other facilities

We provided information for each treatment plant service area and have identified whether the activity was routine (standard preventive maintenance) or corrective (in response to a particular complaint or perceived problem) in nature.

There were no problems encountered or deficiencies identified in the PMP plans.

Summary of Collection System Activities

	Quarterly Total Apr - Jun 2026	Cumulative 2026 Annual Total	2026 Annual Goal
Gravity Collection System (9,630,690.32 ft/42,439 MH)			
Pipe Cleaned (ft)	142,961	293,474	570,000
Pipe Inspected/CCTV (ft)	54,846	128,813	570,000
Pipe Smoke Tested (ft)	17,833	21,784	----
Pipe Acoustic Inspected (ft)	0	3,134	----
Dye Tests (ea.)	11	24	----
Manholes Inspected (ea.)	133	305	2,500
Manholes Rehabilitated (ea.) *	419	742	----
Pipes Repaired (ea.) *	67	135	----
CIPP Pipe (ft)*	0	0	----
CIPP Pipe Laterals (ea.) *	0	0	----
Valves (1,093)			
ARVs Inspected / Maintained	239	417	960
ARVs Repaired (ea.) *	14	17	----
Isolation Valves Inspected/Exercised (ea.)	27	57	----
Pump & Lift Stations (512)			
Inspections (no.)	1,103	2,721	45,136
Wet wells cleaned	345	625	----
Repaired (no.)	356	620	----

**Attached are separate Collection System Activity Sheets for each Treatment Plant Service Area.

The City/Parish ☒ [is] ☐ [is not] in compliance with Section IX PMP Plan for the period 04/01/26 to 06/30/26. If not, see comments above.

Summary of Activities by Treatment Plant Service Area

North Plant (LA0036439 AI #4843)	Quarterly Total Apr - Jun 2026	Cumulative 2026 Annual Total
Gravity Collection System (2,706,379.49 ft/11,419 MH)		
Pipe Cleaned (ft)	23,685	58,516
Pipe Inspected/CCTV (ft)	22,415	54,837
Pipe Smoke Tested (ft)	0	0
Pipe Acoustic Inspected (ft)	0	0
Dye Tests (ea.)	0	13
Manholes Inspected (ea.)	15	37
Manholes Rehabilitated (ea.) *	102	190
Pipes Repaired (ea.) *	22	48
CIPP Pipe (ft)*	0	0
CIPP Pipe Laterals (ea.) *	0	0
Valves (482)		
ARVs Inspected / Maintained	93	183
ARVs Repaired (ea.) *	10	12
Isolation Valves Inspected/Exercised (ea.)	14	35
Pump & Lift Stations (179)		
Inspections (no.)	681	1,669
Wet wells cleaned	182	280
Repaired (no.)	162	251

Routine Maintenance - Day to day maintenance work or operational activities carried out on a regular basis, to keep the collection system operating properly. Generally routine maintenance consists of visual, mechanical, electrical, and electronic checks to ensure proper functioning of equipment. Routine maintenance also consists of sewer cleaning; smoke testing, dye water flooding, manhole inspection, and CCTV inspection.

Corrective Maintenance - Maintenance that is required to restore an item to a specified, working order/condition, which is normally initiated as a result of a scheduled or routine inspection. Generally corrective maintenance consists of rehabilitation of gravity lines, manholes, force mains, etc. and generally in conjunction with system inspection activities. Corrective maintenance also consists of repairing or replacing a failed structure such as a PS or storage facility.

Summary of Activities by Treatment Plant Service Area

South Plant (LA0036412 AI #4841)	Quarterly Total Apr - Jun 2026	Cumulative 2026 Annual Total
Gravity Collection System (6,924,310.83 ft/31,020 MH)		
Pipe Cleaned (ft)	119,276	234,957
Pipe Inspected/CCTV (ft)	32,431	73,976
Pipe Smoke Tested (ft)	17,833	21,784
Pipe Acoustic Inspected (ft)	0	3,134
Dye Tests (ea.)	11	11
Manholes Inspected (ea.)	118	268
Manholes Rehabilitated (ea.) *	317	552
Pipes Repaired (ea.) *	45	87
CIPP Pipe (ft)*	0	0
CIPP Pipe Laterals (ea.) *	0	0
Valves (611)		
ARVs Inspected / Maintained	146	234
ARVs Repaired (ea.) *	4	5
Isolation Valves Inspected/Exercised (ea.)	13	22
Pump & Lift Stations (333)		
Inspections (no.)	422	1,052
Wet wells cleaned	163	345
Repaired (no.)	194	369

Routine Maintenance - Day to day maintenance work or operational activities carried out on a regular basis, to keep the collection system operating properly. Generally routine maintenance consists of visual, mechanical, electrical, and electronic checks to ensure proper functioning of equipment. Routine maintenance also consists of sewer cleaning, smoke testing, dye water flooding, manhole inspection, and CCTV inspection.

Corrective Maintenance - Maintenance that is required to restore an item to a specified, working order/condition, which is normally initiated as a result of a scheduled or routine inspection. Generally corrective maintenance consists of rehabilitation of gravity lines, manholes, force mains, etc. and generally in conjunction with system inspection activities. Corrective maintenance also consists of repairing or replacing a failed structure such as a PS or storage facility.

Part C:
Sanitary Sewer Overflow
Response Plan



Part C. Sanitary Sewer Overflow Response Plan

Requirement: Pursuant to Paragraph 24, Section X of the Consent Decree, The City/Parish shall implement the SSORP attached to the Consent Decree as Exhibit A.

C.1 Summary of Activities

A total of sixty-three (63) SSOs were responded to during this reporting period, of which five (5) overflows occurred at the WWTPs. The SSO Monitoring Report, included as Part D Reporting of Unauthorized Discharges of this Quarterly Report, provides details about these overflows in the wastewater collection system, including the response action taken. The SSO Response Plan was followed for all unauthorized discharges during this reporting period. Document revisions and employee training for the SSO Response Plan shall be scheduled. The City/Parish complied with the Collection System PMP.

Summary of Unauthorized Discharges	Number
North Plant-LA0036439 AI# 4843 Collection System	21
North Plant-LA0036439 AI# 4843 Treatment Plant	2
South Plant-LA0036412 AI# 4841 Collection System	37
South Plant-LA0036412 AI# 4841 Treatment Plant	3
Total	63

** See table attached to Part D – Reporting of Unauthorized Discharges for detailed information about individual events.

The City/Parish ☒ [is] ☐ [is not] in compliance with Section X SSO Response Plan (SSORP) for the period 04/01/26 to 06/30/26. If not, see comments above.

Part D:
Reporting of Unauthorized
Discharges



Part D. Reporting of Unauthorized Discharges

Requirement: Pursuant to Paragraph 26, Section XI of the Consent Decree the City/Parish shall report all Unauthorized Discharges of which it becomes aware to EPA and LDEQ. All such Unauthorized Discharges shall be reported to EPA and LDEQ in the Quarterly Report.

D.1 Summary of Unauthorized Discharges

The attached SSO Monitoring Report provides information about the unauthorized discharges discovered in the collection system during the reporting period, such as the date, location, cause, action taken to reduce or eliminate the discharge, surface water that received the discharge and quantity of the discharge. The attached SSO Monitoring Report also identifies the steps taken to prevent the recurrence of the discharge. As shown below, a total of sixty-three (63) unauthorized discharges occurred during this quarter, of which five discharges occurred at the WWTPs.

Summary of Unauthorized Discharges	Number
North Plant-LA0036439 AI# 4843 Collection System	21
North Plant-LA0036439 AI# 4843 Treatment Plant	2
South Plant-LA0036412 AI# 4841 Collection System	37
South Plant-LA0036412 AI# 4841 Treatment Plant	3
Total	63

** See attached tables for detailed information about individual events.

The City/Parish ☒ [is] ☐ [is not] in compliance with Section XI Reporting of Unauthorized Discharges for the period 04/01/26 to 06/30/26. If not, see comments above.



NORTH Sewer District Collection System LPDES LA0036439AI# 4843
04/01/2026 To 06/30/2026

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
4/10/2026	15834 Regent Ave	Air Release Valve Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using two gallons of Mountain Fresh, two gallons of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Routed to Pump Station Manager and issued to valve maintenance contractors for repairs.	Beaver Bayou	1,575	282	118	12	7.35	0.00
4/14/2026	15034 Central Woods Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A car ran over a manhole that is located off the side of the road and damaged the manhole frame and concrete setting. Broken pieces of concrete fell into the manhole and caused a blockage in the sewerage system. The manhole was issued for rehabilitation and blockages were cleared from the mainline. Issued the mainline for CCTV to determine if all obstructions were cleared from the wreck.	Beaver Bayou	755	271	173	19	7.86	0.00
4/15/2026	7295 Prescott Rd	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Issued the mainline and service line for cleaning and CCTV and determined the mainline has a void and the service had a large grease blockage. Both defects contributed to surcharging in the service at this address and is overflowing from a second defect in the lateral.	Hurricane Creek	72	52	68.9	148	7.22	T
5/1/2026	1572 Fraternity St.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh & one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Inflow and Infiltration investigations are currently ongoing. We have begun inspections on manholes along the trunkline within this basin and PS 44 to determine rehabilitations and identify low spots to install rain inserts that will prevent I&I from entering through manhole covers.	None	72,000	46	65.8	22	6.91	2.10
5/1/2026	13229 Triple B Rd.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of	A site visit is scheduled to follow up on theory that a nearby pond is connected to	None	264	113	178	109	7.15	2.10



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
			Spring Morning. One gallon of Bleach was used to sanitize the site.	the sewerage system and causing the basin to surcharge during wet weather events.							
5/2/2026	12744 Mustang Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Shoe Creek	755	152	120	49.5	6.82	0.14
5/2/2026	3265 Yosemite Dr	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh & one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Hurricane Creek	1,215	51	50.1	7.5	7.66	0.14
5/4/2026	9457 Scenic Hwy	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	An emergency point repair was issued on the damaged force main under repair number 2-134.	None	20	44	65.8	22	6.91	0.00
5/5/2026	5958 Cadillac St.	Grease	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh & one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Roberts Canal	350	47	197	77.3	7.25	0.00
5/9/2026	7527 Glen Oaks Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh & one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing manhole inspections and liberty pump smoke testing	None	30,000	92	24	41	7.48	2.14
5/11/2026	13229 Triple B Rd.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of	A site visit is scheduled to follow up on theory that a nearby pond is connected to the sewerage system and causing the basin to	None	342	113	40	185	6.9	1.78



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
			Spring Morning and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	surcharge during wet weather events.							
5/11/2026	1572 Fraternity St.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Inflow and Infiltration investigations are currently ongoing. We have begun inspections on manholes along the trunkline within this basin and PS 44 to determine rehabilitations and identify low spots to install rain inserts that will prevent I&I from entering through manhole covers.	None	72,000	46	54.3	47.7	7.21	1.78
5/11/2026	12422 Conwood Ave.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Spring Morning, one gallon of Pacific Moon, and five gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing smoke testing and manhole inspections	None	7,800	510 AA	67.9	142	7.11	1.78
5/17/2026	16806 Weyanoke Dr	Grease	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh & one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	None	2,800	218	141	113	7.36	0.00
5/27/2026	3574 Evangeline St.	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Issue cleaning and CCTV work in the small diameter (21" to 27" runs in middle of neighborhood down Wildwood Pkwy) mainlines and determine the overall condition of the pipes and extend work types as needed based on high volume of 311 requests (cave-in/sinkholes & backups).	Hurricane Creek	250	24	83.1	231	7.23	0.33
6/15/2026	8787 Corlett Dr	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Blockage was cleared from the service and this has not been a repetitive issue. Track address to prevent another overflow from occurring.	None	36	433	55.6	57	7.54	1.55



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
			Two and one half gallons of Beta Magic was also used to deodorize the area.								
6/16/2026	1562 Fraternity St	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Inflow and Infiltration investigations are currently ongoing. We have begun inspections on manholes along the trunkline within this basin and PS 44 to determine rehabilitations and identify low spots to install rain inserts that will prevent I&I from entering through manhole covers.	None	42,000	46	97.3	24.3	7.35	3.97
6/22/2026	8008 Scenic Hwy	Grease	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Acoustic testing will be issued in this area to determine if structural defects or blockages are present and contributing to the overflow.	None	3,750	44	55.5	20	7.36	0.00
6/23/2026	2426 Badley Rd.	Air Release Valve Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using five gallons of Beta Magic.	This issue was routed to the pump station manager to complete necessary repairs to the air release valve.	Monte Sano Bayou	51,000	897	57	52	7.41	0.00
6/23/2026	350 Miraval Ave.	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Pacific Moon, and two and one half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	An emergency point repair was issued on the damaged service line under repair number 2-167.	None	23	549	155	30	7.19	0.00
6/23/2026	13229 Triple B Rd.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Betazyme, and gallon of Bleach was used to sanitize the site.	A site visit is scheduled to follow up on theory that a nearby pond is connected to the sewerage system and causing the basin to surcharge during wet weather events.	None	192	113	155	30	7.19	0.00
NOTE: The two overflows below from 12/2025 were inadvertently left off the 4 th Qtr. 2025 Report and discovered during file review of 2025 SSOs in preparation for the annual MS4 report.											
12/4/2025	3782 Baton Rouge Ave.	Collection lines decrease from a 12" to 8" and during rain events the system becomes overwhelmed.	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A capital project has been designed to extend the force main to dump into a large diameter gravity collection line. Pending funding and construction phase to complete this project to prevent future overflows.	Knox Canal	69	43	113	49.6	7.01	4.69

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
12/4/2025	13056 Plank Rd.	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh. One gallon of Bleach was used to sanitize the site.	The service lateral was televised to determine if structural defects contributed to the overflow and determined no deficiencies were present. Overflow was caused by an accumulation and debris and was cleared by a wash truck.	White Bayou	55	240	113	49.6	7.31	4.69

BOD = biochemical oxygen demand
TSS = total suspended solids



SOUTH Sewer District Collection System LPDES LA0036412 AI#4841
04/01/2026 To 06/30/2026

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
4/4/2026	7923 Walden Rd	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh. One gallon of Bleach was used to sanitize the site.	Issued the mainlines to O&M for cleaning and CCTV to determine if there are any structural defects that are contributing to these repetitive overflows. A blockage was found in a mainline and was removed to stop the collection system from surcharging.	Dawson Creek	90	178	94.2	46.7	7.2	0.65
4/5/2026	2114 Maravich Ln	Pump Station Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	This issue was routed to the pump station manager and repairs were completed. The pump station failure occurred due to a build-up of ragging and debris on the pump.	Arlington Creek	18,600	461	119	41.5	7.16	0.85
4/6/2026	17485 Opportunity Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using sixteen gallons of Mountain Fresh, sixteen gallons of Pacific Moon, and twenty gallons of Beta Magic. Twenty four gallons of Bleach were used to sanitize the site.	The mainline was cleaned and televised and found a blockage that could not be cleared and was issued for a point repair to resolve the defect.	None	2,180	365	44	77	7.43	0.00
4/7/2026	10068 Jefferson Hwy	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Blockage was cleared from the service and this is not a historically repetitive issue. Track address to prevent another overflow from occurring.	Claycut Bayou	1,065	58	157	110	7.45	0.00
4/10/2026	5103 Nicholson Dr	Pump Station Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	This issue was routed to the pump station manager and repairs were completed. The pump station failure occurred due to a defective hose on the bypass that caused the system to surcharge while the pumps were being serviced.	Bayou Fountain	2,880	305	116	14	7.29	0.00
4/15/2026	17465 Opportunity Ave.	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using sixteen gallons of Mountain Fresh, sixteen gallons of Pacific Moon, and twenty gallons of Beta Magic. Twenty four gallons of Bleach were used to sanitize the site.	The mainline was cleaned and televised and found a blockage that could not be cleared and was issued for a point repair to resolve the defect.	None	4,220	365	39.2	106	7.38	T



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
4/16/2026	750 Brinwood Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Lively Bayou	1,095	31	104	92.3	7.52	0.00
4/23/2026	12427 Lake Sherwood Ave	Air Release Valve Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Routed to Pump Station Manager and issued to valve maintenance contractors for repairs.	Weiner Creek	450	136	86.6	35	6.14	0.00
4/27/2026	4324 North St	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Ward Creek	4,325	4	67.3	116	7.37	0.00
4/30/2026	6033 Wildflower Rd	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing smoke testing and manhole inspections	Clay Cut Bayou	2,320	247	106	145	7.3	0.69
4/30/2026	13211 Quail Grove Ave	Force Main Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	The force main leak was issued for a point repair.	Ward Creek	3,250	548	151	180	7.47	0.69
5/1/2026	2054 Spring Ridge Ave	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	None	725	319	37.2	47.4	6.91	2.10



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
5/8/2026	13734 Buckley Ave.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing smoke testing and manhole inspections	Jones Creek	4,750	216	86.1	55.3	NA	3.25
5/9/2026	15881 N King Bradford Dr	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Investigate PS upstream of this station to reduce I&I getting to this location and prevent the gravity system (283) from surcharging	Knox Branch	3,525	283	40	35.5	NA	2.14
5/11/2026	18400 Boulevard Louisiane	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing smoke testing and manhole inspections	Bayou Fountain	12,000	344	71.1	48.7	7.47	1.78
5/11/2026	1338 St. Rose Ave.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Spring Morning. One gallon of bleach and one gallon of Betazyme were used to sanitize the site.	A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	None	16,000	10	65.9	16	7.38	1.78
5/11/2026	13936 Tonya Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	Inflow and Infiltration investigations are currently ongoing. We have inspected all manholes within this basin to determine rehabilitations and identify low spots to install rain inserts that will prevent I&I from entering through manhole covers. There are several flow meters located in the basin to identify where the flow appears to be flooding the system before the pump station is overwhelmed.	None	95,000	156	24	28.5	7.23	1.78
5/11/2026	1021 Cresent Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Investigate area for inflow and infiltration issues by completing smoke testing and manhole inspections	None	14,000	58	40	26.5	7.36	1.78
5/11/2026	7346 Richards Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of	Investigate area (PS 28) for inflow and infiltration issues by completing manhole	None	13,500	58	40	26.5	7.36	1.78



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
			Spring Morning and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	inspections and liberty pump smoke testing							
5/15/2026	7951 One Calais Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	This area was issued for cleaning and grease treatment to clear the mainlines from grease accumulation and other blockages.	None	550	58	130	67	7.39	0.00
5/15/2026	2045 Lake Hills Pkwy	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	None	4,350	50	130	67	7.39	0
5/16/2026	11635 Willow Oak Ave	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A point repair was issued on the damaged service line for a root blockage.	None	95	50	97.5	17	7.44	0
5/19/2026	1740 Twisted Oak Ln.	Structural Defects - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	An emergency point repair was issued on the damaged service line under repair number 2-144.	None	25	221	71.4	48.7	7.19	0.2
5/24/2026	2050 Elissalde St.	Structural Defects - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	An emergency point repair was issued on the damaged service line under repair number 2-147.	University Lake	1,200	2	80.7	89.1	7.38	T
5/27/2026	12024 Comal Dr.	Grease	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Spring Morning, one gallon of Pacific Moon, and five gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	This area is cleaned on a quarterly schedule for repetitive grease offenders. The blockage was resolved and cleared with a wash truck.	None	6,000	66	230	152	7.13	0.33
6/1/2026	4355 Southpark Dr	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using Mountain Fresh. One gallon of Bleach was used to sanitize the site.	This area was issued for cleaning and grease treatment to clear the mainlines from grease accumulation and other blockages.	None	47	58	154	4	7.37	0.05



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
6/3/2026	15475 Old Perkins Rd W	Pump Station Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was wash with fresh water and deodorized using sixteen gallons of Mountain Fresh, sixteen gallons of Pacific Moon. Twenty four gallons of Bleach was used to sanitize the site. Twenty gallons of Beta Magic was also used to deodorize the area.	Routed to Pump Station Manager for Pump Station Failure	Ward Creek	99,000	514	116	166	7.26	0.02
6/4/2026	10645 Lebanon St	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Ward Creek	385	58	77.4	57	7.35	0.00
6/9/2026	9999 Gwenadele Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site. Two and one half gallons of Beta Magic was also used to deodorize the area.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Weiner Creek	380	58	214	42.7	6.91	T
6/12/2026	1342 Magnolia Ridge Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Spring morning, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	A site visit is scheduled to determine whether any blockages are in the surrounding area or illicit connections contributing to I&I to prevent future overflows.	None	850	226	100	129	7.13	1.22
6/15/2026	2698 S Sherwood Forest Blvd	Grease	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	None	7,000	66	112	146	7.2	1.55
6/15/2026	567 Sharp Ln	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed	This area was issued for cleaning and CCTV of the	Jones Creek	3,700	50	112	146	7.2	1.55



Reporting of Unauthorized Discharges

Date	Address	Cause	Action	Prevention	Rec. Waters	Amt. Gals	PS	BOD	TSS	pH	ARD
			with fresh water and deodorized using one gallon of Mountain Fresh, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	mainlines to determine if structural defects are present and contributing to the overflow.							
6/20/2026	1342 Magnolia Ridge Dr.	Inflow and Infiltration	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site.	Acoustic testing, smoke testing and manhole inspections will be issued in this area to determine if structural defects are present and identify points of infiltration.	None	195	226	57	52	7.41	0.30
6/22/2026	2510 Oakcliff Dr.	Force Main Failure	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Mountain Fresh, one gallon of Pacific Moon, and two and a half gallons of Beta Magic. One gallon of Bleach was used to sanitize the site.	The collection system was bored through by an external contractor which caused the overflow. An emergency point repair was completed on the damaged mainline under repair number 2-168.	Dawson Creek	1,070	381	203	87	7.59	0.00
6/24/2026	12024 Comal Ave.	Blockage - Service Line	Recorded sewage discharge and dispatched wash truck to clean the area. The site was washed with fresh water and deodorized using one gallon of Spring morning, and one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site. Two and one half gallons of Beta Magic was also used to sanitize the site.	This service request will be issued for repair on a future work order on one of the point repair contracts.	Jones Creek	45	66	74.9	39	7.19	0.00
6/26/2026	11866 Jefferson Hwy	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using one gallon of Pacific Moon. One gallon of Bleach was used to sanitize the site. Two and one half gallons of Beta Magic was also used to deodorize the area.	Blockage was cleared from the service and this has not been a repetitive issue. Track address to prevent another overflow from occurring.	Claycut Bayou	45	147	131	37	7.44	0.00
6/29/2026	7887 Picardy Ave	Blockage - Collection Line	Recorded sewage discharge and dispatched wash truck to clear the stoppage. The site was washed with fresh water and deodorized using two gallons of Mountain Fresh, and two gallons of Pacific Moon. Two gallons of Bleach was used to sanitize the site. Two and one half gallons of Beta Magic was also used to deodorize the area.	The collection system was cleared of debris using a wash truck to eliminate the overflow. A site visit is scheduled to determine whether any blockages remain in the surrounding area and to issue a cleaning work order as needed to prevent future overflows.	Ward Creek	1160	57	197	73	7.34	0.00

BOD = biochemical oxygen demand
TSS = total suspended solids



April 1, 2026

Department of Environmental Quality
Office of Environmental Compliance
Enforcement Division
Post Office Box 4312
Baton Rouge, LA 70821-4312

Email via: writtennotificationLDEQ@la.gov

Re: LPDES Permit Number(s):

LA0036412
AI #4841

Dear Sir/Madame:

Enclosed herewith is our report for discharge over our allowable permit parameter Total Suspended Solids (TSS), from March 15, 2026 through March 21, 2026.

Sincerely yours,

Adam M. Smith, P.E.
Environmental Services Director

AMS/cdt

xc: Callie Francise, Special Assistant Parish Attorney
Sarah Boudreaux, Assistant Environmental Services Director
Justin Sharper, P.E., Engineering Manager
Cynthia Thomas, Wastewater Treatment Laboratory Supervisor

Enclosure(s):

NONCOMPLIANCE FORM

NAME: WASTEWATER TREATMENT AND DISPOSAL

ADDRESS: 2850 Gardere Lane **PLANT NAME:** South Treatment Plant

CITY: BATON ROUGE **STATE:** LOUISIANA **ZIP CODE:** 70820

PHONE: (225) 389-3240

CONTACT: Adam Federau

LPDES PERMIT # LA0036412 **AND AGENCY INTEREST (AI#)** 4841

DATE OF NONCOMPLIANCE: 03/15-21/2026 **TIME:** 24-HR COMP

<u>PARAMETER</u>	<u>CONCENTRATION</u>	<u>PERMIT LIMIT</u>
<u>TSS</u>	<u>49.4 mg/L</u>	<u>45 mg/L</u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>

DESCRIPTION OF NONCOMPLIANCE: Test data exceeded the LDEQ permit limit of 45mg/L for a 7-day average.

CAUSE OF NONCOMPLIANCE: Bacterial mass die-off in the aeration basin causing incomplete treatment in the basin. This was caused by increased solids in the basin creating inadequate conditions for sludge growth (sludge age, F:M, Available D.O)

DATE TO BE CORRECTED: 03/24/26(ongoing)

CORRECTIVE ACTION: Bacterial mass will need time to turn over older dead sludge and repopulate. Removing old dead sludge while maintaining proper D.O. to promote healthy sludge growth and proper SRT.

ACTION TO PREVENT REOCCURRENCE: Re-evaluate process control needs and create sampling plan to more closely monitor plant process.

WW TREATMENT PLANT SUPERVISOR SIGNATURE: 

DATE OF SIGNATURE: 04 01 26

EXCURSION OF: LDEQ **PERMIT(S)** LA0036412



April 14, 2026

Department of Environmental Quality
Office of Environmental Compliance
Enforcement Division
Post Office Box 4312
Baton Rouge, LA 70821-4312

Email via: writtennotificationLDEQ@la.gov

Re: LPDES Permit Number(s):

LA0036412
AI #4841

Dear Sir/Madame:

Enclosed herewith is our report for discharge over our allowable permit parameter, Total Suspended Solids (TSS), for the month of March 2026.

Sincerely yours,

Adam M. Smith, P.E.
Environmental Services Director

AMS/cdt

xc: Callie Francise, Special Assistant Parish Attorney
Sarah Boudreaux, Assistant Environmental Services Director
Justin Sharper, P.E., Engineering Manager
Cynthia Thomas, Wastewater Treatment Laboratory Supervisor

Enclosure(s):

NONCOMPLIANCE FORM

NAME: WASTEWATER TREATMENT AND DISPOSAL

ADDRESS: 2850 Gardere Lane **PLANT NAME:** South Treatment Plant

CITY: BATON ROUGE **STATE:** LOUISIANA **ZIP CODE:** 70820

PHONE: (225) 389-3240

CONTACT: Adam Federau

LPDES PERMIT # LA0036412 **AND AGENCY INTEREST (AI#)** 4841

DATE OF NONCOMPLIANCE: 03/01-31/2026 **TIME:** 24-HR COMP

<u>PARAMETER</u>	<u>CONCENTRATION</u>	<u>PERMIT LIMIT</u>
<u>TSS</u>	<u>33 mg/L</u>	<u>30 mg/L</u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>

DESCRIPTION OF NONCOMPLIANCE: Test data exceeded LDEQ permit limit of 30 mg/L for a 30-day monthly average

CAUSE OF NONCOMPLIANCE: The beginning of the month (week of 03/08) brought increased flows from a rain event causing an increase in effluent tss due to solids carrvoer from the secondary clarifiers. The following week (03/15) effluent discharge was out of range for the weekly limit of 45mg/l due to bacterial mass die-off in the aeration basin leading to incomplete treatment.

DATE TO BE CORRECTED:
Process control and compliance testing indicate that the bacteria in the aeration basin have stabilized and returned to normal operating conditions.

CORRECTIVE ACTION: Maintain wasting rate and an increased aeration rate to promote the growth of bacteria.

ACTION TO PREVENT REOCCURRENCE: Increase in internal sampling for better condition monitoring across the facility and mechanical improvements to increase wasting efficiency.

WW TREATMENT PLANT SUPERVISOR SIGNATURE: 

DATE OF SIGNATURE: 04/326

EXCURSION OF: LDEQ **PERMIT(S)** LA0036412



May 18, 2026

Department of Environmental Quality
Office of Environmental Compliance
Enforcement Division
Post Office Box 4312
Baton Rouge, Louisiana 70821-4312

email via: writtennotificationLDEQ@la.gov

Attention: Permit Compliance Unit

Re: LPDES Permit No. LA0036412 AI # 4841
Overflow

Dear Sir/Madame:

We had an overflow at the South Treatment Plant which began on May 9, 2025 at 1220 hours and ended on May 10, 2025 at 0240 hours. During this time, an estimated 42,340,000 gallons of diluted influent wastewater overflowed onto plant grounds.

This overflow was caused by heavy rainfall, which superseded the capacity of the Equalization Storage Tanks and spilled onto plant grounds. The Sanitary Sewer Overflow Response Plan was followed during this incident.

Should you require additional information concerning this matter, please let me know.

Sincerely yours,


Adam M. Smith, P.E.
Environmental Services Director

AMS/cdt

xc: Callie Francise, Special Assistant Parish Attorney
Sarah Boudreaux, Assistant Environmental Services Director
Justin Sharper, P.E., Engineering Manager
Cynthia Thomas, Wastewater Treatment Laboratory Supervisor

Enclosure(s):

222 Saint Louis Street, Baton Rouge, LA 70802



FW: [EXTERNAL] Online Spill Report: Confirmation: OS3492 - 5/12/2026 10:53:04 AM - UPDATED

From Cynthia D. Thomas <cdthomas@brla.gov>

Date Mon 7/13/2026 8:29 AM

To Cynthia D. Thomas <cdthomas@brla.gov>

 1 attachment (18 KB)

South Plant EQOverflow 050926 (002).docx;

From: Patton, Travis <Travis.Patton@jacobs.com>

Sent: Tuesday, May 12, 2026 10:54 AM

To: Cynthia D. Thomas <cdthomas@brla.gov>

Cc: Justin Sharper <JSharper@brla.gov>; Federau, Adam <Adam.Federau@jacobs.com>

Subject: FW: [EXTERNAL] Online Spill Report: Confirmation: OS3492 - 5/12/2026 10:53:04 AM - UPDATED

***** EXTERNAL EMAIL: Please do not click on links or attachments unless you know the content is safe.*****
--

Updated DEQ and attached the city sheet

Travis Patton I Project Manager- South Plant

C: (479) 225-1288

2850 Gardere Lane, Baton Rouge, Louisiana 70820

travis.patton@jacobs.com

JACOBS

From: deq_no_reply@la.gov <deq_no_reply@la.gov>

Sent: Tuesday, May 12, 2026 10:53 AM

To: spoc@la.gov

Cc: Patton, Travis <Travis.Patton@jacobs.com>

Subject: [EXTERNAL] Online Spill Report: Confirmation: OS3492 - 5/12/2026 10:53:04 AM - UPDATED

Reference Information

Louisiana State Police HazMat Hotline

Report Number (if applicable):

National Response Center Number (if applicable):

AI Number: 4841

Permit Number: LA0036412

Reporter Information

* First Name: Travis

* Last Name: Patton
Title:
* Company: Jacobs
* Phone Number: 479-225-1288
Mailing Address: 2850 GARDERE LN
City: BATON ROUGE
State: Louisiana
Zip: 70820
Email: travis.patton@jacobs.com

Responsible Party Information

* Responsible Party Company name: Jacobs
Mailing address (if different from above): 2850 GARDERE LN
City: BATON ROUGE
State: Louisiana
Zip: 70820

Physical Location of Incident

* Address: 2850 GARDERE LN
* City: BATON ROUGE
* State: Louisiana
* Parish of Occurrence: East Baton Rouge Parish

Incident Details

* Date of Discharge: 05/09/2026
* Noticed Time Began: 12:20:00
Noticed Time Ended:
* Media Affected: soil/water
If water, name the nearest water body: Bayou Fountain
If air, note wind direction and weather conditions:
* Product / Material release and quantity: Raw Wastewater
* Description of release: Increased influent flows brought on by rain event. All pumps available and pumping water to the facilities EQ storage tanks, began to overflow at 12:20 pm. Will update with stop time and quantity. Update: Spill approx 42.3MG, tanks stopped overflowing at 2:225 am.
How was the spill contained?
How was the spill cleaned?
Directions for reaching the site: EQ Tanks are located in the back of the facility straight ahead after entering the gates.
Password: HCKcP9ECrI Click [here](#) to **update** the incident.

NOTICE - This communication may contain confidential and privileged information that is for the sole use of the intended recipient. Any viewing, copying or distribution of, or reliance on this message by unintended recipients is strictly prohibited. If you have received this message in error, please notify us immediately by replying to the message and deleting it from your computer.

Treatment Plant Bypass/ Overflow Report

Please fill out the following with the correct information and return to the Lab as soon as possible:

Treatment Plant: North South

Start: Date 05/09/26 Time 1220 Flow (MGD)

End: Date 05/10/26 Time 0240 Flow (MGD)

Estimated amount (MG): 42,340,000 (40MG)

Type: Bypass Overflow Both

Partial Full

Gravity EQ Both

Location within plant: EQ Tanks

Reported to LDEQ? Yes No

If Yes: Date 05/09/26 Time: 1418

Person who reported incident: Travis Patton

Briefly describe the details of what caused the incident:

Rain event brought increased influent flows to the facility.

Influent pump station had all available pumps running at 100%

Spill quantity 42,340,000 (42.3MG) overflow from the EQ storage tanks at the back of the facility.

A sample was collected and sent for analysis. Vac truck services were utilized to clean up the spill area immediately available, grass/site grounds too wet for the truck to get out for complete clean up. Lime was applied; 2 50lb bags.

If an overflow occurred, describe what was used to clean up, including amounts used:



Fw: [EXTERNAL] Online Spill Report: Confirmation: OS3535 - 6/23/2026 1:50:20 PM

From Cerf, Roland <Roland.Cerf@jacobs.com>
Date Tue 6/23/2026 1:55 PM
To Cynthia D. Thomas <cdthomas@brla.gov>
Cc Justin Sharper <JSharper@brla.gov>; Kieland Franklin <KFRANKLIN@brla.gov>

*****EXTERNAL EMAIL: Please do not click on links or attachments unless you know the content is safe.*****

Please review DEQ overflow report for South Plant

Roland Cerf
Operations Specialist
Phone: 225-521-3978
Email: Roland.Cerf@Jacobs.com
Baton Rouge Louisiana South Region
50 Woodpecker St. 70807 (NTH Plant)
2850 Gardere Lane 70820 (STH Plant)

From: deq_no_reply@la.gov <deq_no_reply@la.gov>
Sent: Tuesday, June 23, 2026 1:50 PM
To: spoc@la.gov <spoc@la.gov>
Cc: Cerf, Roland <Roland.Cerf@jacobs.com>
Subject: [EXTERNAL] Online Spill Report: Confirmation: OS3535 - 6/23/2026 1:50:20 PM

Reference Information

Louisiana State Police HazMat Hotline
Report Number (if applicable):
National Response Center Number (if applicable):
AI Number: 4841
Permit Number: LA0036412

Reporter Information

* First Name: Roland
* Last Name: Cerf
Title: Operation Specialsit
* Company: Jacobs
* Phone Number: 225-521-3978
Mailing Address: 6523 Garland Ave
City: Baker
State: Louisiana

Zip: 70714
Email: Roland.Cerf@Jacobs.com

Responsible Party Information

* Responsible Party Company name: Jacobs
Mailing address (if different from above): 2850 Gardere Ln
City: Baton Rouge
State: Louisiana
Zip: 70821

Physical Location of Incident

* Address: 2850 Gardere Ln
* City: Baton Rouge
* State: Louisiana
* Parish of Occurrence: East Baton Rouge Parish

Incident Details

* Date of Discharge: 06/23/2026
* Noticed Time Began: 10:55 am
Noticed Time Ended: 11:15 am
* Media Affected: soil/water
If water, name the nearest water body: Mississippi River
If air, note wind direction and weather conditions:
* Product / Material release and quantity: 9,000 gallons of Partially treated wastewater
* Description of release: At 10:55 operators were changing flow scheme at site and mistakenly didnt open the correct Isolation valve for the Solids Contact Basin, leading to discharge line of Trickling Filter Effluent Pump Station being restricted backing up into wet well.
How was the spill contained? The main isolation valve to Solid Contact Basin was opened instantly stopping back up that lead to the spill.
How was the spill cleaned? There werent any remnants of spilled content present. Most of the spill was absorbed in the soil or went in storm drain system. Operations used four 20 lbs bags of lime to treat effected soil area.
Directions for reaching the site: 2850 Gardere Ln Baton Rouge Lousisana 70821
Password: hpham Click [here](#) to **update** the incident.

NOTICE - This communication may contain confidential and privileged information that is for the sole use of the intended recipient. Any viewing, copying or distribution of, or reliance on this message by unintended recipients is strictly prohibited. If you have received this message in error, please notify us immediately by replying to the message and deleting it from your computer.

Treatment Plant Bypass/ Overflow Report

Please fill out the following with the correct information and return to the Lab as soon as possible:

Treatment Plant: North South

Start: Date 6/23/2026 Time 10:55 am Flow (MGD) 43.83

End: Date 6/23/2026 Time 11:15 am Flow (MGD) 45.24

Estimated amount (MG): 9,000 gallon

Type: Bypass Overflow Both

 Partial Full

 Gravity Force Main Both Trickling Filter Effluent

Location within plant: Trickling Filter Pump Station

Reported to LDEQ? Yes No

 If Yes: Date 6/23/2026 Time: 1:50 pm

 Person who reported incident: Roland Cerf

Briefly describe the details of what caused the incident:

At 10:55 operators were changing flow scheme at site and mistakenly didn't open the correct Isolation valve for the Solids Contact Basin, leading to discharge line of Trickling Filter Effluent Pump Station being restricted backing up into wet well.

If an overflow occurred, describe what was used to clean up, including amounts used:

There weren't any remnants of spilled content present. Most of the spill was absorbed in the soil or went in storm drain system. Operations used four 20 lbs bags of lime to treat effected soil area.



April 8, 2026

Department of Environmental Quality
Office of Environmental Compliance
Enforcement Division
Post Office Box 4312
Baton Rouge, LA 70821-4312

Email via: writtennotificationLDEQ@la.gov

Re: LPDES Permit Number(s):

LA0036439
AI #4843

Dear Sir/Madame:

Enclosed herewith is our report for discharge over our allowable permit parameter Total Residual Chlorine.

Sincerely yours,

Adam M. Smith, P.E.
Environmental Services Director

AMS/cdt

xc: Callie Francise, Special Assistant Parish Attorney
Sarah Boudreaux, Assistant Environmental Services Director
Justin Sharper, P.E., Engineering Manager
Cynthia Thomas, Wastewater Treatment Laboratory Supervisor

Enclosure(s):

NONCOMPLIANCE FORM

NAME: WASTEWATER TREATMENT AND DISPOSAL
ADDRESS: 50 Woodpecker Street PLANT NAME: North Treatment Plant
CITY: BATON ROUGE STATE: LOUISIANA ZIP CODE: 70807
PHONE: (225) 389-3240
CONTACT: Adam Federau, Project Director
LPDES PERMIT # LA0036439 AND AGENCY INTEREST (AI#) 4843
DATE OF NONCOMPLIANCE: 04-05-2026 TIME: GRAB

<u>PARAMETER</u>	<u>CONCENTRATION</u>	<u>PERMIT LIMIT</u>
<u>TRC</u>	<u>1.57 mg/L</u>	<u>1.30 mg/L</u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>

DESCRIPTION OF NONCOMPLIANCE: Test data exceeded the LDEQ permit limit of 1.30 mg/L daily maximum.

CAUSE OF NONCOMPLIANCE: Dosage was set too high when flow decreased causing a spike in the total residual chlorine.

DATE TO BE CORRECTED: 4-6-26

CORRECTIVE ACTION: Decreased dosage on sodium hypochlorite feed pump to return total residual chlorine back to permitted level.

ACTION TO PREVENT REOCCURRENCE: Retrained on NWWTP permit and its limits with the operations team.

WW TREATMENT PLANT SUPERVISOR SIGNATURE: 

DATE OF SIGNATURE: 4-8-26

EXCURSION OF: LDEQ PERMIT(S)



June 18, 2026

Department of Environmental Quality
Office of Environmental Compliance
Enforcement Division
Post Office Box 4312
Baton Rouge, Louisiana 70821-4312

email via: writtennotificationLDEQ@la.gov

Attention: Permit Compliance Unit

Re: LPDES Permit No. LA0036439 AI # 4843
Overflow

Dear Sir/Madame:

We had an overflow at the North Treatment Plant which began on June 16, 2025 at 1515 hours and ended on June 16, 2025 at 1835 hours. During this time, an estimated 500,000 gallons of influent wastewater overflowed onto plant grounds.

This overflow was due to equipment failure during a wet weather event. One of the gravity influent pumps failed, which overwhelmed the pump station causing the overflow. The Sanitary Sewer Overflow Response Plan was followed during this incident.

Should you require additional information concerning this matter, please let me know.

Sincerely yours,


Adam M. Smith, P.E.
Environmental Services Director

AMS/cdt

xc: Callie Francise, Special Assistant Parish Attorney
Sarah Boudreaux, Assistant Environmental Services Director
Justin Sharper, P.E., Engineering Manager
Cynthia Thomas, Wastewater Treatment Laboratory Supervisor

Enclosure(s):

222 Saint Louis Street, Baton Rouge, LA 70802



Fw: [EXTERNAL] Online Spill Report: Confirmation: OS3523 - 6/17/2026 9:44:49 AM

From Guient, Christon <Christon.Guient@jacobs.com>
Date Wed 6/17/2026 10:28 AM
To Cynthia D. Thomas <cdthomas@brla.gov>; Kieland Franklin <KFRANKLIN@brla.gov>
Cc Justin Sharper <JSharper@brla.gov>

 1 attachment (19 KB)
Overflow Report_6_17_26.docx;

*****EXTERNAL EMAIL: Please do not click on links or attachments unless you know the content is safe.*****
--

Christon Guient | [Jacobs](#) | Project Manager
M: 225.954.8750 | Christon.Guient@jacobs.com
North Plant | 50 Woodpecker Street | Baton Rouge, LA 70807

From: deq_no_reply@la.gov <deq_no_reply@la.gov>
Sent: Wednesday, June 17, 2026 9:44 AM
To: spoc@la.gov <spoc@la.gov>
Cc: Guient, Christon <Christon.Guient@jacobs.com>
Subject: [EXTERNAL] Online Spill Report: Confirmation: OS3523 - 6/17/2026 9:44:49 AM

Reference Information

Louisiana State Police HazMat Hotline
Report Number (if applicable):
National Response Center Number (if applicable):
AI Number: 4843
Permit Number: LA0036439

Reporter Information

* First Name: Christon
* Last Name: Guient
Title: Project Manager
* Company: Jacobs-C.Guient
* Phone Number: 225-945-8750
Mailing Address: 50 Woodpecker St
City: Baton Rouge
State: Louisiana

Zip: 70807
Email: christon.guient@jacobs.com

Responsible Party Information

* Responsible Party Company name: Jacobs
Mailing address (if different from above):
City:
State:
Zip:

Physical Location of Incident

* Address: 50 Woodpecker St
* City: Baton Rouge
* State: Louisiana
* Parish of Occurrence: East Baton Rouge Parish

Incident Details

* Date of Discharge: 06/16/2026
* Noticed Time Began: 03:15:00
Noticed Time Ended: 06:15:00
* Media Affected: soil
If water, name the nearest water body: Mississippi River
If air, note wind direction and weather conditions:
* Product / Material release and quantity: Gravity Influent/ 500,000 gal
* Description of release: Gravity pump station failure: One of the two Gravity pumps failed causing the station to overflow.
How was the spill contained? The spill was contained on-site using sandbags and drain covers. The remaining contents were returned back into headworks.
How was the spill cleaned? Plants staff applied 200 lbs. of lime.
Directions for reaching the site:
Password: j7ML9Uux9V Click [here](#) to **update** the incident.

NOTICE - This communication may contain confidential and privileged information that is for the sole use of the intended recipient. Any viewing, copying or distribution of, or reliance on this message by unintended recipients is strictly prohibited. If you have received this message in error, please notify us immediately by replying to the message and deleting it from your computer.

Treatment Plant Bypass/ Overflow Report

Please fill out the following with the correct information and return to the Lab as soon as possible:

Treatment Plant: North South

Start: Date 6/16/2026 Time 3:15 p.m. Flow (MGD) 140 MGD

End: Date 6/16/2026 Time 6:35 p.m. Flow (MGD) 132 MGD

Estimated amount (MG): Gravity Influent - 0.5MG/ 500,000 gallons

Type: Bypass Overflow

Partial Full

Gravity Force Main Primary Effluent Secondary Effluent

Location within plant: GIPS Pump station

Reported to LDEQ? Yes

If Yes: Date 6/17/2026 Time: 9:44 a.m.

Person who reported the incident: Christon Guient

Briefly describe the details of what caused the incident:

On June 16, 2026, an overflow occurred due to equipment failure during a wet weather event. During the event one of the gravity pumps failed, which overwhelmed the pump station causing the station to overflow onto the surrounding grass and concrete area. The spill was contained on-site with sandbag barriers and drain covers.

If an overflow occurred, describe what was used to clean up, including amounts used:

The contained spill was returned to the headworks. The plant staff applied 200 lbs. of lime to affected area after cleaning up.

Treatment Plant Spill Report

Please fill out the following with the correct information and return to the Lab as soon as possible:

Treatment Plant: BTR NWWTP – 50 Woodpecker St. Baton Rouge, LA

Date 6/30/2026

Estimated amount (MG): 500 gallons

Receiving Waters: None

Cause: Pump Failure

Action: Isolated and Shut down pump for future repairs.

Location within plant: Trickling filter recirculation pump station

Briefly describe the details of what caused the incident:

On Tuesday, June 30, at approximately 12:40 a.m., an operator identified a wastewater spill during a routine inspection. Upon further investigation, the source was determined to be a trickling filter recirculation pump with a substantial leak at the recirculation pump station. The affected pump was immediately shut down, which stopped the leak and prevented any additional discharge.

The spill was estimated at approximately 500 gallons of partially treated wastewater, impacting the surrounding concrete surface and a grass area southwest of the pump station.

If an overflow occurred, describe what was used to clean up, including amounts used:

The release was successfully contained on site, preventing off-site migration. Plant personnel promptly responded by applying approximately 100 pounds of lime to the affected area as part of the cleanup and disinfection efforts.

Part E:
Consent Decree Compliance Status



Part E. Consent Decree Compliance Status

Requirement: Pursuant to Exhibit I of the Consent Decree, the City/Parish shall report Consent Decree compliance status in each quarterly report and provide a brief narrative summary of non-compliance items and any other information required to convey activity status as it relates to compliance or non-compliance with the Consent Decree.

Compliance Status

- The City/Parish was not in compliance with the North Wastewater Treatment Plant (NWWTP) LPDES Permit No. LA0036439 AI# 4843** during the reporting period. The NWWTP had one permit exceedance: TRC, Daily Maximum; The total amount of stipulated penalties identified for non-compliant activities at the NWWTP during this reporting period is \$1,000.

The root causes are as follows:

April 2026: The sodium hypochlorite dosage was manually increased during a high flow event. Once flows receded back to normal range, feed adjustments were not made to accommodate, and an exceedance of residual chlorine occurred.

Corrective actions to be implemented include:

- Upon observation of the increased TRC, immediate adjustments were made to the sodium hypochlorite feed system to return TRC back within permitted levels.
- Operators were re-trained on pre- and post-wet weather procedures and permit limits were reviewed with the operations team.

NWWTP	Permit Level	2nd Quarter 2026			Stipulated Penalty		
		Apr	May	Jun	# of Occurrences	Per Occurrence	Total

BOD

7-Day Avg. (mg/l)	45	34	36	39	0	\$1,000	0
Monthly Avg. (mg/l)	30	29	27	27	0	\$2,500	0
Monthly Avg. (lbs./day)	13,511	3803	7522	5399	0	\$2,500	0
Percent Removal	65%	79	78	77	0	\$2,500	0

TSS

7-Day Avg. (mg/l)	45	24	29	35	0	\$1,000	0
Monthly Avg. (mg/l)	30	24	26	27	0	\$2,500	0
Monthly Avg. (lbs./day)	13,511	3080	7319	5578	0	\$2,500	0
Percent Removal	65%	76	72	65	0	\$2,500	0

TRC**

Daily Max.(mg/l)	1.3	1.6	1.3	1.3	1	\$1,000	\$1,000
------------------	-----	-----	-----	-----	---	---------	---------

Fecal Coliform

7-Day Avg. (mg/l)	400 col/100m l	79	259	338	0	\$1,000	0
Monthly Avg. (mg/l)	200 col/100m l	71	75	60	0	\$2,500	0
Total							\$1,000

C-Compliance

- Reflects Permit

* Modifications as of 8/1/2016

**Modifications as of 9/1/2018

2. **The City/Parish was in compliance with the SWWTP LPDES Permit No. LA0036412 AI# 4841 during the reporting period. The total amount of stipulated penalties identified for noncompliant activities at the SWWTP during this reporting period is \$0.**

Continued improvements to be implemented include:

- Installation of Hach CL-17 instruments to continuously monitor chlorine residual and TSS values.
- Implementation of solids inventory calculations to better understand the plant's needs. Using these calculations to develop daily wasting targets and controls to maintain a healthy balance within the plant.

SWWTP	Permit Level	2nd Quarter 2026			Stipulated Penalty		
		Apr	May	Jun	# of Occurrences	Per Occurrence	Total

BOD

7-Day Avg. (mg/l)	45	20	18	18	0	\$1,000	0
Monthly Avg. (mg/l)	30	16	16	19	0	\$2,500	0
Monthly Avg. (lbs./day)	14,512	5059	8893	5662	0	\$2,500	0
Percent Removal	65%	85	85	86	0	\$2,500	0

TSS

7-Day Avg. (mg/l)	45	29	25	23	0	\$1,000	0
Monthly Avg. (mg/l)	30	17	16	17	0	\$2,500	0
Monthly Avg. (lbs./day)	14,512	5476	9541	6227	0	\$2,500	0
Percent Removal	65%	82	79	81	0	\$2,500	0



Consent Decree Compliance Status

TRC**

Daily Max.(mg/l)	1.2	1.1	1.1	1.1	0	\$1,000	0
------------------	-----	-----	-----	-----	---	---------	---

Fecal Coliform

7-Day Avg. (mg/l)	400 col/100ml	29	302	37	0	\$1,000	0
Monthly Avg. (mg/l)	200 col/100ml	18	32	21	0	\$2,500	0
Total							\$ 0

C-Compliance

- Reflects Permit

* Modifications as of 8/1/2016

**Modifications as of 9/1/2018

The City/Parish ☐ [is] ☒ [is not] in full compliance with Consent Decree for the period 04/01/26 to 06/30/26. If not, see comments above.